

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	5 Wolfhill Manor, Belfast	1	New addition (ES)
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	32 Norglen Crescent, Belfast	1	New addition (ES)
Habinteg	South	Newry, Mourne & Down	Programmed to Start	2017/18	12A Clanrye Avenue, Newry	1	New addition (ES)
Connswater	North	Antrim & Newtownabbey	Programmed to Start	2017/18	9-12 Ballyduff Road, Newtownabbey	4	New addition (OS)
Clanmil	Belfast	Belfast	Programmed to Start	2017/18	North Belfast Rehabs Ph 2	10	New addition (RH)
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	2 Beechfield Mews, Lisburn	1	New addition (ES)
Habinteg	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	29 Laganville Park, Lisburn	1	New addition (ES)
North Belfast HA	North	Antrim & Newtownabbey	Programmed to Start	2017/18	2 Ballyvesey Park, Newtownabbey	1	New addition (ES)
Habinteg	Belfast	Belfast	Programmed to Start	2017/18	23 North Howard Walk, Belfast	1	New addition (ES)
South Ulster	Belfast	Belfast	Programmed to Start	2017/18	South Ulster ESPs Phase 10	5	New addition (ES)
Triangle	Belfast	Belfast	Programmed to Start	2017/18	24B Castlecoole Park, Belfast	1	New addition (RH)

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Choice	South	Mid Ulster	Programmed to Start	2017/18	16 Mullaghtinney Park, Clogher	1	New addition (RH)
Connswater	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	Connswater ESPs Phase 17	3	New addition (ES)
Apex Housing	South	Fermanagh & Omagh	Programmed to Start	2017/18	Fermanagh Vulnerable Women	4	Scheme slipped from 2017/18 to 2018/19
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	10-12a & 14-16 Parkgate Avenue, Belfast	8	Scheme slipped from 2017/18 to 2018/19
Apex Housing	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Fennel Road, Antrim (T)	13	Units reduced from 13 to 10
Apex Housing	North	Derry & Strabane	Programmed to Start	2017/18	Frail Elderly Rathmoyle Replacement	28	Scheme slipped from 2017/18 to 2018/19
Apex Housing	North	Derry & Strabane	Programmed to Start	2017/18	Glen Court/Cedar Court, Londonderry	80	Scheme slipped from 2017/18 to 2018/19
Alpha	Belfast	Belfast	Programmed to Start	2019/20	Barnetts Road, Belfast	12	Units increased from 12 to 15
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Abercorn Road, Londonderry	1	Scheme slipped from 2017/18 to 2018/19
Habinteg	Belfast	Belfast	Programmed to Start	2017/18	Ormeau Centre, Belfast	34	Scheme slipped from 2017/18 to 2018/19
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Abercorn Road, Londonderry	30	Scheme slipped from 2017/18 to 2018/19

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Habinteg	South	Ards & North Down	Programmed to Start	2017/18	128-132 Frances Street, Newtownards	12	Units reduced from 12 to 11
Choice	South	Ards & North Down	Programmed to Start	2017/18	Kimberley House, Newtownards	7	Scheme slipped from 2017/18 to 2018/19
Choice	Belfast	Belfast	Programmed to Start	2017/18	146 Parkgate Avenue, Belfast	38	Scheme slipped from 2017/18 to 2018/19
Choice	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Neilsbrook Park, Randalstown	14	Scheme slipped from 2017/18 to 2018/19
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	Dunluce Street/Point Street, Larne	5	Units increased from 5 to 6
Choice	Belfast	Belfast	Programmed to Start	2018/19	Kilwee, Upper Dunmurry Lane	58	Units increased from 58 to 102
Choice	Belfast	Belfast	Programmed to Start	2017/18	Belvedere, Upper Dunmurry Lane	57	Units reduced from 57 to 54
Triangle	North	Mid & East Antrim	Programmed to Start	2017/18	86 & 90 Carndale Meadows, Ballymena	2	New addition (OS)
Triangle	North	Causeway Coast & Glens	Programmed to Start	2017/18	Causeway Coast & Glens Phase 4	14	New addition (ES)
Choice	Belfast	Belfast	Programmed to Start	2017/18	125 Laurelbank, Poleglass	1	New addition (ES)
Apex Housing	South	Mid Ulster	Programmed to Start	2017/18	3-8 & 15-20 Killymeal Road, Dungannon	12	New addition (OS)

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	NB Acquisitions Phase 25	3	New addition (ES)
Triangle	North	Derry & Strabane	Programmed to Start	2017/18	Apt 1-7, 30-32 Hawkin Street, Londonderry	7	New addition (ES)
Rural	North	Derry & Strabane	Programmed to Start	2017/18	1-4 Woodvale Manor, Eglinton	4	New addition (ES)
South Ulster	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	9-23 Mill Street, Hilden	8	New addition (OS)
Rural	South	Newry, Mourne & Down	Programmed to Start	2017/18	48 Westlands, Crossgar	1	New addition (ES)
South Ulster	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	1,3,5,7 Mill Street, Hilden	4	New addition (OS)
Rural	North	Mid & East Antrim	Programmed to Start	2017/18	42 Ard-na-Maine, Cullybackey	1	New addition (ES)
South Ulster	Belfast/South	Lisburn & Castlereagh	Programmed to Start	2017/18	South Ulster ESPs Phase 9	5	New addition (ES)
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	19 Cooneen Way, Belfast	1	New addition (ES)
Habinteg	North	Causeway Coast & Glens	Programmed to Start	2017/18	45 Girona Avenue, Portrush	11	Need group changed to include two wheelchair units
Connswater	South	Fermanagh & Omagh	Programmed to Start	2017/18	80-86 Forthill Street, Enniskillen	24	Scheme slipped from 2017/18 to 2018/19

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	1 Hopefield Avenue, Belfast	9	Scheme slipped from 2017/18 to 2018/19
Rural	South	Newry, Mourne & Down	Abandoned	2017/18	2 Clarmont Place, Castlewellan	1	Scheme abandoned (ES)
Rural	North	Antrim & Newtownabbey	Abandoned	2017/18	1 The Courtyard, Ballynure	1	Scheme abandoned (ES)
Rural	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Site at Clady Road, Dunadry	12	Scheme slipped from 2017/18 to 2018/19
South Ulster	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	Garvaghy Road, Portadown	13	Scheme slipped from 2017/18 to 2018/19
Habinteg	North	Causeway Coast & Glens	Programmed to Start	2017/18	Girona Avenue, Portrush	10	Name changed to 45 Girona Avenue, units increased from 10 to 11
Radius	Belfast	Belfast	Programmed to Start	2017/18	Durham House, Belfast	34	Scheme slipped from 2017/18 to 2018/19
Radius	North	Causeway Coast & Glens	Programmed to Start	2017/18	Leyland Road, Ballycastle	41	Units reduced from 41 to 40
Radius	Belfast	Belfast	Programmed to Start	2017/18	Roumania Rise, Belfast	3	Scheme slipped from 2017/18 to 2018/19
Radius	Belfast	Belfast	Programmed to Start	2017/18	Summerhill Drive, Twinbrook	6	Scheme slipped from 2017/18 to 2018/19
South Ulster	South	Mid Ulster	Programmed to Start	2017/18	Annagole, Newell Road, Dungannon	17	Scheme slipped from 2017/18 to 2018/19

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Triangle	North	Mid & East Antrim	Programmed to Start	2017/18	Broughshane Street, Ballymena	11	Scheme slipped from 2017/18 to 2018/19
Choice	North	Antrim & Newtownabbey	Programmed to Start	2017/18	5 Massarene Gardens, Antrim	1	Name changed to 15 Massarene Gardens
Connswater	Belfast	Belfast	Programmed to Start	2017/18	Templemore Avenue, Belfast	5	Scheme slipped from 2017/18 to 2018/19
Clanmil	South	Newry, Mourne & Down	Programmed to Start	2017/18	Downpatrick Street, Crossgar	19	Name changed to 37-45 Downpatrick St, units increased from 19 to 20
Choice	South	Mid Ulster	Programmed to Start	2017/18	Leckagh Cottages, Magherafelt (T)	10	Units reduced from 10 to 9
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	Areema Drive, Dunmurry (T)	22	Scheme slipped from 2017/18 to 2018/19
Clanmil	Belfast	Belfast	Programmed to Start	2017/18	Jamaica Inn, Belfast	15	Units increased from 15 to 21
TBC	Belfast	Belfast	Programmed to Start	2018/19	Limestone Road, Belfast (T)	14	Scheme nominated to Apex
Habinteg	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	Iniscarn, Lisburn (T)	11	Scheme abandoned
Radius	Belfast	Lisburn & Castlereagh	Under Construction	2017/18	Warren Park Close Phase 2, Lisburn	12	Completion advanced from 2018/19 to 2017/18
Rural	South	Newry, Mourne & Down	Programmed to Start	2017/18	Site at Inishmore, Killyleagh	20	Scheme slipped from 2017/18 to 2018/19

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Rural	North	Causeway Coast & Glens	Programmed to Start	2017/18	Rathlin Island	6	Scheme slipped from 2017/18 to 2018/19
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	15 Rathfriland Road, Dromara	8	Scheme slipped from 2017/18 to 2018/19
Choice	North	Derry & Strabane	Programmed to Start	2017/18	Nelson Drive Phase 3, Derry~Londonderry (T)	43	Units increased from 43 to 51
Choice	North	Mid & East Antrim	Programmed to Start	2018/19	20-24 Main Street, Ahoghill	14	Units increased from 14 to 16
Ark	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	Derrytrasna	8	Scheme slipped from 2017/18 to 2018/19
Ark	South	Newry, Mourne & Down	Programmed to Start	2017/18	Ballyhornan	10	Scheme slipped from 2017/18 to 2018/19
Connswater	Belfast	Lisburn & Castlereagh	Under Construction	2016/17	Dunmurry High School Site	98	Completion slipped from 2017/18 to 2018/19
Apex Housing	North	Antrim & Newtownabbey	Abandoned	2019/20	99 Main Street, Randalstown	4	Abandoned
Apex Housing	South	Newry, Mourne & Down	Programmed to Start	2019/20	Watson's Road, Newry	70	Scheme slipped from 2017/18 to 2019/20
Radius	North	Causeway Coast & Glens	Abandoned	2020/21	Parkview, Ballymoney	21	Abandoned
Radius	South	Mid Ulster	Abandoned	2018/19	Land adj to Donaghmore PS	15	Abandoned

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Clanmil	Belfast	Belfast	Programmed to Start	2019/20	Lisburn Road/Tate's Avenue, Belfast	37	Scheme slipped from 2017/18 to 2019/20
Choice	North	Derry & Strabane	Programmed to Start	2017/18	Nelson Drive Phase 3, Derry~Londonderry (T)	22	Units increased from 22 to 43
Radius	South	Armagh, Banbridge & Craigavon	Abandoned	2018/19	Mullacreevie Road Ph 2, Armagh (T)	24	Scheme abandoned
Triangle	North	Causeway Coast & Glens	Programmed to Start	2017/18	8 Thornlea Drive, Coleraine	1	New addition (ES)
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	17 Thornberry Hill, Belfast	1	New addition (ES)
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	North Belfast Rehabs Phase 24	2	New addition (RH)
Rural	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	10 Lockkeepers Lodge, Aghalee	1	New addition (ES)
Connswater	Belfast/North	Lisburn & Castlereagh	Programmed to Start	2017/18	Connswater ESPs Phase 18	3	New addition (ES)
Clanmil	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	26 Larch Lane, Lisburn	1	New addition (ES)
Triangle	North	Belfast	Programmed to Start	2017/18	Cashelton Manor, Glengormley	4	New addition (OS)
Triangle	North	Antrim & Newtownabbey	Programmed to Start	2017/18	23 & 24 Riverside Manor, Antrim	2	New addition (OS)

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Radius	South	Newry, Mourne & Down	Under Construction	2017/18	Manse Road, Seaforde	10	Completion advanced from 2019/20 to 2018/19
Rural	North	Mid & East Antrim	Programmed to Start	2017/18	7 West Street, Ballycarry	1	New addition (ES)
Choice	Belfast	Belfast	Programmed to Start	2017/18	34a Knockwood Park, Belfast	1	New addition (ES)
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	North Belfast Rehabs Phase 22 (381 Crumlin Road)	1	New addition (RH)
Rural	North	Antrim & Newtownabbey	Programmed to Start	2017/18	1 The Courtyard, Ballynure	1	New addition (ES)
Clanmil	North	Derry & Strabane	Programmed to Start	2017/18	Foxhill, Londonderry	15	Completion slipped from 2018/19 to 2019/20
Clanmil	Belfast	Belfast	Under Construction	2017/18	39-41 Falls Road, Belfast	11	Completion slipped from 2017/18 to 2018/19
Clanmil	South	Ards & North Down	Abandoned	2017/18	The Savoy Blocks B&C, Bangor	36	Scheme abandoned
Triangle	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	Ardmore Road Phases 2 & 3, Armagh (T)	24	Scheme slipped from 2017/18 to 2018/19
Radius	North	Causeway Coast & Glens	Programmed to Start	2017/18	Parkview, Ballymoney (T)	21	Scheme slipped from 2017/18 to 2020/21
Radius	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	Mullacreevie Road Phase 2, Armagh (T)	24	Scheme slipped from 2017/18 to 2018/19

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Clanmil	Belfast	Belfast	Abandoned	2017/18	136-138 University Street, Belfast	12	Scheme abandoned
Radius	Belfast	Belfast	Programmed to Start	2017/18	Altan Gardens, Belfast (T)	9	Scheme slipped from 2017/18 to 2018/19
Radius	Belfast	Belfast	Programmed to Start	2017/18	288 Beersbridge Road, Belfast	22	Completion slipped from 2018/19 to 2019/20
Apex Housing	Belfast	Belfast	Programmed to Start	2019/20	Hogarth Street, Belfast (T)	20	Scheme advanced from 2019/20 to 2017/18
Apex Housing	North	Fermanagh & Omagh	Programmed to Start	2017/18	Woodside Avenue, Omagh	14	Completion slipped from 2018/19 to 2019/20
Apex Housing	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Rathmullan Drive, Rathcoole (T)	20	Units increased from 20 to 24; completion slipped from 2018/19 to 2019/20
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	Waveney Road, Ballymena	15	Completion slipped from 2018/19 to 2019/20
Choice	North	Causeway Coast & Glens	Programmed to Start	2017/18	The Hill, Portstewart	10	Units reduced from 10 to 9
Choice	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Devenish Drive, Monkstown (T)	20	Completion slipped from 2018/19 to 2019/20
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	15-18 Dunluce Street & 12-14 Point Street, Larne	6	Units reduced from 6 to 5
Choice	Belfast	Belfast	Programmed to Start	2017/18	Moyard Playpark, Belfast (T)	14	Completion slipped from 2018/19 to 2019/20

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	15 Rathfriland Road, Dromara	9	Completion slipped from 2018/19 to 2019/20
Choice	North	Causeway Coast & Glens	Under Construction	2017/18	Mark Street, Portrush	8	Completion slipped from 2017/18 to 2018/19
Choice	North	Causeway Coast & Glens	Under Construction	2017/18	Eglinton Street, Portrush	8	Completion slipped from 2017/18 to 2018/19
Choice	North	Causeway Coast & Glens	Under Construction	2017/18	Ramore Court, Main Street, Portrush	10	Completion slipped from 2017/18 to 2018/19
Habinteg	North	Derry & Strabane	Abandoned	2017/18	Dunfield Terrace, Londonderry	15	Scheme abandoned
Habinteg	Belfast	Belfast	Abandoned	2017/18	2 Sussex Place, Belfast	12	Scheme abandoned
Habinteg	Belfast	Belfast	Abandoned	2017/18	159 Glen Road, Belfast	15	Scheme abandoned
Habinteg	South	Ards & North Down	Programmed to Start	2018/19	128-132 Frances Street, Newtownards	12	Scheme advanced from 2018/19 to 2017/18
Habinteg	South	Mid Ulster	Programmed to Start	2017/18	34-36 The Square, Dungannon Road, Coalisland	10	Completion slipped from 2018/19 to 2019/20
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Mews Lane, Londonderry	16	Completion advanced from 2019/20 to 2018/19
South Ulster	Belfast/South	Lisburn & Castlereagh	Programmed to Start	2017/18	South Ulster ESPs Phase 8	2	New addition (ES)

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Rural	North	Mid & East Antrim	Programmed to Start	2017/18	95 Tobar Park, Cullybackey	1	New addition (ES)
Rural	North	Mid & East Antrim	Programmed to Start	2017/18	41 Cranny View, Carnlough	1	New addition (ES)
Radius	South	Newry, Mourne & Down	Programmed to Start	2017/18	42 Belfast Road, Newry	17	New addition (CD&B)
Apex Housing	South	Mid Ulster	Programmed to Start	2017/18	Roskeen Road, Moygashel (T)	10	Units reduced from 10 to 8; need group changed
South Ulster	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	South Ulster ESPs Phase 7	4	New addition (ES)
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	9 Brookeborough Square, Lisburn	1	New addition (ES)
Habinteg	Belfast	Belfast	Under Construction	2017/18	54-60 Whitewell Road, Belfast	10	Completion slipped from 2017/18 to 2018/19
Habinteg	South	Ards & North Down	Under Construction	2018/19	34-36 Bangor Road, Holywood	6	Completion advanced from 2018/19 to 2017/18
North Belfast HA	Belfast	Belfast	Under Construction	2017/18	Acquisitions Phase 19	2	Revised from 2 to 3 units
Clanmil	South	Newry, Mourne & Down	Under Construction	2015/16	Main Street, Dundrum	17	Revised from 17 to 16 units
Choice	North	Mid & East Antrim	Programmed to Start	2018/19	20-24 Main Street, Ahoghill	14	New addition (NB)

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Choice	North	Derry & Strabane	Programmed to Start	2017/18	Bishop Street, Londonderry	63	Units reduced from 63 to 59
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	18 Waveney Road, Ballymena	14	Units increased from 14 to 15
Habinteg	South	Ards & North Down	Programmed to Start	2018/19	128-132 Frances Street, Newtownards	2	Units increased from 10 to 12
Choice	Belfast	Belfast	Programmed to Start	2017/18	10 Dunmore Street, Belfast	1	New addition (ES)
Rural	North	Derry & Strabane	Programmed to Start	2017/18	16A, 85 & 199 Gortin Meadows, Newbuildings	3	New addition (ES)
Radius	Belfast	Belfast	Programmed to Start	2017/18	Roumania Rise, Belfast (T)	2	Units increased from 2 to 3
Choice	Belfast	Belfast	Programmed to Start	2017/18	2-28 Shore Road, Belfast	49	Units reduced from 49 to 47 (per Planning Application)
South Ulster	South	Ards & North Down	Abandoned	2018/19	58 Newtownards Road, Comber	10	Scheme abandoned
South Ulster	South	Armagh, Banbridge & Craigavon	Abandoned	2018/19	38 North Street, Lurgan	15	Scheme abandoned
Radius	South	Newry, Mourne & Down	Programmed to Start	2017/18	Leasehold Phase 5	2	New addition (ES)
Rural	South	Newry, Mourne & Down	Programmed to Start	2017/18	2 Clarmont Place, Castlewellan	1	New addition (ES)

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	Acquisitions Phase 19	3	Units reduced from 3 to 2
Clanmil	South	Newry, Mourne & Down	Programmed to Start	2017/18	30-34 Dromore Street, Ballynahinch	28	Units reduced from 28 to 24
Clanmil	North	Mid & East Antrim	Programmed to Start	2017/18	30 Joymount, Carrickfergus	40	Completion slipped from 2018/19 to 2019/20
Clanmil	North	Derry & Strabane	Programmed to Start	2017/18	Victoria Road, Londonderry	39	Completion slipped from 2018/19 to 2019/20
Clanmil	South	Newry, Mourne & Down	Programmed to Start	2017/18	Pound Lane, Downe Hospital, Downpatrick	37	Completion advanced from 2020/21 to 2019/20
Clanmil	North	Mid & East Antrim	Under Construction	2016/17	Larne Road, Ballymena	48	Completion slipped from 2018/19 to 2019/20
Clanmil	Belfast	Belfast	Under Construction	2016/17	39-41 Falls Road, Belfast	11	Completion advanced from 2018/19 to 2017/18
Clanmil	Belfast	Belfast	Under Construction	2016/17	Lisnasharragh High School Site, Belfast	25	Completion advanced from 2019/20 to 2018/19
Clanmil	South	Newry, Mourne & Down	Under Construction	2015/16	Main Street, Dundrum	17	Completion slipped from 2017/18 to 2018/19
Clanmil	Belfast	Belfast	Under Construction	2015/16	Durham Street, Belfast	23	Completion slipped from 2017/18 to 2018/19
Clanmil	Belfast	Belfast	Under Construction	2015/16	336-344 Oldpark Road, Belfast	22	Completion slipped from 2017/18 to 2018/19

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Clanmil	South	Ards & North Down	Under Construction	2015/16	Beechfield, Donaghadee (T)	14	Completion advanced from 2018/19 to 2017/18
South Ulster	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	Garvaghy Road, Portadown	13	Completion slipped from 2018/19 to 2019/20
South Ulster	South	Mid Ulster	Programmed to Start	2017/18	Annagole, Newell Road, Dungannon	17	Completion slipped from 2018/19 to 2019/20
Apex Housing	North	Derry & Strabane	Programmed to Start	2017/18	Galliagh Phase 3, Derry~Londonderry	144	Completion advanced from 2020/21 to 2019/20
Apex Housing	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	Westacres, Craigavon (T)	1	Completion slipped from 2017/18 to 2018/19
Apex Housing	South	Newry, Mourne & Down	Programmed to Start	2017/18	Millvale Road, Bessbrook	28	Completion slipped from 2017/18 to 2018/19
Apex Housing	North	Mid & East Antrim	Programmed to Start	2017/18	Garvaghy Avenue Phase 2, Portglenone (T)	10	Completion slipped from 2017/18 to 2018/19
Ark	South	Newry, Mourne & Down	Programmed to Start	2017/18	Tullyroan, Ballyhoran	5	Name changed to Balyhoran; units increased to 10
Radius	South	Ards & North Down	Programmed to Start	2019/20	Lands adjacent to 16 Belfast Road, Bangor	24	Completion advanced from 2019/20 to 2017/18
Choice	South	Newry, Mourne & Down	Programmed to Start	2017/18	Mary Murray House, Newcastle	14	Completion slipped from 2018/19 to 2019/20
Choice	South	Mid Ulster	Programmed to Start	2017/18	Leckagh Cottages, Magherafelt (T)	10	Completion slipped from 2018/19 to 2019/20

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	NB Acquisitions Phase 21	4	New addition (ES)
Connswater	Belfast/North	Antrim & Newtownabbey	Programmed to Start	2017/18	Connswater ESPs Phase 16	4	New addition (ES)
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	12 Gortnamona View, Belfast	1	New addition (RH)
Choice	Belfast	Belfast	Programmed to Start	2017/18	85 Channing Street, Belfast	7	Units reduced from 7 to 6
Choice	North	Derry & Strabane	Programmed to Start	2017/18	Nelson Drive Phase 3, Derry~Londonderry (T)	22	Nomination to Choice confirmed
Apex Housing	South	Mid Ulster	Programmed to Start	2017/18	Roskeen Park, Moygashel (T)	10	Units increased from 8 to 10
Rural	South	Newry, Mourne & Down	Programmed to Start	2017/18	15 Carrickbawn Park, Rostrevor	1	New addition (ES)
Radius	Belfast	Belfast	Programmed to Start	2017/18	18 Lagmore Rise, Belfast	1	New addition (ES)
Radius	South	Mid Ulster	Programmed to Start	2017/18	Carland Road, Dungannon	49	Units reduced from 49 to 38; scheme type changed to CD&B
Apex Housing	South	Newry, Mourne & Down	Abandoned	2019/20	Newry Existing Satisfactory Purchases	10	Scheme abandoned
Apex Housing	North	Derry & Strabane	Abandoned	2019/20	Londonderry Rehabs	10	Scheme abandoned

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Apex Housing	Belfast	Belfast	Abandoned	2019/20	Belfast Rehabs	10	Scheme abandoned
Apex Housing	South	Newry, Mourne & Down	Abandoned	2019/20	37a Main Street, Camlough	30	Scheme abandoned
Apex Housing	South	Newry, Mourne & Down	Abandoned	2019/20	75 Chancellors Road, Newry	20	Scheme abandoned
Apex Housing	South	Newry, Mourne & Down	Abandoned	2019/20	Derrybeg Lane, Newry	89	Scheme abandoned
Apex Housing	North	Antrim & Newtownabbey	Abandoned	2019/20	15 Glenavy Road, Crumlin	55	Scheme abandoned
Apex Housing	Belfast	Belfast	Abandoned	2019/20	Brooklands, Upper Dunmurry Lane, Belfast	60	Scheme abandoned
Apex Housing	Belfast	Belfast	Abandoned	2019/20	London Road/Lismore Street, Belfast	50	Scheme abandoned
Apex Housing	Belfast	Belfast	Abandoned	2019/20	Former Finlay Factory Site, Springfield Heights, Belfast	40	Scheme abandoned
Apex Housing	North	Derry & Strabane	Abandoned	2018/19	Londonderry Rehabs	10	Scheme abandoned
Apex Housing	Belfast	Belfast	Abandoned	2018/19	Belfast Rehabs	10	Scheme abandoned
Apex Housing	South	Newry, Mourne & Down	Abandoned	2018/19	Dundrinne Road, Castlewellan	19	Scheme abandoned

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Apex Housing	North	Antrim & Newtownabbey	Abandoned	2018/19	4-6 Main Street, Crumlin	4	Scheme abandoned
Apex Housing	Belfast	Belfast	Abandoned	2018/19	St Gerard's School, Upper Springfield Road, Belfast	40	Scheme abandoned
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	McClure Street, Belfast	23	Scheme slipped from 2017/18 to 2018/19
Radius	Belfast	Belfast	Abandoned	2019/20	Hannahstown	50	Scheme abandoned
Radius	Belfast	Belfast	Abandoned	2018/19	Hannahstown	50	Scheme abandoned
Choice	Belfast	Belfast	Programmed to Start	2018/19	Hannashtown Phase 1C	80	Housing Association changed to Radius
Choice	Belfast	Belfast	Programmed to Start	2017/18	Hannahstown Phase 1B (T)	80	Name changed to Hannahstown Phase 1B
Connswater	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Manse Road, Ballyclare Road, New Mossley	48	Scheme slipped from 2017/18 to 2018/19; name changed to Milewater Road, New Mossley
Connswater	Belfast	Belfast	Abandoned	2019/20	Titanic Quarter Phase 1	30	Scheme abandoned
Connswater	North	Antrim & Newtownabbey	Abandoned	2018/19	5-9 Riverside, Antrim	14	Scheme abandoned
NIHE	North	Derry & Strabane	Programmed to Start	2018/19	Galliagh (T)	100	Scheme slipped from 2018/19 to 2019/20; name changed to Galliagh Estate Masterplan

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	41 St Eithne's Park, Londonderry	1	New addition (RH)
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	Acquisitions Phase 19	3	New addition (ES)
Radius	South	Newry, Mourne & Down	Programmed to Start	2017/18	39 Gleann Si, Rostrevor	1	New addition (ES)
Rural	North	Derry & Strabane	Programmed to Start	2017/18	5-9 Woodvale Manor, Eglinton	5	New addition (ES)
Apex Housing	South	Mid Ulster	Programmed to Start	2017/18	Bramblewood Manor, Dungannon	1	New addition (OS)
Choice	Belfast	Belfast	Under Construction	2017/18	Blackmountain Way, Belfast (T)	2	Completion slipped from 2017/18 to 2018/19
Choice	North	Derry & Strabane	Under Construction	2017/18	Braehead Road/Nixon's Corner, Londonderry (T)	8	Completion slipped from 2017/18 to 2018/19
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	15-18 Dunluce Street & 12-14 Point Street, Larne	12	Units reduced from 12 to 6
Choice	North	Antrim & Newtownabbey	Programmed to Start	2017/18	8 Longlands Avenue, Newtownabbey	16	Completion slipped from 2018/19 to 2019/20
Choice	Belfast	Belfast	Programmed to Start	2017/18	136-152; 183-191; 211-217 Beersbridge Road, Belfast	21	Units reduced from 21 to 19
South Ulster	South	Newry, Mourne & Down	Abandoned	2019/20	Craigmore Way, Newry	40	Scheme abandoned

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
South Ulster	South	Armagh, Banbridge & Craigavon	Abandoned	2018/19	Lake Street, Lurgan	9	Scheme abandoned
South Ulster	Belfast	Belfast	Programmed to Start	2017/18	1-3 Eia Street, Belfast	12	Units increased from 12 to 15
South Ulster	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	38 North Street, Lurgan	15	Scheme slipped from 2017/18 to 2018/19
Habinteg	North	Causeway Coast & Glens	Abandoned	2017/18	Dunluce Avenue, Portrush	20	Scheme abandoned
Habinteg	North	Antrim & Newtownabbey	Abandoned	2017/18	Castle Avenue, Randalstown	40	Scheme abandoned
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Abercorn Road, Londonderry	97	Units reduced from 97 to 30
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Abercorn Road, Londonderry	1	Scheme type changed from NB to RH
Habinteg	North	Derry & Strabane	Abandoned	2017/18	Iona Park, Londonderry	40	Scheme abandoned
Habinteg	Belfast	Belfast	Programmed to Start	2017/18	Buy Backs (Belfast/Greater Belfast)	10	Units reduced from 10 to 5
Habinteg	North	Derry & Strabane	Abandoned	2017/18	Buy Backs (North West)	5	Scheme abandoned
Habinteg	North	Derry & Strabane	Abandoned	2017/18	Buy Backs (North West)	10	Scheme abandoned

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Habinteg	North	Derry & Strabane	Abandoned	2017/18	Newtown Lane, Strabane	25	Scheme abandoned
Habinteg	South	Newry, Mourne & Down	Programmed to Start	2017/18	85 Newcastle Road, Castlewellan	18	Scheme slipped from 2017/18 to 2018/19
Habinteg	North	Mid & East Antrim	Programmed to Start	2017/18	Straid Road, Ahoghill	9	Scheme slipped from 2017/18 to 2018/19
Habinteg	Belfast	Belfast	Abandoned	2017/18	161 Glen Road, Belfast	15	Scheme abandoned
Habinteg	South	Ards & North Down	Abandoned	2017/18	Killaughey Road, Donaghadee	24	Scheme abandoned
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Foyle Road, Londonderry	23	Scheme slipped from 2017/18 to 2018/19
Habinteg	South	Armagh, Banbridge & Craigavon	Abandoned	2017/18	Woodlands, Gilford (T)	1	Scheme abandoned
Habinteg	North	Derry & Strabane	Programmed to Start	2019/20	Adria Factory Site Phase 3	46	Onsite slipped from 2019/20 to 2020/21. Acquisition of all three phases to take place in 2017/18
Habinteg	North	Derry & Strabane	Programmed to Start	2018/19	Adria Factory Site Phase 2	40	Onsite slipped from 2018/19 to 2019/20. Acquisition of all three phases to take place in 2017/18
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Adria Factory Site Phase 1	40	Onsite slipped from 2017/18 to 2018/19. Acquisition of all three phases to take place in 2017/18
Radius	North	Antrim & Newtownabbey	Abandoned	2018/19	Newtownabbey Existing Satisfactory Purchases	10	Scheme abandoned

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Radius	Belfast	Belfast	Abandoned	2018/19	Belfast Existing Satisfactory Purchases	10	Scheme abandoned
Radius	Belfast	Lisburn & Castlereagh	Abandoned	2018/19	Lisburn Existing Satisfactory Purchases	10	Scheme abandoned
Radius	South	Newry, Mourne & Down	Abandoned	2018/19	Newry Existing Satisfactory Purchases	10	Scheme abandoned
Radius	Belfast	Lisburn & Castlereagh	Abandoned	2018/19	Ballinderry Road, Lisburn	100	Scheme abandoned
Radius	Belfast	Lisburn & Castlereagh	Abandoned	2017/18	Lisburn Existing Satisfactory Purchases	10	Scheme abandoned
Radius	South	Newry, Mourne & Down	Abandoned	2017/18	Newry Existing Satisfactory Purchases	10	Scheme abandoned
Radius	North	Antrim & Newtownabbey	Abandoned	2017/18	Newtownabbey Existing Satisfactory Purchases	10	Scheme abandoned
Radius	Belfast	Belfast	Abandoned	2017/18	Belfast Existing Satisfactory Purchases	10	Scheme abandoned
Radius	Belfast	Belfast	Programmed to Start	2017/18	Summerhill Drive, Twinbrook	12	Units reduced from 12 to 6
Radius	Belfast	Belfast	Programmed to Start	2017/18	288 Beersbridge Road, Belfast	18	Units increased from 18 to 22
Radius	Belfast	Lisburn & Castlereagh	Abandoned	2017/18	Sloan Street, Lisburn	23	Scheme abandoned

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Radius	South	Mid Ulster	Programmed to Start	2017/18	Lands adjacent to Donaghmore Primary School	15	Scheme slipped from 2017/18 to 2018/19
Radius	Belfast	Belfast	Programmed to Start	2017/18	Altan Gardens, Belfast (T)	11	Units reduced from 11 to 9
TBC	North	Antrim & Newtownabbey	Programmed to Start	2019/20	Parkhall, Antrim (T)	12	New addition (NB)
TBC	North	Mid & East Antrim	Programmed to Start	2018/19	Doury Road, Ballymena (T)	10	New addition (NB)
North Belfast HA	Belfast	Belfast	Abandoned	2017/18	11/13 Gracehill Court, Belfast	8	Scheme abandoned
Clanmil	South	Ards & North Down	Programmed to Start	2017/18	Stewarts Place, Holywood	1	Scheme slipped from 2017/18 to 2018/19
Clanmil	North	Antrim & Newtownabbey	Abandoned	2017/18	53 Mill Road, Crumlin	11	Scheme abandoned
Clanmil	Belfast	Lisburn & Castlereagh	Abandoned	2017/18	Ballinderry Road, Lisburn	129	Scheme abandoned
Clanmil	North	Derry & Strabane	Programmed to Start	2017/18	Waterloo Street, Londonderry	23	Units reduced from 23 to 19
Clanmil	South	Belfast	Abandoned	2017/18	666 Springfield Road, Belfast	12	Scheme abandoned
Clanmil	North	Antrim & Newtownabbey	Abandoned	2017/18	Abbeyville Court, Newtownabbey	7	Scheme abandoned

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Clanmil	North	Mid & East Antrim	Abandoned	2017/18	Galgorm Road, Ballymena	24	Scheme abandoned
Clanmil	North	Mid & East Antrim	Abandoned	2017/18	Clonavon Terrace, Ballymena	13	Scheme abandoned
Clanmil	South	Newry, Mourne & Down	Programmed to Start	2018/19	Pound Lane, Downe Hospital Phase 2	44	Units increased to 69 following the amalgamation of Phases 2A (originally 44 units for 18/19) & 2B (originally 25 units for 17/18)
Clanmil	South	Ards & North Down	Programmed to Start	2017/18	Court Street, Newtownards	7	Scheme slipped from 2017/18 to 2018/19
Clanmil	Belfast	Belfast	Programmed to Start	2017/18	Jamaica Inn, Belfast	26	Units reduced from 26 to 15
Clanmil	North	Mid & East Antrim	Programmed to Start	2017/18	30 Joymount, Carrickfergus	43	Units reduced from 43 to 40
Choice	Belfast	Lisburn & Castlereagh	Abandoned	2019/20	Hilden Mill, Lisburn	100	Scheme abandoned
TBC	North	Derry & Strabane	Programmed to Start	2017/18	Nelson Drive Phase 3 (T)	22	New addition (T)
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	Sallagh Park, Larne (T)	2	New addition (T)
Choice	South	Mid Ulster	Programmed to Start	2017/18	Leckagh Cottages, Magherafelt (T)	4	Units increased from 4 to 10
Choice	Belfast	Belfast	Programmed to Start	2017/18	Belvedere, Upper Dunmurry Lane	59	Units reduced from 59 to 57

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	Killynure Phase 2 (T)	25	Units increased from 25 to 28
Choice	North	Causeway Coast & Glens	Programmed to Start	2017/18	The Hill, Portstewart	11	Units reduced from 11 to 10
Choice	South	Newry, Mourne & Down	Programmed to Start	2017/18	Mary Murray House, Newcastle	11	Units increased from 11 to 14; scheme type changed to NB
Choice	Belfast	Belfast	Programmed to Start	2017/18	146 Parkgate Avenue, Belfast	41	Units reduced from 41 to 38
Choice	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	South Area Older People Dromore & Banbridge	18	Scheme slipped from 2017/18 to 2018/19
Choice	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	South Area Older People Armagh & Dungannon	18	Scheme slipped from 2017/18 to 2018/19
Choice	North	Derry & Strabane	Programmed to Start	2017/18	Bishop Street, Londonderry	55	Units increased from 55 to 63
Apex Housing	North	Derry & Strabane	Abandoned	2017/18	Londonderry Rehabs	15	Scheme abandoned
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	Areema Drive, Dunmurry (T)	25	Units reduced from 25 to 22
Apex Housing	South	Newry, Mourne & Down	Abandoned	2017/18	Chapel Road, Meigh	14	Scheme abandoned
Apex Housing	North	Causeway Coast & Glens	Programmed to Start	2017/18	Chapelfield, Coleraine	18	Scheme slipped from 217/18 to 2018/19

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Apex Housing	North	Derry & Strabane	Programmed to Start	2017/18	Galliagh Phase 2	198	Units reduced from 198 to 193
Triangle	North	Mid & East Antrim	Programmed to Start	2017/18	Broughshane Street, Ballymena	14	Units reduced from 14 to 11
Triangle	North	Causeway Coast & Glens	Abandoned	2019/20	Kilnadore Road, Cushendall	14	Scheme abandoned
Triangle	North	Causeway Coast & Glens	Programmed to Start	2017/18	2A Garryduff Road	10	Scheme slipped from 2017/18 to 2019/20
Triangle	North	Causeway Coast & Glens	Abandoned	2017/18	2A Garryduff Road	9	Scheme abandoned
Choice	South	Newry, Mourne & Down	Programmed to Start	2017/18	1 St Bronagh's, Church Street, Rostrevor	1	New addition (ES)
Choice	South	Ards & North Down	Programmed to Start	2017/18	1 Orchard Court, Newtownards	1	New addition (RH)
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	Rehabs Ph24D (318 Cupar Street)	1	New addition
Radius	North	Causeway Coast & Glens	Programmed to Start	2018/19	Leyland Road, Ballycastle	41	Scheme advanced from 2018/19 to 2017/18
Clanmil	North	Antrim & Newtownabbey	Abandoned	2017/18	Glenwell Road, Glengormley	35	Scheme abandoned
TBC	Belfast	Belfast	Programmed to Start	2019/20	Ballysillan Maisonettes (T)	6	Scheme advanced from 2019/20 to 2018/19

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Choice	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Whitehouse Court Phase 2, Newtownabbey	12	Units increased from 4 to 12
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Abercorn, Londonderry	1	Units reduced from 4 to 1
Apex Housing	North	Derry & Strabane	Programmed to Start	2018/19	Rathmore Road, Londonderry	16	Units reduced from 25 to 16
Apex Housing	South	Fermanagh & Omagh	Programmed to Start	2017/18	Woodside Avenue, Omagh	14	Units increased from 8 to 14
Choice	North	Causeway Coast & Glens	Abandoned	2017/18	Portstewart Road, Coleraine	28	Scheme abandoned
Rural	North	Derry & Strabane	Programmed to Start	2017/18	Lismore Road, Sion Mills	14	Units increased from 12 to 14
Apex Housing	South	Newry, Mourne & Down	Programmed to Start	2018/19	Watson's Road, Newry	70	Scheme advanced from 2018/19 to 2017/18
Apex Housing	South	Mid Ulster	Abandoned	2018/19	Ballygawley Road, Dungannon	22	Scheme abandoned
Apex Housing	South	Fermanagh & Omagh	Programmed to Start	2017/18	Fermanagh Women's Aid	4	New addition (NB)
Choice	Belfast	Belfast	Programmed to Start	2017/18	Deerpark Road, Belfast	24	Scheme slipped from 2017/18 to 2018/19
Apex Housing	South	Fermanagh & Omagh	Abandoned	2017/18	Omagh YPLC	8	Scheme abandoned

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	8-10 Main Street, Kells	5	Units increased from 5 to 7
Choice	North	Derry & Strabane	Programmed to Start	2017/18	50 Donal Casey Court, Londonderry	1	New addition (ES)
Choice	North	Causeway Coast & Glens	Programmed to Start	2017/18	Mark Street, Portrush	8	Scheme advanced from 2017/18 to 2016/17
Choice	North	Causeway Coast & Glens	Programmed to Start	2017/18	Eglinton Street, Portrush	8	Scheme advanced from 2017/18 to 2016/17
Choice	North	Causeway Coast & Glens	Programmed to Start	2017/18	Ramore Court, Main Street, Portrush	10	Scheme advanced from 2017/18 to 2016/17
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	Upper New Lodge Phase 2 (T)	58	Scheme advanced from 2017/18 to 2016/17; units reduced to 57; need group changed
Apex Housing	North	Derry & Strabane	Programmed to Start	2017/18	Springtown Road, Londonderry	53	Scheme advanced from 2017/18 to 2016/17; need group changed
Apex Housing	North	Mid & East Antrim	Programmed to Start	2017/18	Garvaghy Avenue Phase 2 (T)	10	Scheme advanced from 2017/18 to 2016/17
South Ulster	Belfast	Lisburn & Castlereagh	Programmed to Start	2016/17	Hull's Lane, Lisburn	18	Scheme advanced to 2016/17, scheme type changed to NB, increased to 18 units
Clanmil	North	Mid & East Antrim	Programmed to Start	2016/17	Harryville Church Site, Larne Road, Ballymena	48	Scheme advanced from 2017/18 to 2016/17
Fold	North	Causeway Coast & Glens	Programmed to Start	2017/18	Laurel Hill Road	31	Scheme advanced from 2017/18 to 2016/17 and units reduced from 31 to 30

Programme Amendments Last Updated 15th December 2017

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS
Clanmil	North	Mid & East Antrim	Programmed to Start	2016/17	106 & 108 Larne Road, Carrickfergus	19	Scheme advanced from 2017/18 to 2016/17
Helm Housing	South	Newry, Mourne & Down	Programmed to Start	2017/18	Lindsays Hill, Newry	14	Scheme advanced from 2017/18 to 2016/17, scheme type & need group changed
Current Programme 2017/18 to 2019/20 Published							

DATE
15-Dec-17
15-Dec-17
15-Dec-17
15-Dec-17
13-Dec-17
13-Dec-17
13-Dec-17
13-Dec-17
30-Nov-17
29-Nov-17
29-Nov-17

DATE
29-Nov-17
29-Nov-17
29-Nov-17
29-Nov-17
29-Nov-17
29-Nov-17
29-Nov-17
29-Nov-17
29-Nov-17
29-Nov-17
29-Nov-17
29-Nov-17

DATE
29-Nov-17
24-Nov-17
24-Nov-17
24-Nov-17
24-Nov-17
23-Nov-17
23-Nov-17
14-Nov-17
14-Nov-17
14-Nov-17
14-Nov-17

DATE
14-Nov-17
14-Nov-17
14-Nov-17
14-Nov-17
14-Nov-17
10-Nov-17
10-Nov-17
10-Nov-17
09-Nov-17
01-Nov-17
31-Oct-17

DATE
31-Oct-17
31-Oct-17
31-Oct-17
31-Oct-17
31-Oct-17
30-Oct-17
30-Oct-17
30-Oct-17
30-Oct-17
30-Oct-17
30-Oct-17

DATE
30-Oct-17
26-Oct-17
26-Oct-17
26-Oct-17
26-Oct-17
26-Oct-17
25-Oct-17
25-Oct-17
25-Oct-17
23-Oct-17
12-Oct-17

DATE
12-Oct-17
12-Oct-17
12-Oct-17
11-Oct-17
10-Oct-17
10-Oct-17
10-Oct-17
03-Oct-17
03-Oct-17
03-Oct-17
03-Oct-17

DATE
03-Oct-17
28-Sep-17
22-Sep-17
22-Sep-17
22-Sep-17
22-Sep-17
22-Sep-17
22-Sep-17
21-Sep-17
21-Sep-17
15-Sep-17
15-Sep-17

DATE
14-Sep-17
06-Sep-17
06-Sep-17
06-Sep-17
06-Sep-17
05-Sep-17
05-Sep-17
05-Sep-17
01-Sep-17
01-Sep-17
01-Sep-17

DATE
01-Sep-17
01-Sep-17
01-Sep-17
31-Aug-17
31-Aug-17
31-Aug-17
24-Aug-17
24-Aug-17
24-Aug-17
23-Aug-17
23-Aug-17

DATE
21-Aug-17
21-Aug-17
21-Aug-17
21-Aug-17
21-Aug-17
21-Aug-17
21-Aug-17
21-Aug-17
21-Aug-17
18-Aug-17
18-Aug-17
18-Aug-17

DATE
17-Aug-17
16-Aug-17
16-Aug-17
16-Aug-17
16-Aug-17
16-Aug-17
15-Aug-17
15-Aug-17
04-Aug-17
31-Jul-17
28-Jul-17

DATE
26-Jul-17
26-Jul-17
26-Jul-17
20-Jul-17
20-Jul-17
11-Jul-17
10-Jul-17
10-Jul-17
10-Jul-17
07-Jul-17
07-Jul-17

DATE
07-Jul-17
07-Jul-17
07-Jul-17
07-Jul-17
07-Jul-17
07-Jul-17
07-Jul-17
07-Jul-17
07-Jul-17
07-Jul-17
07-Jul-17
07-Jul-17

DATE
07-Jul-17
07-Jul-17
07-Jul-17
06-Jul-17
06-Jul-17
05-Jul-17
05-Jul-17
05-Jul-17
29-Jun-17
28-Jun-17
28-Jun-17

DATE
27-Jun-17
27-Jun-17
27-Jun-17
26-Jun-17
26-Jun-17
26-Jun-17
22-Jun-17
22-Jun-17
22-Jun-17
22-Jun-17
22-Jun-17

DATE
22-Jun-17
22-Jun-17
19-Jun-17
19-Jun-17
19-Jun-17
19-Jun-17
16-Jun-17
16-Jun-17
16-Jun-17
16-Jun-17
16-Jun-17

DATE
16-Jun-17
16-Jun-17
16-Jun-17
16-Jun-17
16-Jun-17
15-Jun-17
15-Jun-17
15-Jun-17
15-Jun-17
15-Jun-17
14-Jun-17

DATE
14-Jun-17
14-Jun-17
13-Jun-17
13-Jun-17
13-Jun-17
13-Jun-17
13-Jun-17
13-Jun-17
09-Jun-17
09-Jun-17
08-Jun-17
31-May-17

DATE
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17

DATE
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17

DATE
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17

DATE
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17

DATE
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17
31-May-17

DATE
30-May-17
30-May-17
30-May-17
30-May-17
30-May-17
30-May-17
30-May-17
26-May-17
26-May-17
26-May-17
26-May-17

DATE
26-May-17
26-May-17
26-May-17
26-May-17
26-May-17
23-May-17
19-May-17
08-May-17
05-May-17
03-May-17
03-May-17

DATE
28-Apr-17
28-Apr-17
28-Apr-17
28-Apr-17
28-Apr-17
28-Apr-17
28-Apr-17
28-Apr-17
28-Apr-17
26-Apr-17
26-Apr-17
26-Apr-17

DATE
26-Apr-17
12-Apr-17
31-Mar-17
31-Mar-17
31-Mar-17
24-Mar-17
23-Mar-17
21-Mar-17
08-Mar-17
08-Mar-17
08-Mar-17

DATE
08-Mar-17
08-Mar-17