

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	Belfast	10 Dunmore Street, Belfast	1	2017/18		New addition (ES)	20-Jul-17
Rural	North	16A, 85 & 199 Gortin Meadows	3	2017/18		New addition (ES)	20-Jul-17
Radius	Belfast	Romania Way (T)	2	2017/18		Units increased from 2 to 3	11-Jul-17
Choice	Belfast	2-28 Shore Road, Belfast	49	2017/18		Units reduced from 49 to 47 (per Planning Application)	10-Jul-17
South Ulster	South	58 Newtownards Road, Comber	10	2018/19		Scheme abandoned	10-Jul-17
South Ulster	South	38 North Street, Lurgan	15	2018/19		Scheme abandoned	10-Jul-17
Radius	South	Leasehold Phase 5	2	2017/18		New addition (ES)	07-Jul-17
Rural	South	2 Clarmont Place, Castlewellan	1	2017/18		New addition (ES)	07-Jul-17
North Belfast HA	Belfast	Acquisitions Phase 19	3	2017/18		Units reduced from 3 to 2	07-Jul-17
Clanmil	South	30-34 Dromore Street, Ballynahinch	28	2017/18		Units reduced from 28 to 24	07-Jul-17
Clanmil	North	30 Joymount, Carrickfergus	40	2017/18		Completion slipped from 2018/19 to 2019/20	07-Jul-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Clanmil	North	Victoria Road, Londonderry	39	2017/18		Completion slipped from 2018/19 to 2019/20	07-Jul-17
Clanmil	South	Pound Lane	37	2017/18		Completion advanced from 2020/21 to 2019/20	07-Jul-17
Clanmil	North	Larne Road, Ballymena	48	2016/17		Completion slipped from 2018/19 to 2019/20	07-Jul-17
Clanmil	Belfast	39-41 Falls Road, Belfast	11	2016/17		Completion advanced from 2018/19 to 2017/18	07-Jul-17
Clanmil	Belfast	Lisnasharragh High School Site	25	2016/17		Completion advanced from 2019/20 to 2018/19	07-Jul-17
Clanmil	South	Main Street, Dundrum	17	2015/16		Completion slipped from 2017/18 to 2018/19	07-Jul-17
Clanmil	Belfast	Durham Street, Belfast	23	2015/16		Completion slipped from 2017/18 to 2018/19	07-Jul-17
Clanmil	Belfast	336-344 Oldpark Road, Belfast	22	2015/16		Completion slipped from 2017/18 to 2018/19	07-Jul-17
Clanmil	South	Beechfield (T)	14	2015/16		Completion advanced from 2018/19 to 2017/18	07-Jul-17
South Ulster	South	Garvaghy Road, Portadown	13	2017/18		Completion slipped from 2018/19 to 2019/20	07-Jul-17
South Ulster	South	Annagole, Newell Road, Dungannon	17	2017/18		Completion slipped from 2018/19 to 2019/20	07-Jul-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	North	Galliagh Phase 3	144	2017/18		Completion advanced from 2020/21 to 2019/20	06-Jul-17
Apex Housing	South	Westacres, Craigavon (T)	1	2017/18	2018/19	Completion slipped from 2017/18 to 2018/19	06-Jul-17
Apex Housing	South	Millvale Road, Bessbrook	28	2017/18	2018/19	Completion slipped from 2017/18 to 2018/19	05-Jul-17
Apex Housing	North	Garvaghy Avenue Phase 2 (T)	10	2017/18	2018/19	Completion slipped from 2017/18 to 2018/19	05-Jul-17
Ark	South	Tullyroan, Ballyhornan	5	2017/18		Name changed to Balyhornan; units increased to 10	05-Jul-17
Radius	South	Lands adjacent to 16 Belfast Road, Bangor	24	2019/20	2017/18	Completion advanced from 2019/20 to 2017/18	29-Jun-17
Choice	South	Mary Murray House, Newcastle	14	2017/18		Completion slipped from 2018/19 to 2019/20	28-Jun-17
Choice	South	Leckagh Cottages, Magherafelt (T)	10	2017/18		Completion slipped from 2018/19 to 2019/20	28-Jun-17
North Belfast HA	Belfast	NB Acquisitions Phase 21	4	2017/18		New addition (ES)	27-Jun-17
Connswater	Belfast/North	Connswater ESPs Phase 16	4	2017/18		New addition (ES)	27-Jun-17
North Belfast HA	Belfast	12 Gortnamona View, Belfast	1	2017/18		New addition (RH)	27-Jun-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	Belfast	85 Channing Street, Belfast	7	2017/18		Units reduced from 7 to 6	26-Jun-17
Choice	North	Nelson Drive Phase 3 (T)	22	2017/18		Nomination to Choice confirmed	26-Jun-17
Apex Housing	South	Roskeen Park, Moygashel (T)	10	2017/18		Units increased from 8 to 10	26-Jun-17
Rural	South	15 Carrickbawn Park, Rostrevor	1	2017/18		New addition (ES)	22-Jun-17
Radius	Belfast	18 Lagmore Rise, Belfast	1	2017/18		New addition (ES)	22-Jun-17
Radius	South	Carland Road, Dungannon	49	2017/18		Units reduced from 49 to 38; scheme type changed to CD&B	22-Jun-17
Apex Housing	South	Newry Existing Satisfactory Purchases	10	2019/20		Scheme abandoned	22-Jun-17
Apex Housing	North	Londonderry Rehabs	10	2019/20		Scheme abandoned	22-Jun-17
Apex Housing	Belfast	Belfast Rehabs	10	2019/20		Scheme abandoned	22-Jun-17
Apex Housing	South	37a Main Street, Camlough	30	2019/20		Scheme abandoned	22-Jun-17
Apex Housing	South	75 Chancellors Road, Newry	20	2019/20		Scheme abandoned	19-Jun-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	South	Derrybeg Lane, Newry	89	2019/20		Scheme abandoned	19-Jun-17
Apex Housing	North	15 Glenavy Road, Crumlin	55	2019/20		Scheme abandoned	19-Jun-17
Apex Housing	Belfast	Brooklands, Upper Dunmurry Lane, Belfast	60	2019/20		Scheme abandoned	19-Jun-17
Apex Housing	Belfast	London Road/Lismore Street, Belfast	50	2019/20		Scheme abandoned	16-Jun-17
Apex Housing	Belfast	Former Finlay Factory Site, Springfield Heights, Belfast	40	2019/20		Scheme abandoned	16-Jun-17
Apex Housing	North	Londonderry Rehabs	10	2018/19		Scheme abandoned	16-Jun-17
Apex Housing	Belfast	Belfast Rehabs	10	2018/19		Scheme abandoned	16-Jun-17
Apex Housing	South	Dundrinne Road, Castlewellan	19	2018/19		Scheme abandoned	16-Jun-17
Apex Housing	North	4-6 Main Street, Crumlin	4	2018/19		Scheme abandoned	16-Jun-17
Apex Housing	Belfast	St Gerard's School, Upper Springfield Road, Belfast	40	2018/19		Scheme abandoned	16-Jun-17
Apex Housing	Belfast	McClure Street, Belfast	23	2017/18	2018/19	Scheme slipped from 2017/18 to 2018/19	16-Jun-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Radius	Belfast	Hannahstown	50	2019/20		Scheme abandoned	16-Jun-17
Radius	Belfast	Hannahstown	50	2018/19		Scheme abandoned	16-Jun-17
Choice	Belfast	Hannastown Phase 1C	80	2018/19	2018/19	Housing Association changed to Radius	15-Jun-17
Choice	Belfast	Hannahstown Phase 1B (T)	80	2017/18		Name changed to Hannahstown Phase 1B	15-Jun-17
Connswater	North	Manse Road, Ballyclare Road, New Mossley	48	2017/18	2018/19	Scheme slipped from 2017/18 to 2018/19; name changed to Milewater Road, New Mossley	15-Jun-17
Connswater	Belfast	Titanic Quarter Phase 1	30	2019/20		Scheme abandoned	15-Jun-17
Connswater	North	5-9 Riverside, Antrim	14	2018/19		Scheme abandoned	15-Jun-17
NIHE	North	Galliagh (T)	100	2018/19	2019/20	Scheme slipped from 2018/19 to 2019/20; name changed to Galliagh Estate Masterplan	14-Jun-17
Habinteg	North	41 St Eithne's Park, Londonderry	1	2017/18		New addition (RH)	14-Jun-17
North Belfast HA	Belfast	Acquisitions Phase 19	3	2017/18		New addition (ES)	14-Jun-17
Radius	South	39 Gleann Si, Rostrevor	1	2017/18		New addition (ES)	13-Jun-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Rural	North	5-9 Woodvale Manor, Eglinton	5	2017/18		New addition (ES)	13-Jun-17
Apex Housing	South	Bramblewood Manor, Dungannon	1	2017/18		New addition (OS)	13-Jun-17
Choice	Belfast	Blackmountain Way, Belfast (T)	2	2017/18	2018/19	Completion slipped from 2017/18 to 2018/19	13-Jun-17
Choice	North	Braehead Road/Nixon's Corner, Londonderry (T)	8	2017/18	2018/19	Completion slipped from 2017/18 to 2018/19	13-Jun-17
Choice	North	15-18 Dunluce Street & 12-14 Point Street, Larne	12	2017/18		Units reduced from 12 to 6	09-Jun-17
Choice	North	8 Longlands Avenue, Newtownabbey	16	2017/18		Completion slipped from 2018/19 to 2019/20	09-Jun-17
Choice	Belfast	136-152; 183-191; 211-217 Beersbridge Road, Belfast	21	2017/18		Units reduced from 21 to 19	08-Jun-17
South Ulster	South	Craigmore Way, Newry	40	2019/20		Scheme abandoned	31-May-17
South Ulster	South	Lake Street, Lurgan	9	2018/19		Scheme abandoned	31-May-17
South Ulster	Belfast	1-3 Eia Street, Belfast	12	2017/18		Units increased from 12 to 15	31-May-17
South Ulster	South	38 North Street, Lurgan	15	2017/18		Scheme slipped from 2017/18 to 2018/19	31-May-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Habinteg	North	Dunluce Avenue, Portrush	20	2017/18		Scheme abandoned	31-May-17
Habinteg	North	Castle Avenue, Randalstown	40	2017/18		Scheme abandoned	31-May-17
Habinteg	North	Abercorn Road, Londonderry	97	2017/18		Units reduced from 97 to 30	31-May-17
Habinteg	North	Abercorn Road, Londonderry	1	2017/18		Scheme type changed from NB to RH	31-May-17
Habinteg	North	Iona Park, Londonderry	40	2017/18		Scheme abandoned	31-May-17
Habinteg	Belfast	Buy Backs (Belfast/Greater Belfast)	10	2017/18		Units reduced from 10 to 5	31-May-17
Habinteg	North	Buy Backs (North West)	5	2017/18		Scheme abandoned	31-May-17
Habinteg	North	Buy Backs (North West)	10	2017/18		Scheme abandoned	31-May-17
Habinteg	North	Newtown Lane, Strabane	25	2017/18		Scheme abandoned	31-May-17
Habinteg	South	85 Newcastle Road, Castlewellan	18	2017/18	2018/19	Scheme slipped from 2017/18 to 2018/19	31-May-17
Habinteg	North	Straid Road, Ahoghill	9	2017/18	2018/19	Scheme slipped from 2017/18 to 2018/19	31-May-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Habinteg	Belfast	161 Glen Road, Belfast	15	2017/18		Scheme abandoned	31-May-17
Habinteg	South	Killaughey Road, Donaghadee	24	2017/18		Scheme abandoned	31-May-17
Habinteg	North	Foyle Road, Londonderry	23	2017/18	2018/19	Scheme slipped from 2017/18 to 2018/19	31-May-17
Habinteg	South	Woodlands, Gilford (T)	1	2017/18		Scheme abandoned	31-May-17
Habinteg	North	Adria Factory Site Phase 3	46	2019/20	2020/21	Onsite slipped from 2019/20 to 2020/21. Acquisition of all three phases to take place in 2017/18	31-May-17
Habinteg	North	Adria Factory Site Phase 2	40	2018/19	2019/20	Onsite slipped from 2018/19 to 2019/20. Acquisition of all three phases to take place in 2017/18	31-May-17
Habinteg	North	Adria Factory Site Phase 1	40	2017/18	2018/19	Onsite slipped from 2017/18 to 2018/19. Acquisition of all three phases to take place in 2017/18	31-May-17
Radius	North	Newtownabbey Existing Satisfactory Purchases	10	2018/19		Scheme abandoned	31-May-17
Radius	Belfast	Belfast Existing Satisfactory Purchases	10	2018/19		Scheme abandoned	31-May-17
Radius	Belfast	Lisburn Existing Satisfactory Purchases	10	2018/19		Scheme abandoned	31-May-17
Radius	South	Newry Existing Satisfactory Purchases	10	2018/19		Scheme abandoned	31-May-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Radius	Belfast	Ballinderry Road, Lisburn	100	2018/19		Scheme abandoned	31-May-17
Radius	Belfast	Lisburn Existing Satisfactory Purchases	10	2017/18		Scheme abandoned	31-May-17
Radius	South	Newry Existing Satisfactory Purchases	10	2017/18		Scheme abandoned	31-May-17
Radius	North	Newtownabbey Existing Satisfactory Purchases	10	2017/18		Scheme abandoned	31-May-17
Radius	Belfast	Belfast Existing Satisfactory Purchases	10	2017/18		Scheme abandoned	31-May-17
Radius	Belfast	Summerhill Drive, Twinbrook	12	2017/18		Units reduced from 12 to 6	31-May-17
Radius	Belfast	288 Beersbridge Road, Belfast	18	2017/18		Units increased from 18 to 22	31-May-17
Radius	Belfast	Sloan Street, Lisburn	23	2017/18		Scheme abandoned	31-May-17
Radius	South	Lands adjacent to Donaghmore Primary School	15	2017/18	2018/19	Scheme slipped from 2017/18 to 2018/19	31-May-17
Radius	Belfast	Altan Gardens, Belfast (T)	11	2017/18		Units reduced from 11 to 9	31-May-17
TBC	North	Parkhall, Antrim (T)	12	2019/20		New addition (NB)	31-May-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
TBC	North	Doury Road, Ballymena (T)	10	2018/19		New addition (NB)	31-May-17
North Belfast HA	Belfast	11/13 Gracehill Court, Belfast	8	2017/18		Scheme abandoned	31-May-17
Clanmil	South	Stewarts Place, Holywood	1	2017/18	2018/19	Scheme slipped from 2017/18 to 2018/19	31-May-17
Clanmil	North	53 Mill Road, Crumlin	11	2017/18		Scheme abandoned	31-May-17
Clanmil	Belfast	Ballinderry Road, Lisburn	129	2017/18		Scheme abandoned	31-May-17
Clanmil	North	Waterloo Street, Londonderry	23	2017/18		Units reduced from 23 to 19	31-May-17
Clanmil	South	666 Springfield Road, Belfast	12	2017/18		Scheme abandoned	31-May-17
Clanmil	North	Abbeyville Court, Newtownabbey	7	2017/18		Scheme abandoned	31-May-17
Clanmil	North	Galgorm Road, Ballymena	24	2017/18		Scheme abandoned	31-May-17
Clanmil	North	Clonavon Terrace, Ballymena	13	2017/18		Scheme abandoned	31-May-17
Clanmil	South	Pound Lane, Downe Hospital Phase 2	44	2018/19		Units increased to 69 following the amalgamation of Phases 2A (originally 44 units for 18/19) & 2B (originally 25 units for 17/18)	31-May-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Clanmil	South	Court Street, Newtownards	7	2017/18	2018/19	Scheme slipped from 2017/18 to 2018/19	31-May-17
Clanmil	Belfast	Jamaica Inn, Belfast	26	2017/18		Units reduced from 26 to 15	31-May-17
Clanmil	North	30 Joymount, Carrickfergus	43	2017/18		Units reduced from 43 to 40	31-May-17
Choice	Belfast	Hilden Mill, Lisburn	100	2019/20		Scheme abandoned	31-May-17
TBC	North	Nelson Drive Phase 3 (T)	22	2017/18		New addition (T)	31-May-17
Choice	North	Sallagh Park, Larne (T)	2	2017/18		New addition (T)	31-May-17
Choice	South	Leckagh Cottages, Magherafelt (T)	4	2017/18		Units increased from 4 to 10	31-May-17
Choice	Belfast	Belvedere, Upper Dunmurry Lane	59	2017/18		Units reduced from 59 to 57	31-May-17
Choice	Belfast	Killynure Phase 2 (T)	25	2017/18		Units increased from 25 to 28	30-May-17
Choice	North	The Hill, Portstewart	11	2017/18		Units reduced from 11 to 10	30-May-17
Choice	South	Mary Murray House, Newcastle	11	2017/18		Units increased from 11 to 14; scheme type changed to NB	30-May-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	Belfast	146 Parkgate Avenue, Belfast	41	2017/18		Units reduced from 41 to 38	30-May-17
Choice	South	South Area Older People Dromore & Banbridge	18	2017/18	2018/19	Scheme slipped from 2017/18 to 2018/19	30-May-17
Choice	South	South Area Older People Armagh & Dungannon	18	2017/18	2018/19	Scheme slipped from 2017/18 to 2018/19	30-May-17
Choice	North	Bishop Street, Londonderry	55	2017/18		Units increased from 55 to 63	30-May-17
Apex Housing	North	Londonderry Rehabs	15	2017/18		Scheme abandoned	26-May-17
Apex Housing	Belfast	Areema Drive, Dunmurry (T)	25	2017/18		Units reduced from 25 to 22	26-May-17
Apex Housing	South	Chapel Road, Meigh	14	2017/18		Scheme abandoned	26-May-17
Apex Housing	North	Chapelfield, Coleraine	18	2017/18	2018/19	Scheme slipped from 217/18 to 2018/19	26-May-17
Apex Housing	North	Galliagh Phase 2	198	2017/18		Units reduced from 198 to 193	26-May-17
Triangle	North	Broughshane Street, Ballymena	14	2017/18		Units reduced from 14 to 11	26-May-17
Triangle	North	Kilnadore Road, Cushendall	14	2019/20		Scheme abandoned	26-May-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Triangle	North	2A Garryduff Road	10	2017/18	2019/20	Scheme slipped from 2017/18 to 2019/20	26-May-17
Triangle	North	2A Garryduff Road	9	2017/18		Scheme abandoned	26-May-17
Choice	South	1 St Bronagh's, Church Street, Rostrevor	1	2017/18		New addition (ES)	23-May-17
Choice	South	1 Orchard Court, Newtownards	1	2017/18		New addition (RH)	19-May-17
Apex Housing	Belfast	Rehabs Ph24D (318 Cupar Street)	1	2017/18		New addition	08-May-17
Radius	North	Leyland Road, Ballycastle	41	2018/19		Scheme advanced from 2018/19 to 2017/18	05-May-17
Clanmil	North	Glenwell Road, Glengormley	35	2017/18		Scheme abandoned	03-May-17
TBC	Belfast	Ballysillan Maisonettes (T)	6	2019/20	2018/19	Scheme advanced from 2019/20 to 2018/19	03-May-17
Choice	North	Whitehouse Court Phase 2, Newtownabbey	12	2017/18		Units increased from 4 to 12	28-Apr-17
Habinteg	North	Abercorn, Londonderry	1	2017/18		Units reduced from 4 to 1	28-Apr-17
Apex Housing	North	Rathmore Road, Londonderry	16	2018/19		Units reduced from 25 to 16	28-Apr-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	South	Woodside Avenue, Omagh	14	2017/18		Units increased from 8 to 14	28-Apr-17
Choice	North	Portstewart Road, Coleraine	28	2017/18		Scheme abandoned	28-Apr-17
Rural	North	Lismore Road, Sion Mills	14	2017/18		Units increased from 12 to 14	28-Apr-17
Apex Housing	South	Watson's Road, Newry	70	2018/19	2017/18	Scheme advanced from 2018/19 to 2017/18	28-Apr-17
Apex Housing	South	Ballygawley Road, Dungannon	22	2018/19		Scheme abandoned	28-Apr-17
Apex Housing	South	Fermanagh Women's Aid	4	2017/18		New addition (NB)	26-Apr-17
Choice	Belfast	Deerpark Road, Belfast	24	2017/18	2018/19	Scheme slipped from 2017/18 to 2018/19	26-Apr-17
Apex Housing	South	Omagh YPLC	8	2017/18		Scheme abandoned	26-Apr-17
Choice	North	8-10 Main Street, Kells	5	2017/18		Units increased from 5 to 7	26-Apr-17
Choice	North	50 Donal Casey Court, Londonderry	1	2017/18		New addition (ES)	12-Apr-17
Choice	North	Mark Street, Portrush	8	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17	31-Mar-17

Programme Amendments Last Updated 21st July 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	North	Eglinton Street, Portrush	8	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17	31-Mar-17
Choice	North	Ramore Court, Main Street, Portrush	10	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17	31-Mar-17
Apex Housing	Belfast	Upper New Lodge Phase 2 (T)	58	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17; units reduced to 57; need group changed	24-Mar-17
Apex Housing	North	Springtown Road, Londonderry	53	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17; need group changed	23-Mar-17
Apex Housing	North	Garvaghy Avenue Phase 2 (T)	10	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17	21-Mar-17
South Ulster	Belfast	Hull's Lane, Lisburn	18	2016/17		Scheme advanced to 2016/17, scheme type changed to NB, increased to 18 units	08-Mar-17
Clanmil	North	Harryville Church Site, Larne Road, Ballymena	48	2016/17		Scheme advanced from 2017/18 to 2016/17	08-Mar-17
Fold	North	Laurel Hill Road	31	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17 and units reduced from 31 to 30	08-Mar-17
Clanmil	North	106 & 108 Larne Road, Carrickfergus	19	2016/17		Scheme advanced from 2017/18 to 2016/17	08-Mar-17
Helm Housing	South	Lindsays Hill, Newry	14	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17, scheme type & need group changed	08-Mar-17
New Social Housing Development Programme 2017/18 to 2019/20 Published							