

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Rural	North	Derry & Strabane	Under Construction	2017/18	51 The Old Fort, Strathfoyle	1	Completion slipped from 2017/18 to 2018/19	09-Mar-18
Choice	Belfast	Belfast	Programmed to Start	2017/18	PSNI Site, Willowfield	19	Acquisition advanced to 2017/18	09-Mar-18
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	Beechland Way, Lisburn	27	Scheme slipped from 2017/18 to 2018/19	09-Mar-18
Choice	South	Newry, Mourne & Down	Programmed to Start	2017/18	19 Downpatrick Road, Crossgar	4	Scheme slipped from 2017/18 to 2018/19	09-Mar-18
Choice	Belfast	Belfast	Programmed to Start	2017/18	2-28 Shore Road, Newtownabbey	44	Scheme slipped from 2017/18 to 2018/19	09-Mar-18
Choice	Belfast	Belfast	Programmed to Start	2017/18	Belvedere, Upper Dunmurry Lane	54	Onsite slipped from 2017/18 to 2018/19	09-Mar-18
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	Killynure Road Phase 2 (T)	28	Onsite slipped from 2017/18 to 2018/19	09-Mar-18
Choice	Belfast	Belfast	Programmed to Start	2017/18	Moyard Playpark, Belfast (T)	14	Scheme slipped from 2017/18 to 2018/19	09-Mar-18
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	Dunluce Street/Point Street, Larne	6	Onsite slipped from 2017/18 to 2018/19	09-Mar-18
Choice	Belfast	Belfast	Programmed to Start	2017/18	Mountainhill Road/Ligoniel Road, Belfast	8	Onsite slipped from 2017/18 to 2018/19	09-Mar-18
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	NB Acquisitions Phase 31	2	New addition (RH)	09-Mar-18

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Clanmil	South	Ards & North Down	Programmed to Start	2017/18	8 Laburnum Rise, Comber	1	New addition (ES)	07-Mar-18
Radius	Belfast	Belfast	Programmed to Start	2017/18	288 Beersbridge Road, Belfast	22	Scheme slipped from 2017/18 to 2018/19	07-Mar-18
Radius	South	Newry, Mourne & Down	Programmed to Start	2017/18	45 & 49 Owen Roe, Mayobridge	2	New addition (OS)	07-Mar-18
Radius	Belfast	Belfast	Programmed to Start	2017/18	Lagmore Avenue, Belfast	14	New addition (OS)	07-Mar-18
Triangle	North	Mid & East Antrim	Programmed to Start	2017/18	Adair Manor, Ballymoney Road, Ballymena	10	New addition (OS)	07-Mar-18
Rural	South	Mid Ulster	Programmed to Start	2017/18	3 Ardean Manor, Moy	1	New addition (ES)	07-Mar-18
Radius	North	Derry & Strabane	Programmed to Start	2017/18	Skeoge OTS 17/18 Phase 5	9	New addition (OS)	07-Mar-18
Triangle	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Ballymena Road, Doagh	4	New addition (OS)	07-Mar-18
Triangle	South	Newry, Mourne & Down	Programmed to Start	2018/19	Ardmore Road Phases 2 & 3, Armagh (T)	24	Scheme advanced from 2018/19 to 2017/18; units reduced from 24 to 23	06-Mar-18
Rural	North	Antrim & Newtownabbey	Programmed to Start	2018/19	Site at Clady Road, Dunadry	12	Units increased from 12 to 14	06-Mar-18
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2018/19	15 Rathfriland Road, Dromara	8	Units increased from 8 to 9	06-Mar-18

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
TBC	Belfast	Belfast	Programmed to Start	2018/19	Gardenmore Road/Summerhill Road, Belfast (T)	15	Scheme slipped from 2018/19 to 2019/20	06-Mar-18
TBC	Belfast	Belfast	Programmed to Start	2018/19	Somervale/Ballygomartin Phase 2, Belfast	16	Scheme slipped from 2018/19 to 2019/20	06-Mar-18
Connswater	North	Antrim & Newtownabbey	Programmed to Start	2017/18	189 Doagh Road, Newtownabbey	3	New addition (OS)	27-Feb-18
Clanmil	Belfast	Belfast	Programmed to Start	2017/18	Jamaica Inn, Belfast	21	Need group changed & completion year slipped	27-Feb-18
Clanmil	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	105 Mountview Drive, Lisburn	1	New addition (ES)	27-Feb-18
Habinteg	Belfast	Lisburn & Castlereagh	Programmed to Start	2018/19	134 Causeway End Road, Lisburn	19	Scheme abandoned	23-Feb-18
Choice	North	Derry & Strabane	Programmed to Start	2018/19	Newbuildings	9	Scheme abandoned	23-Feb-18
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	North Belfast Rehabs Phase 22 (381 Crumlin Road)	1	Completion slipped from 2017/18 to 2018/19	23-Feb-18
Triangle	North	Mid & East Antrim	Programmed to Start	2018/19	Cullybackey Road Link, Ahoghill	6	Scheme abandoned	23-Feb-18
Triangle	North	Derry & Strabane	Programmed to Start	2018/19	Great James Street, Londonderry	27	Scheme Abandoned	23-Feb-18
Choice	Belfast	Belfast	Programmed to Start	2017/18	St Ninian's, Whitewell Road, Belfast	12	Completion slipped from 2018/19 to 2019/20	23-Feb-18

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Connswater	North	Antrim & Newtownabbey	Under Construction	2018/19	9-12 Ballyduff Road, Newtownabbey	4	Completion slipped from 2017/18 to 2018/19	22-Feb-18
Triangle	South	Newry, Mourne & Down	Programmed to Start	2017/18	St Brigid's Park, Culloville	5	Completion advanced from 2019/20 to 2018/19	20-Feb-18
Choice	Belfast	Belfast	Programmed to Start	2018/19	PSNI, Willowfield	15	Units increased from 15 to 19; need group changed	20-Feb-18
Connswater	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Connswater Existing Satisfactory Purchases Phase 20	7	New addition (ES)	16-Feb-18
Radius	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	54 & 56 Broom Park, Twinbrook	11	Scheme slipped from 2017/18 to 2018/19	16-Feb-18
Clanmil	South	Newry, Mourne & Down	Programmed to Start	2017/18	Downpatrick Steet, Crossgar	20	Need group changed to include two wheelchair units	16-Feb-18
South Ulster	Belfast	Belfast	Programmed to Start	2017/18	1-3 Eia Street, Belfast	15	Scheme slipped from 2017/18 to 2018/19	16-Feb-18
Clanmil	South	Ards & North Down	Programmed to Start	2017/18	Craigowen Gate Lodge	1	Scheme slipped from 2017/18 to 2018/19	16-Feb-18
Programme Approved 12th February 2018								
Clanmil	Belfast	Belfast	Abandoned	2018/19	Wolfhill Site, Ligoniel Road, Belfast	52	Scheme Abandoned	09-Feb-18
Clanmil	Belfast	Belfast	Abandoned	2018/19	6 Suffolk Road, Belfast	11	Scheme Abandoned	09-Feb-18
Clanmil	North	Causeway Coast & Glens	Abandoned	2018/19	58-62 Portstewart Road, Coleraine	49	Scheme Abandoned	09-Feb-18

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Clanmil	South	Ards & North Down	Abandoned	2018/19	110 Hamilton Road, Bangor	32	Scheme Abandoned	09-Feb-18
Clanmil	South	Ards & North Down	Abandoned	2018/19	Holborne Avenue, Bangor	14	Scheme Abandoned	09-Feb-18
Clanmil	South	Ards & North Down	Abandoned	2018/19	Stewarts Place, Hollywood	1	Scheme Abandoned	09-Feb-18
Clanmil	Belfast	Belfast	Abandoned	2019/20	Knock Road, Belfast	52	Scheme Abandoned	09-Feb-18
Clanmil	South	Ards & North Down	Abandoned	2019/20	Skipperstone, Bangor	50	Scheme Abandoned	09-Feb-18
Connswater	North	Antrim & Newtownabbey	Abandoned	2019/20	North East of 7 Ballyduff Road	10	Scheme Abandoned	09-Feb-18
Habinteg	South	Mid Ulster	Abandoned	2019/20	St Patrick's School Site, Dungannon	30	Scheme Abandoned	09-Feb-18
Radius	North	Mid & East Antrim	Abandoned	2018/19	Frys Road, Ballymena	23	Scheme Abandoned	09-Feb-18
Radius	Belfast	Belfast	Abandoned	2019/20	Lands East of Prince Regent Road, Belfast	100	Scheme Abandoned	09-Feb-18
South Ulster	South	Armagh, Banbridge & Craigavon	Abandoned	2019/20	Wellington Place, Lurgan	12	Scheme Abandoned	09-Feb-18
Triangle	North	Causeway Coast & Glens	Abandoned	2018/19	Artikelly, Limavady	6	Scheme Abandoned	09-Feb-18

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Triangle	North	Causeway Coast & Glens	Abandoned	2018/19	Edward Street, Ballymoney	12	Scheme Abandoned	09-Feb-18
Triangle	North	Causeway Coast & Glens	Abandoned	2018/19	Waterfoot	10	Scheme Abandoned	09-Feb-18
Triangle	North	Antrim & Newtownabbey	Abandoned	2019/20	Main Street, Randalstown	10	Scheme Abandoned	09-Feb-18
Triangle	North	Causeway Coast & Glens	Abandoned	2019/20	Cregagh View, Knocknacarry	14	Scheme Abandoned	09-Feb-18
Triangle	North	Causeway Coast & Glens	Abandoned	2019/20	Irish Green Street, Limavady	8	Scheme Abandoned	09-Feb-18
Apex Housing	Belfast	Belfast	Programmed to Start	2018/19	Areema Drive, Dunmurry (T)	22	Units increased from 22 to 24	07-Feb-18
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	Bryson Street, Phase 2, Belfast	8	Scheme slipped from 2017/18 to 2018/19	07-Feb-18
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	Gray's Lane, Shore Road, Belfast	6	Units reduced from 6 to 5; scheme slipped from 2017/18 to 2018/19	07-Feb-18
Rural	North	Mid & East Antrim	Under Construction	2017/18	7 West Street, Ballycarry	1	Completion slipped from 2017/18 to 2018/19	07-Feb-18
Clanmil	Belfast	Lisburn & Castlereagh	Under Construction	2016/17	Coleshill Gardens, Castlereagh (T)	7	Completion slipped from 2017/18 to 2018/19	07-Feb-18
Clanmil	North	Causeway Coast & Glens	Under Construction	2016/17	Station Road, Dunloy (T)	10	Completion slipped from 2017/18 to 2018/19	07-Feb-18

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Clanmil	North	Derry & Strabane	Under Construction	2016/17	26 Beechwood Avenue, Londonderry	12	Completion slipped from 2017/18 to 2018/19	07-Feb-18
Clanmil	Belfast	Lisburn & Castlereagh	Under Construction	2016/17	12-16 Graham Gardens, Lisburn	30	Completion slipped from 2018/19 to 2019/20	07-Feb-18
Clanmil	Belfast	Belfast	Under Construction	2015/16	Grovetree House, Belfast	30	Completion slipped from 2017/18 to 2018/19	07-Feb-18
Clanmil	Belfast	Belfast	Under Construction	2015/16	49-57 Fitzroy Avenue, Belfast	15	Completion slipped from 2017/18 to 2018/19	07-Feb-18
Clanmil	North	Derry & Strabane	Under Construction	2014/15	137 Northland Road, Londonderry	76	Completion slipped from 2017/18 to 2018/19	07-Feb-18
Clanmil	South	North Down & Ards	Under Construction	2014/15	Killard School, North Road, Newtownards	79	Completion slipped from 2017/18 to 2018/19	06-Feb-18
Newington/Apex Housing	Belfast	Belfast	Under Construction	2016/17	33&35 Newington Street, Belfast	2	Completion slipped from 2017/18 to 2018/19	06-Feb-18
Apex Housing	Belfast	Belfast	Under Construction	2015/16	Upper New Lodge Phase 1 (T)	31	Completion slipped from 2017/18 to 2018/19	06-Feb-18
South Ulster	Belfast/South	Belfast	Programmed to Start	2017/18	South Ulster ESPs Phase 11	5	Completion slipped from 2017/18 to 2018/19	06-Feb-18
Triangle	North	Causeway Coast & Glens	Programmed to Start	2017/18	Portstewart/Portrush Existing Satisfactory Purchases	10	Scheme abandoned	06-Feb-18
Triangle	South	Newry, Mourne & Down	Programmed to Start	2017/18	Downpatrick Existing Satisfactory Purchases Phase 2	10	Scheme abandoned	06-Feb-18

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Triangle	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Crumlin Existing Satisfactory Purchases	5	Scheme abandoned	06-Feb-18
Triangle	North	Causeway Coast & Glens	Programmed to Start	2017/18	Coleraine Existing Satisfactory Purchases	5	Scheme abandoned	06-Feb-18
Triangle	North	Derry & Strabane	Programmed to Start	2017/18	Ballymagorry Existing Satisfactory Purchases	5	Scheme abandoned	06-Feb-18
Triangle	Belfast	Belfast	Programmed to Start	2017/18	24B Castlecoole Park, Belfast	1	Completion slipped from 2017/18 to 2018/19	06-Feb-18
Triangle	South	Newry, Mourne & Down	Programmed to Start	2017/18	St Brigid's Park, Culloville	5	Completion slipped from 2018/19 to 2019/20	06-Feb-18
Triangle	North	Mid & East Antrim	Programmed to Start	2017/18	PSNI Site, Broughshane	8	Completion slipped from 2018/19 to 2019/20	06-Feb-18
Triangle	North	Mid & East Antrim	Programmed to Start	2017/18	Market Street, Ballymoney	10	Completion slipped from 2018/19 to 2019/20	05-Feb-18
Triangle	North	Causeway Coast & Glens	Under Construction	2017/18	Causeway Coast & Glens Phase 4	14	Completion slipped from 2017/18 to 2018/19	02-Feb-18
Triangle	North	Derry & Strabane	Under Construction	2017/18	Apt 1-7, 30-32 Hawkin Street, Londonderry	7	Completion slipped from 2017/18 to 2018/19	02-Feb-18
Triangle	North	Causeway Coast & Glens	Under Construction	2017/18	8 Thornlea Drive, Coleraine	1	Completion slipped from 2017/18 to 2018/19	02-Feb-18
Choice	South	Mid Ulster	Programmed to Start	2017/18	Leckagh Cottages, Magherafelt (T)	9	Scheme slipped from 2017/18 to 2018/19	02-Feb-18

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Choice	Belfast	Belfast	Programmed to Start	2017/18	26 Lagmore View Manor, Dunmurry	1	Scheme slipped from 2017/18 to 2018/19	02-Feb-18
Radius	South	Newry, Mourne & Down	Programmed to Start	2017/18	42 Belfast Road, Newry	17	Scheme slipped from 2017/18 to 2018/19	02-Feb-18
Alpha	Belfast	Belfast	Programmed to Start	2019/20	Barnetts Road, Belfast	15	Units increased to 18	02-Feb-18
Triangle	North	Causeway Coast & Glens	Under Construction	2016/17	Causeway Coast & Glens Phase 2	7	Completion slipped from 2017/18 to 2018/19	31-Jan-18
Triangle	North	Antrim & Newtownabbey	Under Construction	2016/17	Antrim & Newtownabbey Phase 1	1	Completion slipped from 2017/18 to 2018/19	31-Jan-18
Triangle	Belfast	Belfast	Under Construction	2016/17	589 Ballysillan Road, Belfast	3	Completion slipped from 2017/18 to 2018/19	31-Jan-18
Radius	North	Mid & East Antrim	Programmed to Start	2017/18	21 Charles Street, Ballymoney	7	Completion advanced from 2019/20 to 2018/19	31-Jan-18
Fold	North	Mid & East Antrim	Under Construction	2017/18	19-21 Royal Court, Gracehill	20	Completion slipped from 2017/18 to 2018/19	31-Jan-18
Choice	North	Derry & Strabane	Programmed to Start	2017/18	Bishop Street, Londonderry	59	Onsite slipped from 2017/18 to 2018/19	30-Jan-18
Habinteg	South	Mid Ulster	Programmed to Start	2017/18	34-38 The Square, Coalisland	10	Scheme slipped from 2017/18 to 2018/19	30-Jan-18
Rural	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	14-18 Railway Street, Poyntzpass	6	Scheme slipped from 2017/18 to 2018/19	29-Jan-18

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Choice	North	Mid Ulster	Programmed to Start	2017/18	Leckagh Cottages, Magherafelt (T)	9	Completion slipped from 2018/19 to 2019/20	25-Jan-18
Choice	North	Causeway Coast & Glens	Programmed to Start	2017/18	The Hill, Portstewart	9	Completion slipped from 2018/19 to 2019/20	25-Jan-18
Choice	Belfast	Belfast	Programmed to Start	2017/18	Tynedale Gardens, Belfast (T)	12	Completion slipped from 2018/19 to 2019/20	25-Jan-18
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	Killynure Phase 2, Carryduff (T)	28	Completion slipped from 2018/19 to 2019/20	25-Jan-18
Choice	Belfast	Belfast	Programmed to Start	2017/18	136-152, 183-191, 211-217 Beersbridge Road, Belfast	19	Completion slipped from 2018/19 to 2019/20	25-Jan-18
Choice	North	Mid & East Antrim	Under Construction	2017/18	61 Market Road, Ballymena	36	Completion slipped from 2017/18 to 2018/19	25-Jan-18
Choice	South	Ards & North Down	Under Construction	2017/18	North Down Young People Leaving Care, Bangor	12	Completion slipped from 2017/18 to 2018/19	25-Jan-18
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	41 St Eithne's Park, Londonderry	1	Completion slipped from 2017/18 to 2018/19	25-Jan-18
Habinteg	Belfast	Belfast	Programmed to Start	2017/18	1C Moorelands House, Belfast	1	Completion slipped from 2017/18 to 2018/19	25-Jan-18
Habinteg	Belfast	Belfast	Programmed to Start	2017/18	29 Laganville Park, Lisburn	1	Completion slipped from 2017/18 to 2018/19	25-Jan-18
Habinteg	Belfast	Belfast	Programmed to Start	2017/18	23 North Howard Walk, Belfast	1	Completion slipped from 2017/18 to 2018/19	25-Jan-18

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Habinteg	North	Causeway Coast & Glens	Programmed to Start	2017/18	Girona Avenue, Portrush	11	Completion slipped from 2018/19 to 2019/20	25-Jan-18
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Mews Lane, Londonderry	16	Completion slipped from 2018/19 to 2019/20	25-Jan-18
Habinteg	South	Mid Ulster	Under Construction	2017/18	PSNI Site, Barrack Street, Coalisland	18	Completion slipped from 2017/18 to 2018/19	25-Jan-18
North Belfast HA	North	Mid & East Antrim	Programmed to Start	2017/18	16 Westmount Avenue, Carrickfergus (Phase 30)	1	New addition (RH)	25-Jan-18
South Ulster	Belfast	Belfast	Programmed to Start	2017/18	Various ESPs Phase 11	5	New addition (ES)	25-Jan-18
Rural	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	Site at Railway Street, Poyntzpass	6	Scheme name changed to 14-18 Railway Street, Poyntzpass	25-Jan-18
Rural	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	2 Lockkeepers Lodge, Aghalee	1	New addition (ES)	24-Jan-18
Clanmil	North	Mid & East Antrim	Programmed to Start	2017/18	30 Joymount, Carrickfergus	40	Need group changes	24-Jan-18
Connswater	North	Antrim & Newtownabbey	Programmed to Start	2017/18	242-244 Carnmoney Road, Newtownabbey	3	New addition (OS)	24-Jan-18
Apex Housing	South	Newry, Mourne & Down	Under Construction	2017/18	Mountain View, Castlewellan	34	Completion slipped from 2017/18 to 2018/19	24-Jan-18
Clanmil	South	Newry, Mourne & Down	Under Construction	2017/18	Pound Lane, Downpatrick	37	Need group changed to include two wheelchair units	23-Jan-18

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Apex Housing	North	Derry & Strabane	Programmed to Start	2017/18	Galliagh Phase 2, Londonderry	193	Units reduced from 193 to 188	23-Jan-18
Clanmil	North	Derry & Strabane	Programmed to Start	2017/18	Foxhill, Londonderry	15	Onsite slipped from 2017/18 to 2018/19	23-Jan-18
Clanmil	North	Derry & Strabane	Programmed to Start	2017/18	8-10 Victoria Road, Londonderry	39	Onsite slipped from 2017/18 to 2018/19	23-Jan-18
Connswater	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	Graham Street, Lisburn	15	Scheme slipped from 2017/18 to 2018/19	23-Jan-18
Rural	North	Antrim & Newtownabbey	Programmed to Start	2017/18	7 Jackson Court, Ballynure	1	Scheme abandoned	23-Jan-18
Connswater	Belfast	Belfast	Programmed to Start	2017/18	Connswater ESPs Phase 19	5	New addition (ES)	12-Jan-18
Rural	North	Mid & East Antrim	Programmed to Start	2017/18	26 Cranny View, Carnlough	1	New addition (ES)	11-Jan-18
Radius	South	Newry, Mourne & Down	Under Construction	2017/18	17-21 Cloughan Court, Camlough	5	Completion slipped from 2017/18 to 2018/19	11-Jan-18
Rural	North	Derry & Strabane	Programmed to Start	2017/18	51 The Old Fort, Strathfoyle	1	New addition (ES)	11-Jan-18
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	Irish Quarter West, Carrickfergus (T)	24	Onsite slipped from 2017/18 to 2018/19	11-Jan-18
Choice	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Shore Road, Newtownabbey	47	Units reduced from 47 to 44	11-Jan-18

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	2 Beechfield Mews, Lisburn	1	Scheme abandoned	11-Jan-18
Habinteg	Belfast	Belfast	Programmed to Start	2017/18	1C Moorelands House, Belfast	1	New addition (ES)	10-Jan-18
Triangle	Belfast	Belfast	Under Construction	2016/17	Belfast ESPs 16/17	5	Completion slipped to 2018/19	04-Jan-18
Triangle	North	Causeway Coast & Glens	Under Construction	2016/17	Causeway Coast & Glens (ESPs) Phase 3	3	Completion slipped to 2018/19	04-Jan-18
Triangle	North	Causeway Coast & Glens	Under Construction	2016/17	Causeway Coast & Glens (ESPs) Phase 1	8	Completion slipped to 2018/19	04-Jan-18
Triangle	North	Derry & Strabane	Under Construction	2016/17	Derry & Strabane ESPs Phase 1	3	Completion slipped to 2018/19	04-Jan-18
Choice	North	Antrim & Newtownabbey	Under Construction	2015/16	Northern Trust Mental Health Resettlement, Abbots Cross, Newtownabbey	24	Completion slipped to 2018/19	04-Jan-18
Choice	Belfast	Belfast	Under Construction	2016/17	Blackmountain Way, Belfast (T)	2	Completion advanced to 2017/18	04-Jan-18
Choice	North	Derry & Strabane	Under Construction	2016/17	Rock Mills, 126 Strand Road, Londonderry	94	Completion slipped to 2018/19	04-Jan-18
Ark	South	Newry, Mourne & Down	Programmed to Start	2017/18	Downpatrick Existing Satisfactory Purchases	10	Scheme abandoned	04-Jan-18
Triangle	North	Mid & East Antrim	Programmed to Start	2017/18	Ballymena ESPs Phase 1	8	New addition (ES)	22-Dec-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Clanmil	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	Mountview Drive & Skyline Drive, Lisburn	59	New addition (RH)	21-Dec-17
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	26 Lagmore View Manor, Dunmurry	1	New addition (ES)	21-Dec-17
Rural	North	Antrim & Newtownabbey	Programmed to Start	2017/18	7 Jackson Court, Ballynure	1	New addition (ES)	19-Dec-17
Rural	South	Mid Ulster	Programmed to Start	2017/18	Draperstown ESPs	2	New addition (ES)	15-Dec-17
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	5 Wolfhill Manor, Belfast	1	New addition (ES)	15-Dec-17
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	32 Norglen Crescent, Belfast	1	New addition (ES)	15-Dec-17
Habinteg	South	Newry, Mourne & Down	Programmed to Start	2017/18	12A Clanrye Avenue, Newry	1	New addition (ES)	15-Dec-17
Connswater	North	Antrim & Newtownabbey	Programmed to Start	2017/18	9-12 Ballyduff Road, Newtownabbey	4	New addition (OS)	15-Dec-17
Clanmil	Belfast	Belfast	Programmed to Start	2017/18	North Belfast Rehabs Ph 2	10	New addition (RH)	13-Dec-17
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	2 Beechfield Mews, Lisburn	1	New addition (ES)	13-Dec-17
Habinteg	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	29 Laganville Park, Lisburn	1	New addition (ES)	13-Dec-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
North Belfast HA	North	Antrim & Newtownabbey	Programmed to Start	2017/18	2 Ballyvesey Park, Newtownabbey	1	New addition (ES)	13-Dec-17
Habinteg	Belfast	Belfast	Programmed to Start	2017/18	23 North Howard Walk, Belfast	1	New addition (ES)	30-Nov-17
South Ulster	Belfast	Belfast	Programmed to Start	2017/18	South Ulster ESPs Phase 10	5	New addition (ES)	29-Nov-17
Triangle	Belfast	Belfast	Programmed to Start	2017/18	24B Castlecoole Park, Belfast	1	New addition (RH)	29-Nov-17
Choice	South	Mid Ulster	Programmed to Start	2017/18	16 Mullaghtinney Park, Clogher	1	New addition (RH)	29-Nov-17
Connswater	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	Connswater ESPs Phase 17	3	New addition (ES)	29-Nov-17
Apex Housing	South	Fermanagh & Omagh	Programmed to Start	2017/18	Fermanagh Vulnerable Women	4	Scheme slipped from 2017/18 to 2018/19	29-Nov-17
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	10-12a & 14-16 Parkgate Avenue, Belfast	8	Scheme slipped from 2017/18 to 2018/19	29-Nov-17
Apex Housing	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Fennel Road, Antrim (T)	13	Units reduced from 13 to 10	29-Nov-17
Apex Housing	North	Derry & Strabane	Programmed to Start	2017/18	Frail Elderly Rathmoyle Replacement	28	Scheme slipped from 2017/18 to 2018/19	29-Nov-17
Apex Housing	North	Derry & Strabane	Programmed to Start	2017/18	Glen Court/Cedar Court, Londonderry	80	Scheme slipped from 2017/18 to 2018/19	29-Nov-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Alpha	Belfast	Belfast	Programmed to Start	2019/20	Barnetts Road, Belfast	12	Units increased from 12 to 15	29-Nov-17
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Abercorn Road, Londonderry	1	Scheme slipped from 2017/18 to 2018/19	29-Nov-17
Habinteg	Belfast	Belfast	Programmed to Start	2017/18	Ormeau Centre, Belfast	34	Scheme slipped from 2017/18 to 2018/19	29-Nov-17
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Abercorn Road, Londonderry	30	Scheme slipped from 2017/18 to 2018/19	29-Nov-17
Habinteg	South	Ards & North Down	Programmed to Start	2017/18	128-132 Frances Street, Newtownards	12	Units reduced from 12 to 11	29-Nov-17
Choice	South	Ards & North Down	Programmed to Start	2017/18	Kimberley House, Newtownards	7	Scheme slipped from 2017/18 to 2018/19	24-Nov-17
Choice	Belfast	Belfast	Programmed to Start	2017/18	146 Parkgate Avenue, Belfast	38	Scheme slipped from 2017/18 to 2018/19	24-Nov-17
Choice	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Neilsbrook Park, Randalstown	14	Scheme slipped from 2017/18 to 2018/19	24-Nov-17
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	Dunluce Street/Point Street, Larne	5	Units increased from 5 to 6	24-Nov-17
Choice	Belfast	Belfast	Programmed to Start	2018/19	Kilwee, Upper Dunmurry Lane	58	Units increased from 58 to 102	23-Nov-17
Choice	Belfast	Belfast	Programmed to Start	2017/18	Belvedere, Upper Dunmurry Lane	57	Units reduced from 57 to 54	23-Nov-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Triangle	North	Mid & East Antrim	Programmed to Start	2017/18	86 & 90 Carndale Meadows, Ballymena	2	New addition (OS)	14-Nov-17
Triangle	North	Causeway Coast & Glens	Programmed to Start	2017/18	Causeway Coast & Glens Phase 4	14	New addition (ES)	14-Nov-17
Choice	Belfast	Belfast	Programmed to Start	2017/18	125 Laurelbank, Poleglass	1	New addition (ES)	14-Nov-17
Apex Housing	South	Mid Ulster	Programmed to Start	2017/18	3-8 & 15-20 Killymeal Road, Dungannon	12	New addition (OS)	14-Nov-17
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	NB Acquisitions Phase 25	3	New addition (ES)	14-Nov-17
Triangle	North	Derry & Strabane	Programmed to Start	2017/18	Apt 1-7, 30-32 Hawkin Street, Londonderry	7	New addition (ES)	14-Nov-17
Rural	North	Derry & Strabane	Programmed to Start	2017/18	1-4 Woodvale Manor, Eglinton	4	New addition (ES)	14-Nov-17
South Ulster	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	9-23 Mill Street, Hilden	8	New addition (OS)	14-Nov-17
Rural	South	Newry, Mourne & Down	Programmed to Start	2017/18	48 Westlands, Crossgar	1	New addition (ES)	14-Nov-17
South Ulster	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	1,3,5,7 Mill Street, Hilden	4	New addition (OS)	10-Nov-17
Rural	North	Mid & East Antrim	Programmed to Start	2017/18	42 Ard-na-Maine, Cullybackey	1	New addition (ES)	10-Nov-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
South Ulster	Belfast/South	Lisburn & Castlereagh	Programmed to Start	2017/18	South Ulster ESPs Phase 9	5	New addition (ES)	10-Nov-17
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	19 Cooneen Way, Belfast	1	New addition (ES)	09-Nov-17
Habinteg	North	Causeway Coast & Glens	Programmed to Start	2017/18	45 Girona Avenue, Portrush	11	Need group changed to include two wheelchair units	01-Nov-17
Connswater	South	Fermanagh & Omagh	Programmed to Start	2017/18	80-86 Forthill Street, Enniskillen	24	Scheme slipped from 2017/18 to 2018/19	31-Oct-17
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	1 Hopefield Avenue, Belfast	9	Scheme slipped from 2017/18 to 2018/19	31-Oct-17
Rural	South	Newry, Mourne & Down	Abandoned	2017/18	2 Clarmont Place, Castlewellan	1	Scheme abandoned (ES)	31-Oct-17
Rural	North	Antrim & Newtownabbey	Abandoned	2017/18	1 The Courtyard, Ballynure	1	Scheme abandoned (ES)	31-Oct-17
Rural	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Site at Clady Road, Dunadry	12	Scheme slipped from 2017/18 to 2018/19	31-Oct-17
South Ulster	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	Garvaghy Road, Portadown	13	Scheme slipped from 2017/18 to 2018/19	31-Oct-17
Habinteg	North	Causeway Coast & Glens	Programmed to Start	2017/18	Girona Avenue, Portrush	10	Name changed to 45 Girona Avenue, units increased from 10 to 11	30-Oct-17
Radius	Belfast	Belfast	Programmed to Start	2017/18	Durham House, Belfast	34	Scheme slipped from 2017/18 to 2018/19	30-Oct-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Radius	North	Causeway Coast & Glens	Programmed to Start	2017/18	Leyland Road, Ballycastle	41	Units reduced from 41 to 40	30-Oct-17
Radius	Belfast	Belfast	Programmed to Start	2017/18	Roumania Rise, Belfast	3	Scheme slipped from 2017/18 to 2018/19	30-Oct-17
Radius	Belfast	Belfast	Programmed to Start	2017/18	Summerhill Drive, Twinbrook	6	Scheme slipped from 2017/18 to 2018/19	30-Oct-17
South Ulster	South	Mid Ulster	Programmed to Start	2017/18	Annagole, Newell Road, Dungannon	17	Scheme slipped from 2017/18 to 2018/19	30-Oct-17
Triangle	North	Mid & East Antrim	Programmed to Start	2017/18	Broughshane Street, Ballymena	11	Scheme slipped from 2017/18 to 2018/19	30-Oct-17
Choice	North	Antrim & Newtownabbey	Programmed to Start	2017/18	5 Massarene Gardens, Antrim	1	Name changed to 15 Massarene Gardens	26-Oct-17
Connswater	Belfast	Belfast	Programmed to Start	2017/18	Templemore Avenue, Belfast	5	Scheme slipped from 2017/18 to 2018/19	26-Oct-17
Clanmil	South	Newry, Mourne & Down	Programmed to Start	2017/18	Downpatrick Street, Crossgar	19	Name changed to 37-45 Downpatrick St, units increased from 19 to 20	26-Oct-17
Choice	South	Mid Ulster	Programmed to Start	2017/18	Leckagh Cottages, Magherafelt (T)	10	Units reduced from 10 to 9	26-Oct-17
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	Areema Drive, Dunmurry (T)	22	Scheme slipped from 2017/18 to 2018/19	26-Oct-17
Clanmil	Belfast	Belfast	Programmed to Start	2017/18	Jamaica Inn, Belfast	15	Units increased from 15 to 21	25-Oct-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
TBC	Belfast	Belfast	Programmed to Start	2018/19	Limestone Road, Belfast (T)	14	Scheme nominated to Apex	25-Oct-17
Habinteg	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	Iniscarn, Lisburn (T)	11	Scheme abandoned	25-Oct-17
Radius	Belfast	Lisburn & Castlereagh	Under Construction	2017/18	Warren Park Close Phase 2, Lisburn	12	Completion advanced from 2018/19 to 2017/18	23-Oct-17
Rural	South	Newry, Mourne & Down	Programmed to Start	2017/18	Site at Inishmore, Killyleagh	20	Scheme slipped from 2017/18 to 2018/19	12-Oct-17
Rural	North	Causeway Coast & Glens	Programmed to Start	2017/18	Rathlin Island	6	Scheme slipped from 2017/18 to 2018/19	12-Oct-17
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	15 Rathfriland Road, Dromara	8	Scheme slipped from 2017/18 to 2018/19	12-Oct-17
Choice	North	Derry & Strabane	Programmed to Start	2017/18	Nelson Drive Phase 3, Derry~Londonderry (T)	43	Units increased from 43 to 51	12-Oct-17
Choice	North	Mid & East Antrim	Programmed to Start	2018/19	20-24 Main Street, Ahoghill	14	Units increased from 14 to 16	11-Oct-17
Ark	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	Derrytrasna	8	Scheme slipped from 2017/18 to 2018/19	10-Oct-17
Ark	South	Newry, Mourne & Down	Programmed to Start	2017/18	Ballyhornan	10	Scheme slipped from 2017/18 to 2018/19	10-Oct-17
Connswater	Belfast	Lisburn & Castlereagh	Under Construction	2016/17	Dunmurry High School Site	98	Completion slipped from 2017/18 to 2018/19	10-Oct-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Apex Housing	North	Antrim & Newtownabbey	Abandoned	2019/20	99 Main Street, Randalstown	4	Abandoned	03-Oct-17
Apex Housing	South	Newry, Mourne & Down	Programmed to Start	2019/20	Watson's Road, Newry	70	Scheme slipped from 2017/18 to 2019/20	03-Oct-17
Radius	North	Causeway Coast & Glens	Abandoned	2020/21	Parkview, Ballymoney	21	Abandoned	03-Oct-17
Radius	South	Mid Ulster	Abandoned	2018/19	Land adj to Donaghmore PS	15	Abandoned	03-Oct-17
Clanmil	Belfast	Belfast	Programmed to Start	2019/20	Lisburn Road/Tate's Avenue, Belfast	37	Scheme slipped from 2017/18 to 2019/20	03-Oct-17
Choice	North	Derry & Strabane	Programmed to Start	2017/18	Nelson Drive Phase 3, Derry-Londonderry (T)	22	Units increased from 22 to 43	28-Sep-17
Radius	South	Armagh, Banbridge & Craigavon	Abandoned	2018/19	Mullacreevie Road Ph 2, Armagh (T)	24	Scheme abandoned	22-Sep-17
Triangle	North	Causeway Coast & Glens	Programmed to Start	2017/18	8 Thornlea Drive, Coleraine	1	New addition (ES)	22-Sep-17
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	17 Thornberry Hill, Belfast	1	New addition (ES)	22-Sep-17
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	North Belfast Rehabs Phase 24	2	New addition (RH)	22-Sep-17
Rural	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	10 Lockkeepers Lodge, Aghalee	1	New addition (ES)	22-Sep-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Connswater	Belfast/North	Lisburn & Castlereagh	Programmed to Start	2017/18	Connswater ESPs Phase 18	3	New addition (ES)	21-Sep-17
Clanmil	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	26 Larch Lane, Lisburn	1	New addition (ES)	21-Sep-17
Triangle	North	Belfast	Programmed to Start	2017/18	Cashelton Manor, Glengormley	4	New addition (OS)	15-Sep-17
Triangle	North	Antrim & Newtownabbey	Programmed to Start	2017/18	23 & 24 Riverside Manor, Antrim	2	New addition (OS)	15-Sep-17
Radius	South	Newry, Mourne & Down	Under Construction	2017/18	Manse Road, Seaforde	10	Completion advanced from 2019/20 to 2018/19	14-Sep-17
Rural	North	Mid & East Antrim	Programmed to Start	2017/18	7 West Street, Ballycarry	1	New addition (ES)	06-Sep-17
Choice	Belfast	Belfast	Programmed to Start	2017/18	34a Knockwood Park, Belfast	1	New addition (ES)	06-Sep-17
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	North Belfast Rehabs Phase 22 (381 Crumlin Road)	1	New addition (RH)	06-Sep-17
Rural	North	Antrim & Newtownabbey	Programmed to Start	2017/18	1 The Courtyard, Ballynure	1	New addition (ES)	06-Sep-17
Clanmil	North	Derry & Strabane	Programmed to Start	2017/18	Foxhill, Londonderry	15	Completion slipped from 2018/19 to 2019/20	05-Sep-17
Clanmil	Belfast	Belfast	Under Construction	2017/18	39-41 Falls Road, Belfast	11	Completion slipped from 2017/18 to 2018/19	05-Sep-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Clanmil	South	Ards & North Down	Abandoned	2017/18	The Savoy Blocks B&C, Bangor	36	Scheme abandoned	05-Sep-17
Triangle	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	Ardmore Road Phases 2 & 3, Armagh (T)	24	Scheme slipped from 2017/18 to 2018/19	01-Sep-17
Radius	North	Causeway Coast & Glens	Programmed to Start	2017/18	Parkview, Ballymoney (T)	21	Scheme slipped from 2017/18 to 2020/21	01-Sep-17
Radius	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	Mullacreevie Road Phase 2, Armagh (T)	24	Scheme slipped from 2017/18 to 2018/19	01-Sep-17
Clanmil	Belfast	Belfast	Abandoned	2017/18	136-138 University Street, Belfast	12	Scheme abandoned	01-Sep-17
Radius	Belfast	Belfast	Programmed to Start	2017/18	Altan Gardens, Belfast (T)	9	Scheme slipped from 2017/18 to 2018/19	01-Sep-17
Radius	Belfast	Belfast	Programmed to Start	2017/18	288 Beersbridge Road, Belfast	22	Completion slipped from 2018/19 to 2019/20	01-Sep-17
Apex Housing	Belfast	Belfast	Programmed to Start	2019/20	Hogarth Street, Belfast (T)	20	Scheme advanced from 2019/20 to 2017/18	31-Aug-17
Apex Housing	North	Fermanagh & Omagh	Programmed to Start	2017/18	Woodside Avenue, Omagh	14	Completion slipped from 2018/19 to 2019/20	31-Aug-17
Apex Housing	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Rathmullan Drive, Rathcoole (T)	20	Units increased from 20 to 24; completion slipped from 2018/19 to 2019/20	31-Aug-17
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	Waveney Road, Ballymena	15	Completion slipped from 2018/19 to 2019/20	24-Aug-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Choice	North	Causeway Coast & Glens	Programmed to Start	2017/18	The Hill, Portstewart	10	Units reduced from 10 to 9	24-Aug-17
Choice	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Devenish Drive, Monkstown (T)	20	Completion slipped from 2018/19 to 2019/20	24-Aug-17
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	15-18 Dunluce Street & 12-14 Point Street, Larne	6	Units reduced from 6 to 5	23-Aug-17
Choice	Belfast	Belfast	Programmed to Start	2017/18	Moyard Playpark, Belfast (T)	14	Completion slipped from 2018/19 to 2019/20	23-Aug-17
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	15 Rathfriland Road, Dromara	9	Completion slipped from 2018/19 to 2019/20	21-Aug-17
Choice	North	Causeway Coast & Glens	Under Construction	2017/18	Mark Street, Portrush	8	Completion slipped from 2017/18 to 2018/19	21-Aug-17
Choice	North	Causeway Coast & Glens	Under Construction	2017/18	Eglinton Street, Portrush	8	Completion slipped from 2017/18 to 2018/19	21-Aug-17
Choice	North	Causeway Coast & Glens	Under Construction	2017/18	Ramore Court, Main Street, Portrush	10	Completion slipped from 2017/18 to 2018/19	21-Aug-17
Habinteg	North	Derry & Strabane	Abandoned	2017/18	Dunfield Terrace, Londonderry	15	Scheme abandoned	21-Aug-17
Habinteg	Belfast	Belfast	Abandoned	2017/18	2 Sussex Place, Belfast	12	Scheme abandoned	21-Aug-17
Habinteg	Belfast	Belfast	Abandoned	2017/18	159 Glen Road, Belfast	15	Scheme abandoned	21-Aug-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Habinteg	South	Ards & North Down	Programmed to Start	2018/19	128-132 Frances Street, Newtownards	12	Scheme advanced from 2018/19 to 2017/18	21-Aug-17
Habinteg	South	Mid Ulster	Programmed to Start	2017/18	34-36 The Square, Dungannon Road, Coalisland	10	Completion slipped from 2018/19 to 2019/20	18-Aug-17
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Mews Lane, Londonderry	16	Completion advanced from 2019/20 to 2018/19	18-Aug-17
South Ulster	Belfast/South	Lisburn & Castlereagh	Programmed to Start	2017/18	South Ulster ESPs Phase 8	2	New addition (ES)	18-Aug-17
Rural	North	Mid & East Antrim	Programmed to Start	2017/18	95 Tobar Park, Cullybackey	1	New addition (ES)	17-Aug-17
Rural	North	Mid & East Antrim	Programmed to Start	2017/18	41 Cranny View, Carnlough	1	New addition (ES)	16-Aug-17
Radius	South	Newry, Mourne & Down	Programmed to Start	2017/18	42 Belfast Road, Newry	17	New addition (CD&B)	16-Aug-17
Apex Housing	South	Mid Ulster	Programmed to Start	2017/18	Roskeen Road, Moygashel (T)	10	Units reduced from 10 to 8; need group changed	16-Aug-17
South Ulster	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	South Ulster ESPs Phase 7	4	New addition (ES)	16-Aug-17
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	9 Brookeborough Square, Lisburn	1	New addition (ES)	16-Aug-17
Habinteg	Belfast	Belfast	Under Construction	2017/18	54-60 Whitewell Road, Belfast	10	Completion slipped from 2017/18 to 2018/19	15-Aug-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Habinteg	South	Ards & North Down	Under Construction	2018/19	34-36 Bangor Road, Holywood	6	Completion advanced from 2018/19 to 2017/18	15-Aug-17
North Belfast HA	Belfast	Belfast	Under Construction	2017/18	Acquisitions Phase 19	2	Revised from 2 to 3 units	04-Aug-17
Clanmil	South	Newry, Mourne & Down	Under Construction	2015/16	Main Street, Dundrum	17	Revised from 17 to 16 units	31-Jul-17
Choice	North	Mid & East Antrim	Programmed to Start	2018/19	20-24 Main Street, Ahoghill	14	New addition (NB)	28-Jul-17
Choice	North	Derry & Strabane	Programmed to Start	2017/18	Bishop Street, Londonderry	63	Units reduced from 63 to 59	26-Jul-17
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	18 Waveney Road, Ballymena	14	Units increased from 14 to 15	26-Jul-17
Habinteg	South	Ards & North Down	Programmed to Start	2018/19	128-132 Frances Street, Newtownards	2	Units increased from 10 to 12	26-Jul-17
Choice	Belfast	Belfast	Programmed to Start	2017/18	10 Dunmore Street, Belfast	1	New addition (ES)	20-Jul-17
Rural	North	Derry & Strabane	Programmed to Start	2017/18	16A, 85 & 199 Gortin Meadows, Newbuildings	3	New addition (ES)	20-Jul-17
Radius	Belfast	Belfast	Programmed to Start	2017/18	Roumania Rise, Belfast (T)	2	Units increased from 2 to 3	11-Jul-17
Choice	Belfast	Belfast	Programmed to Start	2017/18	2-28 Shore Road, Belfast	49	Units reduced from 49 to 47 (per Planning Application)	10-Jul-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
South Ulster	South	Ards & North Down	Abandoned	2018/19	58 Newtownards Road, Comber	10	Scheme abandoned	10-Jul-17
South Ulster	South	Armagh, Banbridge & Craigavon	Abandoned	2018/19	38 North Street, Lurgan	15	Scheme abandoned	10-Jul-17
Radius	South	Newry, Mourne & Down	Programmed to Start	2017/18	Leasehold Phase 5	2	New addition (ES)	07-Jul-17
Rural	South	Newry, Mourne & Down	Programmed to Start	2017/18	2 Clarmont Place, Castlewellan	1	New addition (ES)	07-Jul-17
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	Acquisitions Phase 19	3	Units reduced from 3 to 2	07-Jul-17
Clanmil	South	Newry, Mourne & Down	Programmed to Start	2017/18	30-34 Dromore Street, Ballynahinch	28	Units reduced from 28 to 24	07-Jul-17
Clanmil	North	Mid & East Antrim	Programmed to Start	2017/18	30 Joymount, Carrickfergus	40	Completion slipped from 2018/19 to 2019/20	07-Jul-17
Clanmil	North	Derry & Strabane	Programmed to Start	2017/18	Victoria Road, Londonderry	39	Completion slipped from 2018/19 to 2019/20	07-Jul-17
Clanmil	South	Newry, Mourne & Down	Programmed to Start	2017/18	Pound Lane, Downe Hospital, Downpatrick	37	Completion advanced from 2020/21 to 2019/20	07-Jul-17
Clanmil	North	Mid & East Antrim	Under Construction	2016/17	Larne Road, Ballymena	48	Completion slipped from 2018/19 to 2019/20	07-Jul-17
Clanmil	Belfast	Belfast	Under Construction	2016/17	39-41 Falls Road, Belfast	11	Completion advanced from 2018/19 to 2017/18	07-Jul-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Clanmil	Belfast	Belfast	Under Construction	2016/17	Lisnasharragh High School Site, Belfast	25	Completion advanced from 2019/20 to 2018/19	07-Jul-17
Clanmil	South	Newry, Mourne & Down	Under Construction	2015/16	Main Street, Dundrum	17	Completion slipped from 2017/18 to 2018/19	07-Jul-17
Clanmil	Belfast	Belfast	Under Construction	2015/16	Durham Street, Belfast	23	Completion slipped from 2017/18 to 2018/19	07-Jul-17
Clanmil	Belfast	Belfast	Under Construction	2015/16	336-344 Oldpark Road, Belfast	22	Completion slipped from 2017/18 to 2018/19	07-Jul-17
Clanmil	South	Ards & North Down	Under Construction	2015/16	Beechfield, Donaghadee (T)	14	Completion advanced from 2018/19 to 2017/18	07-Jul-17
South Ulster	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	Garvaghy Road, Portadown	13	Completion slipped from 2018/19 to 2019/20	07-Jul-17
South Ulster	South	Mid Ulster	Programmed to Start	2017/18	Annagole, Newell Road, Dungannon	17	Completion slipped from 2018/19 to 2019/20	07-Jul-17
Apex Housing	North	Derry & Strabane	Programmed to Start	2017/18	Galliagh Phase 3, Derry~Londonderry	144	Completion advanced from 2020/21 to 2019/20	06-Jul-17
Apex Housing	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	Westacres, Craigavon (T)	1	Completion slipped from 2017/18 to 2018/19	06-Jul-17
Apex Housing	South	Newry, Mourne & Down	Programmed to Start	2017/18	Millvale Road, Bessbrook	28	Completion slipped from 2017/18 to 2018/19	05-Jul-17
Apex Housing	North	Mid & East Antrim	Programmed to Start	2017/18	Garvaghy Avenue Phase 2, Portglenone (T)	10	Completion slipped from 2017/18 to 2018/19	05-Jul-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Ark	South	Newry, Mourne & Down	Programmed to Start	2017/18	Tullyroan, Ballyhornan	5	Name changed to Ballyhornan; units increased to 10	05-Jul-17
Radius	South	Ards & North Down	Programmed to Start	2019/20	Lands adjacent to 16 Belfast Road, Bangor	24	Completion advanced from 2019/20 to 2017/18	29-Jun-17
Choice	South	Newry, Mourne & Down	Programmed to Start	2017/18	Mary Murray House, Newcastle	14	Completion slipped from 2018/19 to 2019/20	28-Jun-17
Choice	South	Mid Ulster	Programmed to Start	2017/18	Leckagh Cottages, Magherafelt (T)	10	Completion slipped from 2018/19 to 2019/20	28-Jun-17
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	NB Acquisitions Phase 21	4	New addition (ES)	27-Jun-17
Connswater	Belfast/North	Antrim & Newtownabbey	Programmed to Start	2017/18	Connswater ESPs Phase 16	4	New addition (ES)	27-Jun-17
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	12 Gortnamona View, Belfast	1	New addition (RH)	27-Jun-17
Choice	Belfast	Belfast	Programmed to Start	2017/18	85 Channing Street, Belfast	7	Units reduced from 7 to 6	26-Jun-17
Choice	North	Derry & Strabane	Programmed to Start	2017/18	Nelson Drive Phase 3, Derry~Londonderry (T)	22	Nomination to Choice confirmed	26-Jun-17
Apex Housing	South	Mid Ulster	Programmed to Start	2017/18	Roskeen Park, Moygashel (T)	10	Units increased from 8 to 10	26-Jun-17
Rural	South	Newry, Mourne & Down	Programmed to Start	2017/18	15 Carrickbawn Park, Rostrevor	1	New addition (ES)	22-Jun-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Radius	Belfast	Belfast	Programmed to Start	2017/18	18 Lagmore Rise, Belfast	1	New addition (ES)	22-Jun-17
Radius	South	Mid Ulster	Programmed to Start	2017/18	Carland Road, Dungannon	49	Units reduced from 49 to 38; scheme type changed to CD&B	22-Jun-17
Apex Housing	South	Newry, Mourne & Down	Abandoned	2019/20	Newry Existing Satisfactory Purchases	10	Scheme abandoned	22-Jun-17
Apex Housing	North	Derry & Strabane	Abandoned	2019/20	Londonderry Rehabs	10	Scheme abandoned	22-Jun-17
Apex Housing	Belfast	Belfast	Abandoned	2019/20	Belfast Rehabs	10	Scheme abandoned	22-Jun-17
Apex Housing	South	Newry, Mourne & Down	Abandoned	2019/20	37a Main Street, Camlough	30	Scheme abandoned	22-Jun-17
Apex Housing	South	Newry, Mourne & Down	Abandoned	2019/20	75 Chancellors Road, Newry	20	Scheme abandoned	19-Jun-17
Apex Housing	South	Newry, Mourne & Down	Abandoned	2019/20	Derrybeg Lane, Newry	89	Scheme abandoned	19-Jun-17
Apex Housing	North	Antrim & Newtownabbey	Abandoned	2019/20	15 Glenavy Road, Crumlin	55	Scheme abandoned	19-Jun-17
Apex Housing	Belfast	Belfast	Abandoned	2019/20	Brooklands, Upper Dunmurry Lane, Belfast	60	Scheme abandoned	19-Jun-17
Apex Housing	Belfast	Belfast	Abandoned	2019/20	London Road/Lismore Street, Belfast	50	Scheme abandoned	16-Jun-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Apex Housing	Belfast	Belfast	Abandoned	2019/20	Former Finlay Factory Site, Springfield Heights, Belfast	40	Scheme abandoned	16-Jun-17
Apex Housing	North	Derry & Strabane	Abandoned	2018/19	Londonderry Rehabs	10	Scheme abandoned	16-Jun-17
Apex Housing	Belfast	Belfast	Abandoned	2018/19	Belfast Rehabs	10	Scheme abandoned	16-Jun-17
Apex Housing	South	Newry, Mourne & Down	Abandoned	2018/19	Dundrinne Road, Castlewellan	19	Scheme abandoned	16-Jun-17
Apex Housing	North	Antrim & Newtownabbey	Abandoned	2018/19	4-6 Main Street, Crumlin	4	Scheme abandoned	16-Jun-17
Apex Housing	Belfast	Belfast	Abandoned	2018/19	St Gerard's School, Upper Springfield Road, Belfast	40	Scheme abandoned	16-Jun-17
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	McClure Street, Belfast	23	Scheme slipped from 2017/18 to 2018/19	16-Jun-17
Radius	Belfast	Belfast	Abandoned	2019/20	Hannahstown	50	Scheme abandoned	16-Jun-17
Radius	Belfast	Belfast	Abandoned	2018/19	Hannahstown	50	Scheme abandoned	16-Jun-17
Choice	Belfast	Belfast	Programmed to Start	2018/19	Hannashtown Phase 1C	80	Housing Association changed to Radius	15-Jun-17
Choice	Belfast	Belfast	Programmed to Start	2017/18	Hannahstown Phase 1B (T)	80	Name changed to Hannahstown Phase 1B	15-Jun-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Connswater	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Manse Road, Ballyclare Road, New Mossley	48	Scheme slipped from 2017/18 to 2018/19; name changed to Milewater Road, New Mossley	15-Jun-17
Connswater	Belfast	Belfast	Abandoned	2019/20	Titanic Quarter Phase 1	30	Scheme abandoned	15-Jun-17
Connswater	North	Antrim & Newtownabbey	Abandoned	2018/19	5-9 Riverside, Antrim	14	Scheme abandoned	15-Jun-17
NIHE	North	Derry & Strabane	Programmed to Start	2018/19	Galliagh (T)	100	Scheme slipped from 2018/19 to 2019/20; name changed to Galliagh Estate Masterplan	14-Jun-17
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	41 St Eithne's Park, Londonderry	1	New addition (RH)	14-Jun-17
North Belfast HA	Belfast	Belfast	Programmed to Start	2017/18	Acquisitions Phase 19	3	New addition (ES)	14-Jun-17
Radius	South	Newry, Mourne & Down	Programmed to Start	2017/18	39 Gleann Si, Rostrevor	1	New addition (ES)	13-Jun-17
Rural	North	Derry & Strabane	Programmed to Start	2017/18	5-9 Woodvale Manor, Eglinton	5	New addition (ES)	13-Jun-17
Apex Housing	South	Mid Ulster	Programmed to Start	2017/18	Bramblewood Manor, Dungannon	1	New addition (OS)	13-Jun-17
Choice	Belfast	Belfast	Under Construction	2017/18	Blackmountain Way, Belfast (T)	2	Completion slipped from 2017/18 to 2018/19	13-Jun-17
Choice	North	Derry & Strabane	Under Construction	2017/18	Braehead Road/Nixon's Corner, Londonderry (T)	8	Completion slipped from 2017/18 to 2018/19	13-Jun-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	15-18 Dunluce Street & 12-14 Point Street, Larne	12	Units reduced from 12 to 6	09-Jun-17
Choice	North	Antrim & Newtownabbey	Programmed to Start	2017/18	8 Longlands Avenue, Newtownabbey	16	Completion slipped from 2018/19 to 2019/20	09-Jun-17
Choice	Belfast	Belfast	Programmed to Start	2017/18	136-152; 183-191; 211-217 Beersbridge Road, Belfast	21	Units reduced from 21 to 19	08-Jun-17
South Ulster	South	Newry, Mourne & Down	Abandoned	2019/20	Craigmore Way, Newry	40	Scheme abandoned	31-May-17
South Ulster	South	Armagh, Banbridge & Craigavon	Abandoned	2018/19	Lake Street, Lurgan	9	Scheme abandoned	31-May-17
South Ulster	Belfast	Belfast	Programmed to Start	2017/18	1-3 Eia Street, Belfast	12	Units increased from 12 to 15	31-May-17
South Ulster	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	38 North Street, Lurgan	15	Scheme slipped from 2017/18 to 2018/19	31-May-17
Habinteg	North	Causeway Coast & Glens	Abandoned	2017/18	Dunluce Avenue, Portrush	20	Scheme abandoned	31-May-17
Habinteg	North	Antrim & Newtownabbey	Abandoned	2017/18	Castle Avenue, Randalstown	40	Scheme abandoned	31-May-17
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Abercorn Road, Londonderry	97	Units reduced from 97 to 30	31-May-17
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Abercorn Road, Londonderry	1	Scheme type changed from NB to RH	31-May-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Habinteg	North	Derry & Strabane	Abandoned	2017/18	Iona Park, Londonderry	40	Scheme abandoned	31-May-17
Habinteg	Belfast	Belfast	Programmed to Start	2017/18	Buy Backs (Belfast/Greater Belfast)	10	Units reduced from 10 to 5	31-May-17
Habinteg	North	Derry & Strabane	Abandoned	2017/18	Buy Backs (North West)	5	Scheme abandoned	31-May-17
Habinteg	North	Derry & Strabane	Abandoned	2017/18	Buy Backs (North West)	10	Scheme abandoned	31-May-17
Habinteg	North	Derry & Strabane	Abandoned	2017/18	Newtown Lane, Strabane	25	Scheme abandoned	31-May-17
Habinteg	South	Newry, Mourne & Down	Programmed to Start	2017/18	85 Newcastle Road, Castlewellan	18	Scheme slipped from 2017/18 to 2018/19	31-May-17
Habinteg	North	Mid & East Antrim	Programmed to Start	2017/18	Straid Road, Ahoghill	9	Scheme slipped from 2017/18 to 2018/19	31-May-17
Habinteg	Belfast	Belfast	Abandoned	2017/18	161 Glen Road, Belfast	15	Scheme abandoned	31-May-17
Habinteg	South	Ards & North Down	Abandoned	2017/18	Killaughey Road, Donaghadee	24	Scheme abandoned	31-May-17
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Foyle Road, Londonderry	23	Scheme slipped from 2017/18 to 2018/19	31-May-17
Habinteg	South	Armagh, Banbridge & Craigavon	Abandoned	2017/18	Woodlands, Gilford (T)	1	Scheme abandoned	31-May-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Habinteg	North	Derry & Strabane	Programmed to Start	2019/20	Adria Factory Site Phase 3	46	Onsite slipped from 2019/20 to 2020/21. Acquisition of all three phases to take place in 2017/18	31-May-17
Habinteg	North	Derry & Strabane	Programmed to Start	2018/19	Adria Factory Site Phase 2	40	Onsite slipped from 2018/19 to 2019/20. Acquisition of all three phases to take place in 2017/18	31-May-17
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Adria Factory Site Phase 1	40	Onsite slipped from 2017/18 to 2018/19. Acquisition of all three phases to take place in 2017/18	31-May-17
Radius	North	Antrim & Newtownabbey	Abandoned	2018/19	Newtownabbey Existing Satisfactory Purchases	10	Scheme abandoned	31-May-17
Radius	Belfast	Belfast	Abandoned	2018/19	Belfast Existing Satisfactory Purchases	10	Scheme abandoned	31-May-17
Radius	Belfast	Lisburn & Castlereagh	Abandoned	2018/19	Lisburn Existing Satisfactory Purchases	10	Scheme abandoned	31-May-17
Radius	South	Newry, Mourne & Down	Abandoned	2018/19	Newry Existing Satisfactory Purchases	10	Scheme abandoned	31-May-17
Radius	Belfast	Lisburn & Castlereagh	Abandoned	2018/19	Ballinderry Road, Lisburn	100	Scheme abandoned	31-May-17
Radius	Belfast	Lisburn & Castlereagh	Abandoned	2017/18	Lisburn Existing Satisfactory Purchases	10	Scheme abandoned	31-May-17
Radius	South	Newry, Mourne & Down	Abandoned	2017/18	Newry Existing Satisfactory Purchases	10	Scheme abandoned	31-May-17
Radius	North	Antrim & Newtownabbey	Abandoned	2017/18	Newtownabbey Existing Satisfactory Purchases	10	Scheme abandoned	31-May-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Radius	Belfast	Belfast	Abandoned	2017/18	Belfast Existing Satisfactory Purchases	10	Scheme abandoned	31-May-17
Radius	Belfast	Belfast	Programmed to Start	2017/18	Summerhill Drive, Twinbrook	12	Units reduced from 12 to 6	31-May-17
Radius	Belfast	Belfast	Programmed to Start	2017/18	288 Beersbridge Road, Belfast	18	Units increased from 18 to 22	31-May-17
Radius	Belfast	Lisburn & Castlereagh	Abandoned	2017/18	Sloan Street, Lisburn	23	Scheme abandoned	31-May-17
Radius	South	Mid Ulster	Programmed to Start	2017/18	Lands adjacent to Donaghmore Primary School	15	Scheme slipped from 2017/18 to 2018/19	31-May-17
Radius	Belfast	Belfast	Programmed to Start	2017/18	Altan Gardens, Belfast (T)	11	Units reduced from 11 to 9	31-May-17
TBC	North	Antrim & Newtownabbey	Programmed to Start	2019/20	Parkhall, Antrim (T)	12	New addition (NB)	31-May-17
TBC	North	Mid & East Antrim	Programmed to Start	2018/19	Doury Road, Ballymena (T)	10	New addition (NB)	31-May-17
North Belfast HA	Belfast	Belfast	Abandoned	2017/18	11/13 Gracehill Court, Belfast	8	Scheme abandoned	31-May-17
Clanmil	South	Ards & North Down	Programmed to Start	2017/18	Stewarts Place, Holywood	1	Scheme slipped from 2017/18 to 2018/19	31-May-17
Clanmil	North	Antrim & Newtownabbey	Abandoned	2017/18	53 Mill Road, Crumlin	11	Scheme abandoned	31-May-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Clanmil	Belfast	Lisburn & Castlereagh	Abandoned	2017/18	Ballinderry Road, Lisburn	129	Scheme abandoned	31-May-17
Clanmil	North	Derry & Strabane	Programmed to Start	2017/18	Waterloo Street, Londonderry	23	Units reduced from 23 to 19	31-May-17
Clanmil	South	Belfast	Abandoned	2017/18	666 Springfield Road, Belfast	12	Scheme abandoned	31-May-17
Clanmil	North	Antrim & Newtownabbey	Abandoned	2017/18	Abbeyville Court, Newtownabbey	7	Scheme abandoned	31-May-17
Clanmil	North	Mid & East Antrim	Abandoned	2017/18	Galgorm Road, Ballymena	24	Scheme abandoned	31-May-17
Clanmil	North	Mid & East Antrim	Abandoned	2017/18	Clonavon Terrace, Ballymena	13	Scheme abandoned	31-May-17
Clanmil	South	Newry, Mourne & Down	Programmed to Start	2018/19	Pound Lane, Downe Hospital Phase 2	44	Units increased to 69 following the amalgamation of Phases 2A (originally 44 units for 18/19) & 2B (originally 25 units for 17/18)	31-May-17
Clanmil	South	Ards & North Down	Programmed to Start	2017/18	Court Street, Newtownards	7	Scheme slipped from 2017/18 to 2018/19	31-May-17
Clanmil	Belfast	Belfast	Programmed to Start	2017/18	Jamaica Inn, Belfast	26	Units reduced from 26 to 15	31-May-17
Clanmil	North	Mid & East Antrim	Programmed to Start	2017/18	30 Joymount, Carrickfergus	43	Units reduced from 43 to 40	31-May-17
Choice	Belfast	Lisburn & Castlereagh	Abandoned	2019/20	Hilden Mill, Lisburn	100	Scheme abandoned	31-May-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
TBC	North	Derry & Strabane	Programmed to Start	2017/18	Nelson Drive Phase 3 (T)	22	New addition (T)	31-May-17
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	Sallagh Park, Larne (T)	2	New addition (T)	31-May-17
Choice	South	Mid Ulster	Programmed to Start	2017/18	Leckagh Cottages, Magherafelt (T)	4	Units increased from 4 to 10	31-May-17
Choice	Belfast	Belfast	Programmed to Start	2017/18	Belvedere, Upper Dunmurry Lane	59	Units reduced from 59 to 57	31-May-17
Choice	Belfast	Lisburn & Castlereagh	Programmed to Start	2017/18	Killynure Phase 2 (T)	25	Units increased from 25 to 28	30-May-17
Choice	North	Causeway Coast & Glens	Programmed to Start	2017/18	The Hill, Portstewart	11	Units reduced from 11 to 10	30-May-17
Choice	South	Newry, Mourne & Down	Programmed to Start	2017/18	Mary Murray House, Newcastle	11	Units increased from 11 to 14; scheme type changed to NB	30-May-17
Choice	Belfast	Belfast	Programmed to Start	2017/18	146 Parkgate Avenue, Belfast	41	Units reduced from 41 to 38	30-May-17
Choice	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	South Area Older People Dromore & Banbridge	18	Scheme slipped from 2017/18 to 2018/19	30-May-17
Choice	South	Armagh, Banbridge & Craigavon	Programmed to Start	2017/18	South Area Older People Armagh & Dungannon	18	Scheme slipped from 2017/18 to 2018/19	30-May-17
Choice	North	Derry & Strabane	Programmed to Start	2017/18	Bishop Street, Londonderry	55	Units increased from 55 to 63	30-May-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Apex Housing	North	Derry & Strabane	Abandoned	2017/18	Londonderry Rehabs	15	Scheme abandoned	26-May-17
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	Areema Drive, Dunmurry (T)	25	Units reduced from 25 to 22	26-May-17
Apex Housing	South	Newry, Mourne & Down	Abandoned	2017/18	Chapel Road, Meigh	14	Scheme abandoned	26-May-17
Apex Housing	North	Causeway Coast & Glens	Programmed to Start	2017/18	Chapelfield, Coleraine	18	Scheme slipped from 217/18 to 2018/19	26-May-17
Apex Housing	North	Derry & Strabane	Programmed to Start	2017/18	Galliagh Phase 2	198	Units reduced from 198 to 193	26-May-17
Triangle	North	Mid & East Antrim	Programmed to Start	2017/18	Broughshane Street, Ballymena	14	Units reduced from 14 to 11	26-May-17
Triangle	North	Causeway Coast & Glens	Abandoned	2019/20	Kilnadore Road, Cushendall	14	Scheme abandoned	26-May-17
Triangle	North	Causeway Coast & Glens	Programmed to Start	2017/18	2A Garryduff Road	10	Scheme slipped from 2017/18 to 2019/20	26-May-17
Triangle	North	Causeway Coast & Glens	Abandoned	2017/18	2A Garryduff Road	9	Scheme abandoned	26-May-17
Choice	South	Newry, Mourne & Down	Programmed to Start	2017/18	1 St Bronagh's, Church Street, Rostrevor	1	New addition (ES)	23-May-17
Choice	South	Ards & North Down	Programmed to Start	2017/18	1 Orchard Court, Newtownards	1	New addition (RH)	19-May-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	Rehabs Ph24D (318 Cupar Street)	1	New addition	08-May-17
Radius	North	Causeway Coast & Glens	Programmed to Start	2018/19	Leyland Road, Ballycastle	41	Scheme advanced from 2018/19 to 2017/18	05-May-17
Clanmil	North	Antrim & Newtownabbey	Abandoned	2017/18	Glenwell Road, Glengormley	35	Scheme abandoned	03-May-17
TBC	Belfast	Belfast	Programmed to Start	2019/20	Ballysillan Maisonettes (T)	6	Scheme advanced from 2019/20 to 2018/19	03-May-17
Choice	North	Antrim & Newtownabbey	Programmed to Start	2017/18	Whitehouse Court Phase 2, Newtownabbey	12	Units increased from 4 to 12	28-Apr-17
Habinteg	North	Derry & Strabane	Programmed to Start	2017/18	Abercorn, Londonderry	1	Units reduced from 4 to 1	28-Apr-17
Apex Housing	North	Derry & Strabane	Programmed to Start	2018/19	Rathmore Road, Londonderry	16	Units reduced from 25 to 16	28-Apr-17
Apex Housing	South	Fermanagh & Omagh	Programmed to Start	2017/18	Woodside Avenue, Omagh	14	Units increased from 8 to 14	28-Apr-17
Choice	North	Causeway Coast & Glens	Abandoned	2017/18	Portstewart Road, Coleraine	28	Scheme abandoned	28-Apr-17
Rural	North	Derry & Strabane	Programmed to Start	2017/18	Lismore Road, Sion Mills	14	Units increased from 12 to 14	28-Apr-17
Apex Housing	South	Newry, Mourne & Down	Programmed to Start	2018/19	Watson's Road, Newry	70	Scheme advanced from 2018/19 to 2017/18	28-Apr-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Apex Housing	South	Mid Ulster	Abandoned	2018/19	Ballygawley Road, Dungannon	22	Scheme abandoned	28-Apr-17
Apex Housing	South	Fermanagh & Omagh	Programmed to Start	2017/18	Fermanagh Women's Aid	4	New addition (NB)	26-Apr-17
Choice	Belfast	Belfast	Programmed to Start	2017/18	Deerpark Road, Belfast	24	Scheme slipped from 2017/18 to 2018/19	26-Apr-17
Apex Housing	South	Fermanagh & Omagh	Abandoned	2017/18	Omagh YPLC	8	Scheme abandoned	26-Apr-17
Choice	North	Mid & East Antrim	Programmed to Start	2017/18	8-10 Main Street, Kells	5	Units increased from 5 to 7	26-Apr-17
Choice	North	Derry & Strabane	Programmed to Start	2017/18	50 Donal Casey Court, Londonderry	1	New addition (ES)	12-Apr-17
Choice	North	Causeway Coast & Glens	Programmed to Start	2017/18	Mark Street, Portrush	8	Scheme advanced from 2017/18 to 2016/17	31-Mar-17
Choice	North	Causeway Coast & Glens	Programmed to Start	2017/18	Eglinton Street, Portrush	8	Scheme advanced from 2017/18 to 2016/17	31-Mar-17
Choice	North	Causeway Coast & Glens	Programmed to Start	2017/18	Ramore Court, Main Street, Portrush	10	Scheme advanced from 2017/18 to 2016/17	31-Mar-17
Apex Housing	Belfast	Belfast	Programmed to Start	2017/18	Upper New Lodge Phase 2 (T)	58	Scheme advanced from 2017/18 to 2016/17; units reduced to 57; need group changed	24-Mar-17
Apex Housing	North	Derry & Strabane	Programmed to Start	2017/18	Springtown Road, Londonderry	53	Scheme advanced from 2017/18 to 2016/17; need group changed	23-Mar-17

Programme Amendments Last Updated 9th March 2018

ASSOCIATION	REGION	COUNCIL	STATUS	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Apex Housing	North	Mid & East Antrim	Programmed to Start	2017/18	Garvaghy Avenue Phase 2 (T)	10	Scheme advanced from 2017/18 to 2016/17	21-Mar-17
South Ulster	Belfast	Lisburn & Castlereagh	Programmed to Start	2016/17	Hull's Lane, Lisburn	18	Scheme advanced to 2016/17, scheme type changed to NB, increased to 18 units	08-Mar-17
Clanmil	North	Mid & East Antrim	Programmed to Start	2016/17	Harryville Church Site, Larne Road, Ballymena	48	Scheme advanced from 2017/18 to 2016/17	08-Mar-17
Fold	North	Causeway Coast & Glens	Programmed to Start	2017/18	Laurel Hill Road	31	Scheme advanced from 2017/18 to 2016/17 and units reduced from 31 to 30	08-Mar-17
Clanmil	North	Mid & East Antrim	Programmed to Start	2016/17	106 & 108 Larne Road, Carrickfergus	19	Scheme advanced from 2017/18 to 2016/17	08-Mar-17
Helm Housing	South	Newry, Mourne & Down	Programmed to Start	2017/18	Lindsays Hill, Newry	14	Scheme advanced from 2017/18 to 2016/17, scheme type & need group changed	08-Mar-17
Current Programme 2017/18 to 2019/20 Published								