

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	Belfast	Rehabs Phase 24D	3	2016/17		Units reduced from 3 to 2	31-Mar-17
Apex Housing	North	Galliagh Phase 3, Londonderry	144	2016/17		Need group changed	31-Mar-17
Apex Housing	North	Galliagh Phase 4, Londonderry	176	2016/17		Onsite advanced from 2019/20 to 2018/19	31-Mar-17
Apex Housing	Belfast	Westbourne Church	6	2017/18	2016/17	Acquisition advanced from 2017/18 to 2016/17	31-Mar-17
Clanmil	Belfast	North Belfast Rehabs Ph 1	4	2016/17		New addition (RH)	31-Mar-17
Connswater	Belfast	57 Woodside Avenue, Belfast (ESPs Phase 15)	1	2016/17		New addition (ES)	31-Mar-17
Clanmil	South	Corner of Faulkner Road/Clandeboyne Road, Bangor	58	2016/17		Completion advanced from 2018/19 to 2017/18	31-Mar-17
Fold	North	Leyland Road, Ballycastle	41	2018/19	2016/17	Acquisition advanced to 2016/17, need group changed	31-Mar-17
Choice	North	Mark Street, Portrush	8	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17	31-Mar-17
Choice	North	Eglinton Street, Portrush	8	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17	31-Mar-17
Clanmil	South	Bloomfield Road, Bangor	56	2016/17		Need group changed	31-Mar-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Triangle	Belfast	589 Ballysillan Road, Belfast	3	2016/17		New addition (RH)	31-Mar-17
Choice	North	Ramore Court, Main Street, Portrush	10	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17	31-Mar-17
Clanmil	North	Former Tesco Site, Carnmoney Road, Glengormley	48	2017/18	2016/17	Acquisition advanced, need group changed & completion advanced	31-Mar-17
Triangle	North	Causeway Coast & Glens ESPs Phase 1	8	2016/17		Completion slipped from 2016/17 to 2017/18	30-Mar-17
Triangle	North	Antrim & Newtownabbey Phase 1	1	2016/17		Completion slipped from 2016/17 to 2017/18	30-Mar-17
Triangle	North	North West ESPs	6	2016/17		Completion slipped from 2016/17 to 2017/18	30-Mar-17
Triangle	North	Coleraine/Portstewart ESPs Phase 2	5	2016/17		Completion slipped from 2016/17 to 2017/18	30-Mar-17
Triangle	North	North Antrim ESPs	4	2016/17		Completion slipped from 2016/17 to 2017/18	30-Mar-17
Triangle	North	Carnlough & Ballycastle ESPs	4	2016/17		Completion slipped from 2016/17 to 2017/18	30-Mar-17
Triangle	North	Ahoghill/Cullybackey ESPs	2	2016/17		Completion slipped from 2016/17 to 2017/18	30-Mar-17
Triangle	South	45 Killyman Street, Moy	1	2016/17		Completion slipped from 2016/17 to 2017/18	30-Mar-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Triangle	Belfast	Belvoir ESPs	2	2016/17		Completion slipped from 2016/17 to 2017/18	30-Mar-17
Triangle	North	Drummond Manor, Limavady	4	2016/17		Completion slipped from 2016/17 to 2017/18	30-Mar-17
Triangle	North	Briar Hill, Greysteel (DPF)	2	2016/17		Completion slipped from 2016/17 to 2017/18	30-Mar-17
North Belfast	Belfast	Flats 1-5, 43 Cliftonville Road, Belfast	5	2016/17		New addition (ES)	30-Mar-17
Connswater	North	Connswater ESPs Phase 14	3	2016/17		New addition (ES)	30-Mar-17
Habinteg	North	13 Inch View, Londonderry (DPF)	1	2016/17		New addition (ES)	30-Mar-17
Clanmil	North	30 Joymount, Carrickfergus	43	2017/18	2016/17	Acquisition advanced from 2017/18 to 2016/17; need group changed and completion advanced	30-Mar-17
Apex Housing	Belfast	Rehabs Phase 24D	3	2016/17		New addition (RH)	30-Mar-17
Clanmil	Belfast	12-16 Graham Gardens, Lisburn	36	2016/17		Completion slipped from 2017/18 to 2018/19	29-Mar-17
Clanmil	North	5 Roguery Road, Toome	7	2016/17		Completion slipped from 2016/17 to 2017/18	29-Mar-17
Clanmil	Belfast	2a & 2-6 Seymour Street, Lisburn	21	2016/17		Completion slipped from 2016/17 to 2017/18	29-Mar-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	North	Fahan Street, Londonderry (T)	11	2016/17		Completion slipped from 2017/18 to 2018/19	29-Mar-17
Habinteg	Belfast	720-728 Upper Newtownards Road, Dundonald	30	2016/17		New addition (OS)	29-Mar-17
Triangle	North	9 Dicksons Hill, Ballymena	1	2016/17		New addition (ES)	29-Mar-17
Rural	North	5 Crescentburn, Doagh	1	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	29-Mar-17
Apex Housing	North	Bridge End Park, Strabane	4	2016/17		New addition (OS)	29-Mar-17
South Ulster	Belfast	Hull's Lane, Lisburn	18	2016/17		Completion slipped from 2016/17 to 2017/18	29-Mar-17
Apex Housing	North	Garvaghy Avenue Phase 2 (T)	10	2016/17		Completion advanced from 2018/19 to 2017/18	29-Mar-17
Helm Housing	South	17-21 Cloughan Court, Camlough	5	2016/17		New addition (OS)	29-Mar-17
Helm Housing	Belfast	9 Balkan Street, Belfast (DPF)	1	2016/17		New addition (ES)	29-Mar-17
Fold	North	Skeoge OTS 16/17 (DPF)	8	2016/17		Scheme no longer DPF	28-Mar-17
Choice	Belfast	St Ninian's Church, Whitewell Road, Belfast	12	2017/18	2016/17	Acquisition advanced from 2017/18 to 2016/17	28-Mar-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Connswater	North	1-8 Ballyduff Road, Newtownabbey	8	2016/17		Completion slipped from 2016/17 to 2017/18	28-Mar-17
Connswater	Belfast/North	Connswater ESPs Phase 10	5	2016/17		Completion slipped from 2016/17 to 2017/18	28-Mar-17
Helm Housing	South	19-21 Castle Street, Comber	16	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	28-Mar-17
Clanmil	Belfast	Mountview MOD Lisburn	18	2016/17		Units reduced to 1, only 19 out of 36 units deemed Social Housing	27-Mar-17
Helm Housing	South	1&3 Carraig Crossan, Mayobridge	2	2016/17		Completion slipped from 2016/17 to 2017/18	27-Mar-17
Helm Housing	Belfast	94 Rathvarna Drive, Lisburn	1	2016/17		Completion slipped from 2016/17 to 2017/18	27-Mar-17
Helm Housing	Belfast	156-160 Ravenhill Road, Belfast	9	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	27-Mar-17
Rural	South	3 Brewery Court, Donaghmore	1	2016/17		Completion slipped from 2016/17 to 2017/18	27-Mar-17
Rural	North	168 Gortin Meadows, Newbuildings	1	2016/17		Completion slipped from 2016/17 to 2017/18	27-Mar-17
Rural	North	11 Tobar Park, Cullybackey	1	2016/17		Completion slipped from 2016/17 to 2017/18	27-Mar-17
Rural	South	1b Gortgonis Road, Coalisland	1	2016/17		Completion slipped from 2016/17 to 2017/18	27-Mar-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Rural	South	1a Gortgonis Road, Coalisland	1	2016/17		Completion slipped from 2016/17 to 2017/18	27-Mar-17
Connswater	Belfast	3a & 3b Graham Street, Lisburn	15	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	27-Mar-17
Choice	Belfast	47 Avonorr Drive, Belfast	1	2016/17		Completion slipped from 2016/17 to 2017/18	27-Mar-17
Choice	Belfast	139 Springfield Road, Belfast	1	2016/17		Completion advanced from 2017/18 to 2016/17	27-Mar-17
Choice	Belfast	263-285 Beersbridge Road, Belfast (T) (DPF)	9	2016/17		Completion slipped from 2017/18 to 2018/19	27-Mar-17
Choice	South	Mullach Allain, Newry	14	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	27-Mar-17
Choice	Belfast	131-133 Springfield Road, Belfast (T)	3	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	27-Mar-17
Choice	North	15-18 Essex Street, Carrickfergus	11	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	27-Mar-17
North Belfast	Belfast	9 Mill Valley North & 9 Thornberry Close	2	2016/17		Completion slipped from 2016/17 to 2017/18	24-Mar-17
North Belfast	Belfast	NB Acquisitions Phase 2	3	2016/17		Completion slipped from 2016/17 to 2017/18	24-Mar-17
Apex Housing	Belfast	12 Loughview Terrace, Belfast (T)	1	2017/18	2016/17	Completion advanced from 2017/18 to 2016/17	24-Mar-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	Belfast	Upper New Lodge Phase 2 (T)	58	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17; units reduced to 57; need group changed	24-Mar-17
North Belfast	Belfast	5 Ardilea Street, Belfast	1	2016/17		Completion advanced from 2017/18 to 2016/17	24-Mar-17
Apex Housing	North	Springtown Road, Londonderry	53	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17; need group changed	23-Mar-17
Connswater	Belfast/Sou	Connswater ESPs Phase 13	4	2016/17		New addition (ES)	23-Mar-17
Newington/Apex Housing	Belfast	33 & 35 Newington Street, Belfast	2	2016/17		Onsite slipped from 2016/17 to 2017/18	23-Mar-17
Connswater	North	1-8 Ballyduff Road, Newtownabbey	8	2016/17		New addition (OS)	22-Mar-17
Connswater	Belfast	21 & 21a East Down View, Lisburn	2	2016/17		New addition (ES/OS)	22-Mar-17
Habinteg	South	Carnagat Road, Newry	44	2016/17		Need group changed	22-Mar-17
Apex Housing	North	Rehabs Phase 24C (34 Rathlin Drive, Londonderry)	1	2016/17		New addition (RH)	22-Mar-17
Triangle	South	Piney Way, Magherafelt	4	2016/17		New addition (OS)	22-Mar-17
South Ulster	South	2 Rampart Street, Lurgan	1	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	21-Mar-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	North	Garvaghy Avenue Phase 2 (T)	10	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17	21-Mar-17
Fold	South	Leasehold Phase 4	3	2016/17		Completion slipped from 2016/17 to 2017/18	21-Mar-17
Fold	South	Rathgill Parade (T)	102	2017/18	2016/17	Completion advanced from 2017/18 to 2016/17	21-Mar-17
Rural	South	39 Gleann Si, Rostrevor	1	2016/17		Scheme abandoned	21-Mar-17
Clanmil	Belfast	Lisnasharragh High School	30	2016/17		Units reduced from 30 to 25, need group changed & completion slipped to 2019/20	19-Mar-17
Connswater	Belfast/Nort	Connswater ESPs Phase 11	7	2016/17		New addition (ES)	19-Mar-17
Choice	Belfast	Blackmountain Way, Belfast (T)	2	2016/17		Need group changed	19-Mar-17
Habinteg	Belfast	Iniscarn (T)	11	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	19-Mar-17
North Belfast	Belfast	207 Oldpark Road, Belfast (Phase 17)	1	2016/17		New addition (ES)	14-Mar-17
Apex Housing	South	Pinebank Park, Coalisland Ph2	9	2016/17		New addition (OS)	14-Mar-17
Helm Housing	South	Sites 28 & 29 Owen Roe, Mayobridge	2	2016/17		New addition (OS)	14-Mar-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Habinteg	North	84 Bridge Street, Strabane	4	2016/17		Need group changed from General Needs to CAT 1	14-Mar-17
Triangle	North	PSNI Site Broughshane	8	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	12-Mar-17
Rural	South	Site at Railway Street, Poyntzpass	6	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	12-Mar-17
Apex Housing	Belfast	35a-41 Glenbank Place, Belfast	5	2016/17	2017/18	Onsite slipped from 2016/17 to 2017/18	12-Mar-17
Connswater	Belfast	Graham Street, Lisburn	15	2016/17		Name changed to 3a & 3b Graham Street, Lisburn. Completion slipped from 2017/18 to 2018/19	09-Mar-17
North Belfast	Belfast/North	NB Rehabs Phase 16	3	2016/17		New addition (RH)	09-Mar-17
Connswater	Belfast	2 & 3 Drum Manor, Dromara	2	2016/17		New addition (OS)	09-Mar-17
Apex Housing	North	Westacres, Craigavon (T)	1	2016/17		Need group changed	09-Mar-17
Clanmil	Belfast	Moyard Park, Belfast	5	2016/17		Units increased from 5 to 6, completion slipped from 2017/18 to 2018/19	09-Mar-17
South Ulster	North	Hill Street, Lurgan	11	2016/17		Need group changed	09-Mar-17
Connswater	Belfast/North	Connswater ESPs Phase 12	3	2016/17		New addition (ES)	09-Mar-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	North	Rehabs Phase 24B	3	2016/17		New addition (RH)	09-Mar-17
Fold	Belfast	47 Park Avenue, Belfast	15	2016/17		New addition (OS)	08-Mar-17
South Ulster	Belfast	Hull's Lane, Lisburn	18	2016/17		New addition (OS)	08-Mar-17
South Ulster	South	James Mews, Clandeboye Road, Bangor Phase 2	7	2016/17		New addition (OS)	08-Mar-17
Fold	North	Laurel Hill Road, Phase 2	31	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17 and units reduced from 31 to 30	08-Mar-17
Clanmil	North	Harryville Church Site, Larne Road, Ballymena	48	2016/17		New addition (CD&B)	08-Mar-17
Clanmil	North	106 & 108 Larne Road, Carrickfergus	19	2016/17		New addition (CD&B)	08-Mar-17
Helm Housing	South	Lindsays Hill, Newry	14	2017/18	2016/17	Scheme advanced from 2017/18 to 2016/17, scheme type & need group changed	08-Mar-17
Choice	North	5 Massareene Gardens, Antrim	1	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	07-Mar-17
Choice	Belfast	Beechland Way, Lisburn	27	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	07-Mar-17
Fold	Belfast	Lawnbrook Phase 3 (T)	20	2016/17		Need group changed	02-Mar-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Triangle	North	Causeway Coast & Glens ESPs Phase 3	3	2016/17		New addition (ES)	02-Mar-17
Triangle	North	Sites 1,2 & 3 The Crescent, Coleraine	3	2016/17		New addition (OS)	02-Mar-17
Triangle	Belfast	13 Connsbrook Avenue, Belfast	12	2016/17		New addition (OS)	02-Mar-17
Choice	North	Neilsbrook Park, 17-19 Portglenone Road, Randalstown	14	2016/17		Completion slipped from 2017/18 to 2018/19	01-Mar-17
South Ulster	Belfast	Kensington Court Phase 2	2	2016/17		New addition (OS)	01-Mar-17
Apex Housing	North	15-19 Glen Road, Londonderry	2	2016/17		New addition (OS)	01-Mar-17
Triangle	North	Causeway Coast & Glens ESPs Phase 2	7	2016/17		New addition (ES)	27-Feb-17
Triangle	North	Derry & Strabane ESPs Phase 1	3	2016/17		New addition (ES)	24-Feb-17
North Belfast	Belfast	9 Kerrera Street, Belfast	1	2016/17		New addition (ES)	23-Feb-17
Clanmil	North	13 Union Street, Coleraine	18	2016/17		New addition (NB)	23-Feb-17
Apex Housing	North	Galliagh Phase 2, Londonderry	186	2017/18		Units increased to 198 per Apex e-mail. Completion slipped to 2020/21	23-Feb-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	North	Galliagh Phase 3, Londonderry	130	2017/18		Units increased to 144 units per ALP submission 07/02/2017	23-Feb-17
Apex Housing	North	Galliagh Phase 4, Londonderry	170	2018/19		Units increased to 176 units per ALP submission 15/09/2016	23-Feb-17
Choice	South	Castle Grove/Place, Castlecaulfield (T)	5	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	22-Feb-17
Habinteg	North	84 Bridge Street, Strabane	4	2016/17		Completion slipped from 2017/18 to 2018/19	22-Feb-17
Habinteg	Belfast	121 Comber Road, Dundonald	9	2017/18		Scheme abandoned	22-Feb-17
North Belfast	Belfast	1 Hopefield Avenue, Belfast	9	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	22-Feb-17
North Belfast	Belfast	119 Forthriver Road, Belfast	18	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	21-Feb-17
South Ulster	Belfast/Sou	Praxis ESPs Phase 2	19	2016/17	2017/18	Units reduced from 19 to 12, scheme slipped from 2016/17 to 2017/18	21-Feb-17
Rural	South	16 Meadow Court, Ardglass	1	2016/17		Scheme abandoned	21-Feb-17
Rural	South	6 Braeside Gardens, Killyleagh	1	2016/17		Scheme abandoned	21-Feb-17
Rural	North	25 Brackenberg Road, Ballycarry	1	2016/17		Scheme abandoned	21-Feb-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Habinteg	North	12 Greeves Park, Strabane	1	2016/17		Completion slipped from 2016/17 to 2017/18	21-Feb-17
Habinteg	South	34-36 Bangor Road, Holywood	6	2017/18	2018/19	Completion slipped from 2017/18 to 2018/19	21-Feb-17
Habinteg	South	The Cloisters Phase 2	28	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	21-Feb-17
Helm Housing	Belfast	53-57 Davarr Avenue, Dundonald (T)	4	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	21-Feb-17
Choice	Belfast	College Court Central Ph2	26	2016/17		Scheme unable to complete (removed from SHDP)	20-Feb-17
Triangle	North	Causeway Coast & Glens ESPs Phase 1	8	2016/17		New addition (ES)	17-Feb-17
Apex Housing	South	Omagh 16/17 YPLC	8	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	16-Feb-17
TBC	Belfast	St Gerards School, Upper Springfield Road, Belfast	40	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	16-Feb-17
Triangle	North	ESPs Crumlin	5	2016/17		Scheme abandoned	16-Feb-17
South Ulster	South	ESPs Comber	5	2016/17		Scheme abandoned	16-Feb-17
North Belfast	Belfast	Acquisitions Phase 14	10	2016/17		Scheme abandoned	16-Feb-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Connswater	Belfast	ESPs Lisburn	10	2016/17		Scheme abandoned	16-Feb-17
Rural	North	73 Lislaynan, Ballycarry	1	2016/17		New addition (ES)	16-Feb-17
Apex Housing	North	Fennel Road, Antrim (T)	13	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	16-Feb-17
Apex Housing	North	Frail Elderly Rathmoyle Replacement	28	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	15-Feb-17
Apex Housing	North	Skeoge Link Design & Build	49	2016/17		Units reduced from 49 to 47	15-Feb-17
Triangle	South	Ardmore Road Phases 2 & 3 (T)	25	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	15-Feb-17
Clanmil	North	Former Tesco Site, Carnmoney Road, Glengormley	55	2016/17	2017/18	Units reduced from 55 to 48, scheme slipped from 2016/17 to 2017/18	15-Feb-17
Clanmil	North	Joymount, Carrickfergus	47	2016/17	2017/18	Units reduced from 47 to 43, scheme slipped from 2016/17 to 2017/18	15-Feb-17
Choice	North	Lands to the rear of Riverside, Antrim	6	2017/18		Scheme abandoned	15-Feb-17
Choice	North	Hawthorne Grove, Carrickfergus	32	2017/18		Scheme abandoned	15-Feb-17
Choice	North	50 Donal Casey Park, Londonderry	1	2016/17		Scheme abandoned	15-Feb-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Triangle	North	Causeway Coast & Glens OTS Phase 1	5	2016/17		New addition (OS)	14-Feb-17
Connswater	Belfast	2-4 Edgehill Meadows, Lisburn	3	2016/17		New addition (OS)	14-Feb-17
Helm Housing	South	Lands bounding Manse Rd & adjacent to 1 & 11 Forde Close	8	2016/17		Units increased from 8 to 10	14-Feb-17
Triangle	North	Antrim & Newtownabbey Phase 1	1	2016/17		New addition (ES)	14-Feb-17
Triangle	North	Douglas Bridge OTS	4	2016/17		New addition (OS)	14-Feb-17
South Ulster	South	James Mews, Clandeboye Road, Bangor	7	2016/17		New addition (OS)	10-Feb-17
Clanmil	Belfast	39-41 Falls Road, Belfast	11	2016/17		Completion slipped from 2017/18 to 2018/19	09-Feb-17
Clanmil	Belfast	Glenwood Green, Dunmurry	10	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	09-Feb-17
Clanmil	South	Comber Road/Jubilee Road, Newtownards	56	2017/18	2018/19	Completion slipped from 2017/18 to 2018/19	09-Feb-17
Clanmil	North	137 Northland Road, Londonderry	76	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	09-Feb-17
Clanmil	South	Killard School, North Road, Newtownards	79	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	09-Feb-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
North Belfast	Belfast	5 Ardilea Street, Belfast	1	2016/17		Completion slipped from 2016/17 to 2017/18	08-Feb-17
Choice	Belfast	139 Springfield Road, Belfast	1	2016/17		Completion slipped from 2016/17 to 2017/18	08-Feb-17
Choice	South	North Down Young People Leaving Care	12	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	08-Feb-17
Choice	Belfast	Oldpark Road, Belfast	8	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	08-Feb-17
Choice	South	South Area Older People	12	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	08-Feb-17
Choice	South	Newry Street, Killeel	8	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	08-Feb-17
Choice	Belfast	24-54 Fortwilliam Parade, Belfast (T)	9	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	08-Feb-17
Choice	Belfast	Knockairn Phase 2	5	2016/17		Completion advanced from 2017/18 to 2016/17	08-Feb-17
Fold	South	Lands adjacent to 16 Belfast Road, Bangor	24	2016/17		Completion slipped from 2017/18 to 2019/20	08-Feb-17
Fold	Belfast	Jasmine Way, Twinbrook (T)	31	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	07-Feb-17
North Belfast	Belfast	66 Rosapenna Street, Belfast	1	2016/17		New addition (ES)	07-Feb-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
North Belfast	Belfast	66 Norglen Parade, Belfast	1	2016/17		New addition (ES)	07-Feb-17
South Ulster	South	2 Rampart Street, Lurgan	1	2016/17		New addition (RH)	07-Feb-17
Clanmil	South	Talbot Street, Newtownards	6	2016/17		Completion slipped from 2017/18 to 2018/19	02-Feb-17
South Ulster	South	Kensington Mews, Lisburn	6	2016/17		New addition (OS)	02-Feb-17
Choice	Belfast	Tynedale Gardens, Belfast (T)	12	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	31-Jan-17
Choice	North	Devenish Drive, Monkstown (T)	20	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	31-Jan-17
Choice	Belfast	Beersbridge Road, Belfast	21	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	31-Jan-17
Apex Housing	North	Fennel Road, Antrim (T)	15	2016/17		Units reduced from 15 to 13	31-Jan-17
Hearth	South	Craigowen Gate Lodge	1	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	31-Jan-17
Helm Housing	Belfast	29 Norfolk Road, Belfast	1	2016/17		New addition (ES)	31-Jan-17
South Ulster	Belfast/Sou	South Ulster ESPs Phase 6	2	2016/17		New addition (ES)	31-Jan-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Connswater	Belfast/Nort	Connswater ESPs Phase 10	5	2016/17		New addition (ES)	26-Jan-17
North Belfast	Belfast	133 North Queen Street, Belfast	1	2016/17		New addition (RH)	26-Jan-17
Helm Housing	Belfast	Warren Gardens Close Ph 2	12	2016/17		New addition (OS)	26-Jan-17
Newington/Apex Hou	Belfast	33 & 35 Newington Street, Belfast	2	2016/17		New addition (NB)	26-Jan-17
Triangle	Belfast	Belfast ESPs 16/17	5	2016/17		New addition (ES)	25-Jan-17
Choice	North	50 Donal Casey Park, Londonderry	1	2016/17		New addition (ES)	25-Jan-17
Connswater	South	Rathmullan Drive, Newtownards (T)	9	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	24-Jan-17
Triangle	South	18 Brae Grove, Ballygowan	1	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	24-Jan-17
Helm Housing	South	1 & 3 Carraig Crossan, Mayobridge	2	2016/17		New addition (OS)	20-Jan-17
Choice	Belfast	47 Avonorr Drive, Belfast	1	2016/17		New addition (ES)	20-Jan-17
Connswater	North	Newtownabbey ESPs Ph 9	4	2016/17		New addition (ES)	20-Jan-17

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	North	Rock Mills, Strand Road, Londonderry	94	2016/17		New addition (RI)	20-Jan-17
Connswater	North	Manse Road, Ballyclare Road New Mossley	48	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	11-Jan-17
Helm Housing	South	5 Fairfield Way, Newtownards	1	2016/17		New addition (ES)	31-Dec-16
Rural	North	5 Crescentburn, Doagh	1	2016/17		New addition (ES)	31-Dec-16
Rural	South	3 Brewery Court, Donaghmore	1	2016/17		New addition (ES)	31-Dec-16
North Belfast	Belfast	33 Mountainhill Road, Belfast	1	2016/17		New addition (ES)	31-Dec-16
Choice	North	Nazareth House, Bishop Street, Londonderry	55	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	30-Dec-16
Choice	South	Newtownards Road, Comber	36	2017/18		Scheme abandoned	30-Dec-16
Apex Housing	North	16a & 16b Melvin Court, Strabane	2	2016/17		New addition (OS)	29-Dec-16
Choice	South	South Area Older People Armagh & Dungannon	18	2017/18		Nominated to Choice	22-Dec-16
Choice	South	South Area Older People Banbridge & Dromore	18	2017/18		Nominated to Choice	22-Dec-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
North Belfast	Belfast	9 Mill Valley North & 9 Thornberry Close	2	2016/17		New addition (ES)	20-Dec-16
North Belfast	Belfast	North Belfast Acquisitions Phase 2	3	2016/17		New addition (ES)	20-Dec-16
Rural	South	39 Gleann Si, Rostrevor	1	2016/17		New addition (ES)	14-Dec-16
Rural	North	168 Gortin Meadows, Newbuildings	1	2016/17		New addition (ES)	14-Dec-16
Fold	North	Skeoge Development OTS 16/17 Phase 2	2	2016/17		New addition (OS)	13-Dec-16
Apex Housing	Belfast	Gray's Lane, Shore Road, Belfast (T)	6	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	13-Dec-16
Triangle	North	PSNI Site Broughshane	10	2016/17		Units reduced from 10 to 8	13-Dec-16
Habinteg	Belfast	Buybacks Belfast/Greater Belfast	12	2016/17		Units reduced from 12 to 6	13-Dec-16
Habinteg	Belfast	Ormeau Centre, Belfast	34	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	13-Dec-16
Choice	South	Kimberley House, Newtownards	7	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	12-Dec-16
Choice	North	Hawthorne Grove, Carrickfergus	32	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	12-Dec-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	Belfast	Moyard Playpark, Belfast (T)	14	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	12-Dec-16
Choice	North	Irish Quarter West (T)	24	2016/17	2017/18	Onsite slipped from 2016/17 to 2017/18	12-Dec-16
Choice	North	Neilsbrook Park, 17-19 Portglenone Road, Randalstown	13	2016/17		Units increased from 13 to 14	12-Dec-16
Choice	Belfast	Beechland Way, Lisburn	21	2016/17		Units increased from 21 to 27	12-Dec-16
Choice	South	Calmor View, Phase 2 (T)	1	2017/18	2016/17	Completion advanced from 2017/18 to 2016/17	12-Dec-16
Apex Housing	North	Skeoge Link, Londonderry	49	2016/17		Completion slipped from 2017/18 to 2018/19	07-Dec-16
Apex Housing	Belfast	12 Loughview Terrace, Belfast (T)	1	2016/17		Completion slipped from 2016/17 to 2017/18	06-Dec-16
North Belfast	Belfast	5 Ardilea Street, Belfast	1	2016/17		New addition (ES)	29-Nov-16
Helm Housing	Belfast	192-196 Cavehill Road, Belfast	11	2016/17		Scheme abandoned	25-Nov-16
South Ulster	Belfast	30-36 Bridge Street, Lisburn	4	2016/17		New addition (OS)	23-Nov-16
Helm Housing	North	39 & 45-51 Castle Street, Ballymena	19	2016/17		Completion advanced from 2018/19 to 2017/18	23-Nov-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	Belfast	Parkgate Avenue, Belfast	41	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	22-Nov-16
Apex Housing	Belfast	Bryson Street, Belfast	8	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	22-Nov-16
Habinteg	North	Girona Avenue, Portrush	10	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	18-Nov-16
Helm Housing	Belfast	94 Rathvarna Drive, Lisburn	1	2016/17		New addition (ES)	18-Nov-16
Choice	Belfast	139 Springfield Road, Belfast	1	2016/17		New addition (ES)	18-Nov-16
South Ulster	Belfast	Kensington Court, Lisburn	4	2016/17		New addition (OS)	18-Nov-16
Habinteg	North	14 Conars Court, Londonderry	1	2016/17		New addition (ES)	15-Nov-16
Choice	Belfast	9 Hopefield Court, Belfast	1	2016/17		New addition (ES)	15-Nov-16
South Ulster	South	4 & 5 Alexander Cottages, Ballygowan	2	2016/17		New addition (OS)	11-Nov-16
Helm Housing	Belfast	Belfast ESPs Phase 1	2	2016/17		New addition (ES)	11-Nov-16
Helm Housing	South	Owen Roe, Mayobridge	2	2016/17		New addition (OS)	11-Nov-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
North Belfast	Belfast/North	North Belfast Acquisitions Phase 7	2	2016/17		New addition (ES)	09-Nov-16
Rural	North	25 Brackenber Road, Ballycarry	1	2016/17		New addition (ES)	04-Nov-16
South Ulster	South	South Ulster ESPs Phase 5	5	2016/17		New addition (ES)	04-Nov-16
Triangle	North	Clanna Rury, Claudy	3	2016/17		New addition (OS)	04-Nov-16
Choice	North	52-58 Main Street, Glenavy	16	2016/17		Completion slipped from 2017/18 to 2018/19	04-Nov-16
Rural	South	16 Meadow Court, Ardglass	1	2016/17		New addition (ES)	03-Nov-16
Choice	Belfast	Tynedale Gardens, Belfast (T)	4	2016/17		Units increased from 4 to 12	03-Nov-16
Apex Housing	Belfast	Upper New Lodge Phase 2 (T)	48	2017/18		Units increased to 58, Phase 3 amalgamated with Phase 2	03-Nov-16
Apex Housing	Belfast	Upper New Lodge Phase 3 (T)	10	2018/19		Scheme abandoned	03-Nov-16
Habinteg	Belfast	Lagmore Community Sites A&B (T)	10	2018/19		Scheme abandoned	03-Nov-16
Fold	Belfast	Village Rehab Phase 3 (T)	4	2017/18		Scheme abandoned	03-Nov-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	South	Roskeen Park, Moygashel (T)	8	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	31-Oct-16
Clanmil	North	Former Tesco Site, Carnmoney Road, Glengormley	59	2016/17		Units reduced from 59 to 55	25-Oct-16
Apex Housing	North	Frail Elderly Rathmoyle Replacement	28	2016/17		Completion slipped from 2018/19 to 2019/20	25-Oct-16
North Belfast	Belfast	Brookfield Mill Phase 2	30	2018/19		Scheme abandoned	24-Oct-16
Connswater	North	Campbell Road, New Mossley	20	2016/17		Scheme abandoned	24-Oct-16
Connswater	North	Ballycraigy Way, New Mossley	4	2016/17		Scheme abandoned	24-Oct-16
Triangle	North	Martinstown ESPs	5	2016/17		Scheme abandoned	24-Oct-16
Helm Housing	South	Barrack Street, Coalisland	28	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	24-Oct-16
Apex Housing	North	Iniscarn Way, Rathcoole (T)	6	2018/19	2017/18	Completion advanced from 2018/19 to 2017/18	24-Oct-16
Apex Housing	North	Loughmoney Park, Rathcoole (T)	8	2018/19	2017/18	Completion advanced from 2018/19 to 2017/18	24-Oct-16
Ark	South	Derrytrasna Lane West, Derrytrasna	8	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	21-Oct-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Ark	South	Tullyroan, Ballyhornan	5	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	21-Oct-16
Triangle	North	Mill House Reporovision, Trostan Avenue	21	2016/17		Completion slipped from 2017/18 to 2018/19	20-Oct-16
South Ulster	South	Hill Street, Lurgan	11	2016/17		Completion slipped from 2017/18 to 2018/19	20-Oct-16
Habinteg	North	Foyle Road, Londonderry	23	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	19-Oct-16
Habinteg	Belfast	Ormeau Centre, Belfast	36	2016/17		Units reduced from 36 to 34	19-Oct-16
Choice	South	2-4 Donard Street, Newcastle	16	2016/17		Completion slipped from 2017/18 to 2018/19	18-Oct-16
Choice	North	Bishop Street, Londonderry	53	2016/17		Units increased from 53 to 55	04-Oct-16
Fold	North	75 Rossnagalliagh, Londonderry	1	2016/17		New addition (ES)	30-Sep-16
Connswater	Belfast/Nort	Connswater ESPs Phase 8	4	2016/17		New addition (ES)	30-Sep-16
Choice	Belfast	8 Kilwarlin Walk, Belfast	1	2016/17		New addition (ES)	30-Sep-16
Helm Housing	North	1-7 Bedford Meadows, Antrim	7	2016/17		New addition (ES)	30-Sep-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Connswater	Belfast	50-52 Causeway Meadows, Lisburn	3	2016/17		New addition (OS)	30-Sep-16
Fold	Belfast	33 Divis Street, Belfast	1	2016/17		New addition (ES)	30-Sep-16
Triangle	South	18 Brae Grove, Ballyowan	1	2016/17		New addition (RH)	30-Sep-16
Apex Housing	North	Lands at Lower Galliagh Road Phase 2	203	2017/18		Units reduced from 203 to 186	30-Sep-16
Apex Housing	North	Existing Satisfactory Purchases Londonderry	10	2016/17		Units reduced from 10 to 5	30-Sep-16
Apex Housing	Belfast	Existing Satisfactory Purchases Belfast	10	2016/17		Scheme abandoned	30-Sep-16
Apex Housing	North	Donegore Drive, Antrim (T)	15	2016/17		Scheme abandoned	30-Sep-16
Apex Housing	Belfast	10-12a & 14-16 Parkgate Avenue, Belfast	8	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	30-Sep-16
Apex Housing	Belfast	Areema Drive, Dunmurry (T)	25	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	30-Sep-16
Apex Housing	North	Glen Court/Cedar Court, Londonderry	80	2016/17	2017/18	Onsite slipped from 2016/17 to 2017/18	30-Sep-16
Helm Housing	South	North Down ESPs	3	2016/17		Units reduced from 3 to 2	30-Sep-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Clanmil	Belfast	Posnett Street, Belfast	30	2017/18	2018/19	Scheme slipped from 2017/18 to 2018/19	30-Sep-16
Clanmil	South	136 Scrabo Road, Newtownards	23	2016/17		Scheme abandoned	30-Sep-16
Clanmil	North	Joymount, Carrickfergus	43	2016/17		Units increased from 43 to 47	30-Sep-16
Clanmil	South	40-48 Castle Street, Comber	12	2016/17		Scheme abandoned	30-Sep-16
Clanmil	Belfast	Jamaica Inn, Jamaica Road, Belfast	26	2017/18		Re-introduced to SHDP (2017/18)	30-Sep-16
Clanmil	Belfast	249-259 Ormeau Road, Belfast	36	2016/17	2017/18	Abandoned	30-Sep-16
Clanmil	North	Foxhill, Londonderry	15	2016/17	2017/18	Onsite slipped from 2016/17 to 2017/18	30-Sep-16
Clanmil	North	8-10 Victoria Road, Londonderry	39	2016/17	2017/18	Onsite slipped from 2016/17 to 2017/18	30-Sep-16
Helm Housing	Belfast	Lisburn Existing Satisfactory Purchases	10	2016/17		Units reduced from 10 to 5	30-Sep-16
Helm Housing	South	The Links, Strangford (T)	9	2016/17		Scheme abandoned	30-Sep-16
Helm Housing	South	Lindsays Hill, Newry	14	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	29-Sep-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Helm Housing	South	Land adjacent to Donaghmore Primary School, Pomeroy Road, Dungannon	15	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	29-Sep-16
Helm Housing	Belfast	Ulsterville Avenue, Belfast	4	2016/17		Scheme abandoned	29-Sep-16
Helm Housing	Belfast	Altan Gardens, Belfast (T)	11	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	29-Sep-16
South Ulster	Belfast	1-3 Eia Street, Belfast	12	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	29-Sep-16
Choice	North	8-10 Main Street, Kells	5	2017/18		New addition (NB)	29-Sep-16
Habinteg	North	Buybacks North West	5	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	29-Sep-16
Habinteg	Belfast	Buybacks (Belfast/Greater Belfast)	15	2016/17		Units reduced from 15 to 12	28-Sep-16
Habinteg	North	Buybacks North West	10	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	28-Sep-16
Habinteg	North	Dunfield Terrace, Londonderry	15	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	27-Sep-16
Habinteg	North	Newtown Lane, Strabane	25	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	27-Sep-16
Habinteg	North	Adria Factory Site	30	2016/17	2017/18	Units increased from 30 to 40; scheme slipped from 2016/17 to 2017/18	27-Sep-16
Habinteg	South	85 Newcastle Road, Castlewellan	18	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	27-Sep-16
Habinteg	North	Straid Road, Ahoghill	9	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	22-Sep-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Habinteg	Belfast	2 Sussex Place, Belfast	12	2016/17	2017/18	Scheme type changed to RH & slipped from 2016/17 to 2017/18	22-Sep-16
Habinteg	Belfast	161 Glen Road, Belfast	15	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	22-Sep-16
Habinteg	Belfast	159 Glen Road, Belfast	15	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	22-Sep-16
Habinteg	Belfast	121 Comber Road, Dundonald	9	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	22-Sep-16
Habinteg	South	Killaughey Road, Donaghadee	24	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	22-Sep-16
Habinteg	Belfast	6 Suffolk Road, Belfast	6	2016/17		Scheme abandoned	22-Sep-16
Choice	South	Devenish Drive, Monkstown (T)	17	2016/17		Units increased from 17 to 20	22-Sep-16
Choice	South	Castle Grove/Place, Castlecaulfield (T)	4	2016/17		Units increased from 4 to 5	22-Sep-16
Clanmil	South	66a-78 Bloomfield Road, Bangor	52	2016/17		Units increased from 52 to 56	22-Sep-16
Helm Housing	North	1-11 Ballyfore Park, Ballyduff	6	2016/17		New addition (OS)	21-Sep-16
Helm Housing	North	Lynwood House, Ballyfore Park, Ballyduff	6	2017/18		Scheme abandoned	21-Sep-16
Apex Housing	North	Bradley Way, Strabane	28	2018/19		Scheme abandoned	16-Sep-16
Clanmil	North	Former Tesco Site, Carnmoney Road, Glengormley	57	2016/17		Units increased from 57 to 59	15-Sep-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Triangle	North	PSNI Site, Broughshane	7	2016/17		Units increased from 7 to 10	09-Sep-16
Choice	Belfast	Moyard Playpark, Belfast (T)	18	2016/17		Units reduced from 18 to 14	09-Sep-16
Hearth	South	Court Street, Newtownards	10	2016/17	2017/18	Units reduced from 10 to 7, scheme slipped from 2016/17 to 2017/18	06-Sep-16
Ark	North	Burnside Park, Balnamore (T)	3	2016/17		Scheme abandoned	06-Sep-16
North Belfast	Belfast	North Belfast Acquisitions Phase 6	2	2016/17		New addition (ES)	02-Sep-16
St Matthews	Belfast	2 St Matthews Court, Belfast	1	2016/17		New addition (ES)	02-Sep-16
North Belfast	Belfast	9 & 11 Vicinage Park, Belfast	2	2016/17		New addition (ES)	01-Sep-16
Habinteg	Belfast	18 Dundela Avenue, Belfast	6	2016/17		New addition (OS)	01-Sep-16
Clanmil	North	Former Tesco Site, Carnmoney Road, Glengormley	56	2016/17		Units increased from 56 to 57	30-Aug-16
Clanmil	South	66a-78 Bloomfield Road, Bangor	52	2016/17		Completion advanced from 2019/20 to 2018/19	26-Aug-16
Clanmil	South	Beechfield, Donaghadee (T)	14	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	26-Aug-16
Clanmil	South	Dromore Street, Banbridge	32	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	25-Aug-16
Clanmil	South	Comber Road/Jubilee Road, Newtownards	26	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	25-Aug-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Clanmil	South	30-34 Dromore Street, Ballynahinch	28	2016/17	2017/18	Completion slipped from 2016/17 to 2017/18	25-Aug-16
Clanmil	North	137 Northland Road, Londonderry	76	2017/18	2016/17	Completion advanced from 2017/18 to 2016/17	25-Aug-16
Choice	North	Kilcreggan Homes, Elizabeth Avenue, Carrickfergus	8	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	23-Aug-16
Choice	North	Lands to the rear of Riverside, Antrim	6	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	23-Aug-16
Choice	South	Newtownards Road, Comber	36	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	23-Aug-16
Apex Housing	North	Frail Elderly Rathmoyle Replacement	28	2016/17		Completion slipped from 2017/18 to 2018/19	19-Aug-16
Choice	Belfast	Knockairn Phase 2	6	2016/17		Units reduced from 6 to 5	18-Aug-16
North Belfast	Belfast	92/98 Alliance Avenue, Belfast	12	2016/17		Scheme abandoned	18-Aug-16
Rural	North	11 Tobar Park, Cullybackey	1	2016/17		New addition (ES)	18-Aug-16
Rural	South	1a Gortgonis Park, Coalisland	1	2016/17		New addition (ES)	18-Aug-16
Rural	South	1b Gortgonis Park, Coalisland	1	2016/17		New addition (ES)	18-Aug-16
Apex Housing	South	Pinebank Park, Coalisland	16	2016/17		New addition (OS)	17-Aug-16
Helm Housing	South	North Down ESPs	3	2016/17		New addition (ES)	17-Aug-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Helm Housing	Belfast	Lisburn ESPs Phase 5	2	2016/17		New addition (ES)	17-Aug-16
Helm Housing	North	Vicarage Gardens, Antrim	2	2016/17		New addition (OS)	17-Aug-16
Fold	North	Skeoge Development OTS 16/17 (DPF)	8	2016/17		New addition (OS)	16-Aug-16
South Ulster	South	42 Bangor Road, Newtownards	3	2016/17		New addition (OS)	16-Aug-16
South Ulster	Belfast	16-28 Bridge Street, Lisburn	7	2016/17		New addition (OS)	16-Aug-16
Rural	North	69 Parkside Gardens, Sion Mills	1	2016/17		New addition (ES)	16-Aug-16
Choice	Belfast	52-56 Main Street, Glenavy	16	2016/17		Name changed to 52-58 Main Street, Glenavy	16-Aug-16
South Ulster	South	South Ulster ESPs Phase 4	6	2016/17		New addition (ES)	16-Aug-16
Connswater	Belfast	Templemore Avenue, Belfast	5	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	16-Aug-16
Triangle	North	2A Garryduff Road (CAT 1)	10	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	16-Aug-16
Triangle	North	2A Garryduff Road	9	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	16-Aug-16
Fold	Belfast	Village Rehab Phase 3 (T)	4	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	16-Aug-16
Fold	South	Mullacreevie Phase 2 (T)	23	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	16-Aug-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
TBC	South	South Area Older People Armagh & Dungannon	18	2017/18		Re-introduced to SHDP as 'marker' scheme	09-Aug-16
TBC	South	South Area Older People Dromore & Banbridge	18	2017/18		Re-introduced to SHDP as 'marker' scheme	09-Aug-16
South Ulster	South	South ulster ESPs Phase 3	3	2016/17		New addition (ES)	05-Aug-16
Apex Housing	North	Rehabs Phase 24A	3	2016/17		New addition (RH)	05-Aug-16
Connswater	Belfast	Causeway Meadows, Lisburn	4	2016/17		New addition (OS)	04-Aug-16
Helm Housing	Belfast	23B Tullymore Gardens, Belfast	1	2016/17		New addition (ES)	04-Aug-16
North Belfast	Belfast	5 Ballymoney Street, Belfast	1	2016/17		Completion advanced from 2017/18 to 2016/17	03-Aug-16
Fold	North	Ballymena Showgrounds Social Club	20	2016/17		Completion slipped from 2017/18 to 2018/19	03-Aug-16
Helm Housing	North	Parkview/Jubilee Court, Ballymoney	21	2018/19		New addition	02-Aug-16
Helm Housing	North	23-27 Main Street, Ballymoney	20	2018/19		Scheme abandoned	02-Aug-16
Apex Housing	Belfast	Glenbank Place, Belfast	6	2016/17		Units reduced from 6 to 5	27-Jul-16
South Ulster	South	86 Mill Street, Comber	1	2016/17		Comber ESPs reduced from 4 to 3 units (86 Mill Street could not be acquired)	19-Jul-16
Choice	North	19-21a Riverside, Antrim	3	2016/17		New addition to the 2016/17 SHDP	11-Jul-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Newington/Apex Housing	Belfast	Newington Rehab Acquisitions Phase 2 (DPF)	2	2016/17		Units reduced from 2 to 1	11-Jul-16
Rural	South	11 Queens Park North, Saintfield	1	2016/17		New addition to the 2016/17 SHDP	11-Jul-16
Apex Housing	South	West Acres, Craigavon (T)	1	2016/17		New addition to the 2016/17 SHDP	30-Jun-16
Apex Housing	South	118 Clonmeen (T)	1	2016/17		Scheme abandoned	30-Jun-16
Apex Housing	North	2 Shore Road, Greenisland	5	2016/17		Scheme abandoned	30-Jun-16
Apex Housing	North	Chapelfields, Laurelhill, Coleraine	18	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	30-Jun-16
Apex Housing	North	Rathmullan Drive (T)	20	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	30-Jun-16
Apex Housing	Belfast	Westbourne Church	6	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	30-Jun-16
Apex Housing	Belfast	McClure Street, Belfast	23	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	30-Jun-16
Apex Housing	South	Chapel Road, Meigh	14	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	30-Jun-16
Apex Housing	North	Lands at Lower Galliagh Road Phase 2	203	2016/17	2017/18	Onsite slipped from 2016/17 to 2017/18	30-Jun-16
Clanmil	Belfast	Posnett Street, Belfast	30	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	30-Jun-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	Belfast	Hannahstown Phase 1B	80	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	30-Jun-16
Habinteg	Belfast	54-60 Whitewell Road, Belfast	10	2016/17		Need group changed from General Needs to CAT 1	30-Jun-16
South Ulster	Belfast	College Court Central	28	2016/17		Scheme abandoned	30-Jun-16
South Ulster	South	38 North Street, Lurgan	15	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	30-Jun-16
Connswater	South	Rathmullan Drive, Newtownards (T)	7	2016/17		Units increased from 7 to 9	30-Jun-16
Helm Housing	North	Rear Of Oriel Road, Antrim	2	2016/17		Scheme abandoned	30-Jun-16
Habinteg	North	Dunfield Terrace, Londonderry	20	2016/17		Units reduced from 20 to 15	30-Jun-16
Habinteg	Belfast	Ormeau Centre, Belfast	33	2016/17		Units increased from 33 to 36	30-Jun-16
Alpha	South	The Square, Ballygowan	9	2016/17		Scheme abandoned	30-Jun-16
Habinteg	South	68-70 Castle Street, Comber	4	2016/17		Scheme abandoned	30-Jun-16
Habinteg	Belfast	93-95 Falls Road, Belfast	11	2016-17		Scheme abandoned	30-Jun-16
Choice	North	Bishop Street, Londonderry	27	2016/17		Units increased from 27 to 53	30-Jun-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	South	Woodland, Hospital Road, Newry	8	2016/17		Scheme abandoned	30-Jun-16
Choice	North	Doagh Road, Newtownabbey	28	2016/17		Scheme abandoned	30-Jun-16
Choice	Belfast	Deerpark Road, Belfast	24	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	30-Jun-16
Choice	Belfast	Windsor Road, Belfast	28	2016/17		Scheme abandoned	29-Jun-16
Choice	South	Newtownards Road, Comber	50	2016/17		Units reduced from 50 to 36	29-Jun-16
Rural	North	41 Woodvale Mews, Eglinton	1	2016/17		New addition (ES)	29-Jun-16
Fold	North	Lands behind Aileach Road, Ballymagroarty	80	2017/18		Scheme abandoned	27-Jun-16
Rural	South	23 Castleview, Killyleagh	1	2016/17		New addition (ES)	23-Jun-16
North Belfast	Belfast	1 Kerrera Street, Belfast	1	2016/17		New addition (ES)	22-Jun-16
Rural	South	6 Braeside Gardens, Killyleagh	1	2016/17		New addition (ES)	14-Jun-16
Rural	North	11 Ballycanice Close, Eglinton	1	2016/17		New addition (ES)	14-Jun-16
Clanmil	Belfast	Glen Road, Belfast	4	2016/17		Scheme abandoned	14-Jun-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Clanmil	Belfast	Derriaghy Road, Lisburn	14	2016/17		Scheme abandoned	14-Jun-16
Clanmil	South	South Area Older People Armagh & Dungannon	18	2016/17		Scheme abandoned	14-Jun-16
Clanmil	South	South Area Older People Dromore & Banbridge	18	2016/17		Scheme abandoned	14-Jun-16
Clanmil	South	40-48 Castle Street, Comber	12	2016/17		Completion slipped from 2017/18 to 2018/19	10-Jun-16
Clanmil	South	136 Scrabo Road, Newtownards	23	2016/17		Completion slipped from 2017/18 to 2018/19	10-Jun-16
Clanmil	North	Foxhill, Londonderry	15	2016/17		Completion slipped from 2017/18 to 2018/19	10-Jun-16
Clanmil	North	Joymount, Carrickfergus	43	2016/17		Completion slipped from 2018/19 to 2019/20	10-Jun-16
Clanmil	South	Frances Street, Newtownards	9	2016/17		Scheme abandoned	10-Jun-16
Clanmil	North	108 Larne Road, Carrickfergus	21	2016/17		Scheme abandoned	10-Jun-16
Clanmil	Belfast	Former Down Royal Public House, Ballinderry Road, Lisburn	46	2016/17		Scheme abandoned	10-Jun-16
Clanmil	Belfast	94-100 Sunnyside Street, Belfast	30	2016/17		Scheme abandoned	10-Jun-16
Clanmil	Belfast	Mill Street, Lisburn	30	2016/17		Scheme abandoned	08-Jun-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Clanmil	Belfast	Jamiaca Street, Belfast	26	2016/17		Scheme abandoned	08-Jun-16
Clanmil	Belfast	Lisnasharragh High School	25	2016/17		Units increased from 25 to 30	08-Jun-16
Clanmil	South	12-16 Graham Gardens, Lisburn	36	2016/17		Completion advanced from 2018/19 to 2017/18	08-Jun-16
Clanmil	South	Corner of Faulkner Road/Clandeboyne Road, Bangor	58	2016/17		Completion slipped from 2018/19 to 2019/20	08-Jun-16
Clanmil	North	Former Tesco Site, Carnmoney Road, Glengormley	40	2016/17		Units increased from 40 to 56, completion slipped from 2018/19 to 2019/20	08-Jun-16
Clanmil	South	Beech Valley, Dunganon	50	2016/17		Scheme abandoned	08-Jun-16
Clanmil	Belfast	East Bridge Steet/Stewart Street, Belfast	53	2016/17		Scheme abandoned	08-Jun-16
Clanmil	South	Dromore Street, Banbridge	32	2016/17		Completion advanced from 2018/19 to 2017/18	07-Jun-16
Clanmil	South	90-94 Balfour Street, Newtownards	10	2016/17		Completion slipped from 2016/17 to 2017/18	07-Jun-16
Clanmil	North	137 Northland Road, Londonderry	76	2016/17		Completion slipped from 2016/17 to 2017/18	07-Jun-16
South Ulster	South	16-32a Canal Street, Newry	15	2016/17		Completion slipped from 2017/18 to 2018/19	02-Jun-16
Apex Housing	North	Rehabs Phase 23C (2 Ashbourne Park)	1	2016/17		Completion advanced from 2017/18 to 2016/17	02-Jun-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	North	Lands at Lower Galliagh Road Phase 2	203	2016/17		Completion advanced from 2019/20 to 2018/19	31-May-16
Apex Housing	North	Beechway House	16	2016/17		Completion slipped from 2016/17 to 2017/18	31-May-16
Apex Housing	South	Corcrair Walk, Portadown (T)	3	2016/17		Completion slipped from 2016/17 to 2017/18	31-May-16
Apex Housing	Belfast	Corpus Christi College	69	2016/17		Completion slipped from 2016/17 to 2017/18	31-May-16
Apex Housing	Belfast	Alexandra Park Avenue, Belfast	38	2016/17		Completion slipped from 2016/17 to 2017/18	31-May-16
Apex Housing	North	Derrycoole Park, Rathcoole (T)	25	2016/17		Completion slipped from 2017/18 to 2018/19	31-May-16
Apex Housing	North	Iniscarn Way, Rathcoole (T)	6	2016/17		Completion slipped from 2017/18 to 2018/19	31-May-16
Apex Housing	North	Loughmoney Park, Rathcoole	8	2016/17		Completion slipped from 2017/18 to 2018/19	26-May-16
Apex Housing	Belfast	PSNI Site, North Queen Street, Belfast	26	2016/17		Completion advanced from 2017/18 to 2016/17	26-May-16
Connswater	Belfast	Graham Street, Lisburn	12	2016/17		Units increased from 12 to 15	26-May-16
Connswater	Belfast	Castlereagh Street, Belfast	10	2016/17		Scheme abandoned	26-May-16
Connswater	Belfast	42-50 Ormeau Road, Belfast	15	2016/17		Scheme abandoned	26-May-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Connswater	Belfast	Templemore Avenue, Belfast	8	2016/17		Units reduced from 8 to 5	26-May-16
Connswater	North	Manse Road, Ballyclare Road New Mossley	44	2016/17		Units increased from 44 to 48	26-May-16
Connswater	Belfast	15/19 Ballygowan Road, Castlereagh	31	2016/17		Completion slipped from 2016/17 to 2017/18	26-May-16
North Belfast	Belfast	1 Hopefield Avenue, Belfast	9	2016/17		Completion slipped from 2017/18 to 2018/19	26-May-16
North Belfast	Belfast	119 Forthriver Road, Belfast	18	2016/17		Completion slipped from 2017/18 to 2018/19	26-May-16
North Belfast	Belfast	92-98 Alliance Avenue, Belfast	12	2016/17		Completion slipped from 2017/18 to 2018/19	26-May-16
Triangle	South	South Area Mental Health St Lukes	10	2016/17		Scheme abandoned	24-May-16
Triangle	North	Abbey Road, Antrim	24	2016/17		Scheme abandoned	24-May-16
Triangle	South	Ardmore Road Phases 2 & 3 (T)	25	2016/17		Phase 2 & 3 amalgamated into one scheme, completion slipped from 2017/18 to 2018/19	24-May-16
Triangle	North	Martinstown ESPs	6	2016/17		Units decreased to 5, scheme type changed and completion advanced	24-May-16
Triangle	North	Kilnadore Road, Ballycastle	14	2016/17	2017/18	Scheme slipped from 2016/17 to 2017/18	24-May-16
Triangle	North	Douglas Bridge ESPs	4	2016/17		Completion advanced from 2017/18 to 2016/17	23-May-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Triangle	North	Crumlin ESPs	5	2016/17		Completion advanced from 2017/18 to 2016/17	23-May-16
Triangle	North	Coleraine ESPs	5	2016/17		Completion advanced from 2017/18 to 2016/17	23-May-16
Triangle	North	YPLC Antrim	12	2016/17		Scheme abandoned	23-May-16
Triangle	North	2A Garryduff Road (CAT 1)	10	2016/17		Completion slipped from 2017/18 to 2018/19	23-May-16
Triangle	Belfast	Squires Hill Extension	4	2016/17		Scheme abandoned	23-May-16
Triangle	Belfast	East Belfast Complex Neuro Disability	18	2016/17		Scheme abandoned	23-May-16
Helm Housing	Belfast	54 & 56 Broom Park, Lisburn	11	2016/17		Completion slipped from 2017/18 to 2018/19	19-May-16
Helm Housing	South	Priory Avenue, Newtownards	12	2016/17		Scheme abandoned	19-May-16
Helm Housing	South	Lands bounding Manse Road & adjacent to 1 & 11 Forde Close, Seaforde	15	2016/17		Completion slipped from 2017/18 to 2018/19	19-May-16
Helm Housing	South	Lands adjacent to Donaghmore PS, Pomeroy Road	15	2016/17		Completion slipped from 2017/18 to 2018/19	19-May-16
Helm Housing	South	7-9 Rampart Street, Dromore	6	2016/17		Scheme abandoned	19-May-16
Helm Housing	North	Rear of Oriel Lodge, Antrim	2	2016/17		Scheme type changed to OS, completion advanced to 2016/17	19-May-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Helm Housing	North	Old Irish Highway (T)	20	2016/17		Units reduced from 20 to 18; completion slipped from 2017/18 to 2018/19	19-May-16
Helm Housing	North	21 Charles Street, Ballymoney	7	2016/17		Completion slipped from 2017/18 to 2018/19	19-May-16
Helm Housing	Belfast	7 Ulsterville Avenue, Belfast	4	2016/17		Completion slipped from 2017/18 to 2018/19	18-May-16
Helm Housing	South	The Links, Strangford (T)	9	2016/17		Completion slipped from 2017/18 to 2018/19	18-May-16
Helm Housing	South	Lindsays Hill, Newry	14	2016/17		Completion slipped from 2017/18 to 2018/19	18-May-16
Helm Housing	Belfast	58 Broom Park, Twinbrook	11	2016/17		Completion slipped from 2016/17 to 2017/18	18-May-16
Fold	Belfast	Lawnbrook Phase 3 (T)	22	2016/17		Units reduced from 22 to 20; completion slipped from 2017/18 to 2018/19	17-May-16
Fold	South	Mullacreevie Phase 2 (T)	22	2016/17		Units increased from 22 to 23	17-May-16
Fold	North	19-21 Royal Court, Gracehill, Ballymena	20	2016/17		Completion advanced from 2018/19 to 2017/18	17-May-16
Fold	North	Ballymena Showgrounds Social Club	20	2016/17		Completion advanced from 2018/19 to 2017/18	17-May-16
Fold	South	Strangford Road, Ardglass	18	2016/17		Completion advanced from 2017/18 to 2016/17	17-May-16
Fold	South	Skipperstone Road, Bangor	14	2016/17		Completion advanced from 2017/18 to 2016/17	17-May-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Fold	South	Rathgill Site B (T)	77	2016/17		Completion slipped from 2017/18 to 2018/19	13-May-16
Fold	South	Rathgill Parade (T)	102	2016/17		Completion slipped from 2016/17 to 2017/18	13-May-16
Choice	North	Devenish Drive, Monkstown (T)	12	2016/17		Units increased from 12 to 17, need group changed	12-May-16
Choice	North	8-10 Main Street, Kells	5	2016/17		Scheme abandoned	12-May-16
Choice	Belfast	Redcar Street, Belfast	12	2016/17		Scheme abandoned	12-May-16
Choice	Belfast	58 Hillsborough Road, Lisburn	14	2016/17		Scheme abandoned	12-May-16
Choice	South	Edward Street, Portadown	15	2016/17		Completion slipped from 2016/17 to 2017/18	11-May-16
Choice	North	Greenisland Frail Elderly	32	2016/17		Completion slipped from 2016/17 to 2017/18	10-May-16
Choice	Belfast	Hannahstown Phase 1A	92	2016/17		Completion slipped from 2016/17 to 2017/18	10-May-16
Choice	South	Calmor View, Phase 2 (T)	1	2016/17		Completion slipped from 2016/17 to 2017/18	10-May-16
Choice	North	4-6 Cheston Street, Carrickfergus	7	2016/17		Completion slipped from 2016/17 to 2017/18	10-May-16
Choice	North	Clifton School, Old Belfast Road, Bangor	106	2017/18	2018/19	Completion slipped from 2017/18 to 2018/19	03-May-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	Belfast	62,64 & 68 Upper Newtownards Road, Belfast	3	2016/17		Scheme abandoned	22-Apr-16
South Ulster	South	Hill Street, Lurgan	11	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	15-Apr-16
TBC	South	Leckagh Cottages, Magherafelt (T)	10	2017/18		Scheme now nominated to Choice	15-Apr-16
Clanmil	Belfast	Lisnasharragh High School	34	2016/17		Units reduced from 34 to 25	14-Apr-16
Choice	Belfast	136-151; 183-191; 211-217 Beersbridge Road, Belfast	21	2016/17		Originally three separate schemes, now one scheme	14-Apr-16
Choice	North	Woodleigh Terrace, Londonderry	16	2016/17		New addition (RI)	13-Apr-16
North Belfast	Belfast	North Belfast Acquisitions Phase 3	9	2016/17		Scheme abandoned	13-Apr-16
Apex Housing	Belfast	Lenadoon Flats Phase 3 (T)	10	2016/17		Units reduced from 10 to 4	13-Apr-16
TBC	North	Rathmullan Drive, Rathcoole (T)	20	2016/17		Scheme now nominated to Apex	08-Apr-16
TBC	North	Clarendon Street, Londonderry	10	2015/16		Scheme abandoned	31-Mar-16
North Belfast	Belfast	North Belfast ESPs Phase 3	9	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	31-Mar-16
North Belfast	Belfast	5 Ballymoney Street, Belfast	1	2015/16		Scheme slipped from 2015/16 to 2016/17	31-Mar-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Clanmil	North	Grangemore Road, Ard Grange	15	2016/17		Scheme abandoned	31-Mar-16
Helm Housing	Belfast	North Belfast Existing Satisfactory Purchases	10	2015/16		Scheme abandoned	31-Mar-16
Fold	South	Design & Build, lands adjacent to 16 Belfast Road, Bangor	24	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	31-Mar-16
Fold	South	83/89 Drumalane Road, Newry	52	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	31-Mar-16
Clanmil	Belfast	Port Building, Annadale Embankment, Belfast	55	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	31-Mar-16
Clanmil	Belfast	Glen Road, Belfast	4	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	31-Mar-16
Clanmil	Belfast	12-16 Graham Gardens, Lisburn	36	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	31-Mar-16
Clanmil	North	West Bank Design & Build	150	2015/16		Scheme abandoned	31-Mar-16
Choice	North	The Square, Ballyclare	39	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	31-Mar-16
Apex Housing	North	Glen Court/Cedar Court, Londonderry	80	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	31-Mar-16
Apex Housing	North	Existing Satisfactory Purchases Londonderry	10	2015/16		Scheme abandoned	31-Mar-16
Apex Housing	Belfast	West Belfast Existing Satisfactory Purchases	10	2015/16		Scheme abandoned	31-Mar-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	Belfast	South & East Belfast Existing Satisfactory Purchases	10	2015/16		Scheme abandoned	31-Mar-16
Apex Housing	Belfast	North Belfast Existing Satisfactory Purchases	10	2015/16		Scheme abandoned	31-Mar-16
Clanmil	South	Corner of Faulkner Road/Clandeboyne Road, Bangor	58	2015/16		Need group changed	31-Mar-16
South Ulster	North/South	Praxis ESPs Phase 2	19	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	31-Mar-16
Clanmil	Belfast	39-41 Falls Road, Belfast	11	2015/16		New addition (NB)	31-Mar-16
Connswater	South/Belfast	Connswater ESPs Phase 7	3	2015/16		New addition (ES)	31-Mar-16
Apex Housing	North	Glen Court/Cedar Court, Londonderry	81	2016/17	2015/16	Units reduced to 81, need group changed and onsite advanced	31-Mar-16
Apex Housing	North	Immaculate Conception College, Trench Road, Londonderry	78	2015/16		Need group changed	31-Mar-16
Clanmil	South	Corner of Faulkner Road/Clandeboyne Road, Bangor	58	2016/17	2015/16	Acquisition advanced from 2016/17 to 2015/16	31-Mar-16
Apex Housing	Belfast	St Bernadette's Primary School, Belfast	27	2016/17	2015/16	Onsite advanced from 2016/17 to 2015/16	31-Mar-16
Fold	South	Leasehold Phase 4	3	2015/16		New addition (ES)	31-Mar-16
Fold	South	Rathgill Phase 2 (T)	77	2015/16		Need group changed	31-Mar-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	Belfast	Lenadoon Flats Phase 2 (T)	14	2015/16		Completion slipped from 2016/17 to 2017/18	31-Mar-16
Clanmil	North	Station Road, Dunloy	10	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	31-Mar-16
Clanmil	North	Station Road, Dunloy	10	2015/16		New addition (NB)	31-Mar-16
South Ulster	North/South	Praxis ESPs Phase 2	19	2015/16		New addition (ES)	31-Mar-16
Clanmil	Belfast	Port Building, Annadale Embankment, Belfast	55	2015/16		New addition (NB)	31-Mar-16
Clanmil	North	PSNI Site, Charlotte Street, Ballymoney	8	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	31-Mar-16
Habinteg	North	76 Coleraine Road, Portrush	1	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	30-Mar-16
Habinteg	South	15 Laganville Park, Lisburn (DPF)	1	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	30-Mar-16
Connswater	North/South	Connswater ESPs Phase 6	5	2015/16		New addition (ES)	30-Mar-16
Habinteg	South	Killymaddy Hill, Dungannon	19	2015/16		New addition (OS)	30-Mar-16
Fold	North	Ballymena Showgrounds Social Club	20	2015/16		Need group changed	30-Mar-16
Fold	North	18 Royal Court, Ballymena	1	2015/16		New addition (ES)	30-Mar-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Habinteg	North	76 Coleraine Road, Portrush	1	2015/16		New addition (RH)	30-Mar-16
Apex Housing	North	Haryville Church, Ballymena	12	2018/19		Scheme abandoned	30-Mar-16
Clanmil	Belfast	Gainsborough Phase 3 (T)	10	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	30-Mar-16
Clanmil	Belfast	Coleshill Gardens, Belfast (T)	7	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	30-Mar-16
Clanmil	North	Foxhill, Londonderry	15	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	30-Mar-16
Clanmil	North	26 Beechwood Avenue, Londonderry	12	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	29-Mar-16
Fold	North	Ballymena Showgrounds Social Club	20	2016/17	2015/16	Acquisition advanced from 2016/17 to 2015/16	29-Mar-16
Newington	Belfast	Rehab Acquisitions Phase 2 (DPF)	2	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	29-Mar-16
Triangle	North	North West ESPs	6	2015/16		New addition (ES)	29-Mar-16
South Ulster	South	Comber ESPs	5	2015/16		Units reduced from 5 to 4	29-Mar-16
Connswater	South	Drum Manor, Dromara	2	2015/16		New addition (OS)	29-Mar-16
Apex Housing	South	Rehabs Phase 23E (25 Ashdene, Dungannon)	1	2015/16		New addition (RH)	29-Mar-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Habinteg	South	Ros Ard, Kilbroney Road, Rostrevor	5	2015/16		New addition (OS)	29-Mar-16
Newington	Belfast	23 & 25 Wyndham Street, Belfast	2	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	29-Mar-16
Fold	South	Design & Build, lands adjacent to 16 Belfast Road, Bangor	24	2015/16		New addition (NB)	29-Mar-16
Choice	Belfast	Irish Quarter West	24	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	29-Mar-16
Choice	Belfast	5,7 & 9 Beechmount Avenue, Belfast	3	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	29-Mar-16
Choice	Belfast	Apartment 7, The Duffy Building, Ross Mill Avenue, Belfast	1	2015/16		New addition (ES)	27-Mar-16
South Ulster	South	2-14 Bridge Street, Lisburn	7	2015/16		New addition (OS)	27-Mar-16
Connswater	North/South	Connswater ESPs Phase 5	7	2015/16		New addition (ES)	27-Mar-16
Apex Housing	North	Skeoge Link Design & Build	49	2015/16		Need group changed	27-Mar-16
Ark	North	Burnside Park, Balnamore (T)	3	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	27-Mar-16
Connswater	South	57 John Street, Newtownards	9	2015/16		Completion slipped from 2016/17 to 2017/18	25-Mar-16
Clanmil	South	Beechfield, Donaghadee (T)	14	2015/16		Need group changed	25-Mar-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	South	Clifton School, Old Belfast Road, Bangor	106	2015/16		Need group changed	25-Mar-16
Habinteg	South	34/36 Bangor Road, Holywood	6	2015/16		Completion slipped from 2016/17 to 2017/18	25-Mar-16
Connswater	South	High Street, Portaferry	23	2015/16		Need group changed	25-Mar-16
Habinteg	North	Scotch Quarter, Carrickfergus	24	2015/16		New addition (OS)	24-Mar-16
Apex Housing	North	Immaculate Conception College, Trench Road, Londonderry	78	2016/17	2015/16	Acquisition advanced from 2016/17 to 2015/16	24-Mar-16
Helm Housing	Belfast	149 Springfield Road, Belfast	12	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	24-Mar-16
Connswater	Belfast	Lagan Walk, Lisburn (T)	6	2016/17	2015/16	Completion advanced from 2016/17 to 2015/16	24-Mar-16
Clanmil	North	Foxhill, Londonderry	15	2015/16		Completion slipped from 2016/17 to 2017/18	23-Mar-16
Apex Housing	South	Corcrain Walk, Portadown (T)	3	2015/16		Need group changed	23-Mar-16
Clanmil	South	157-163 Main Street, Dundrum	17	2015/16		Completion slipped and scheme type changed	23-Mar-16
Triangle	North	Coleraine/Portstewart ESPs Phase 2	5	2015/16		New addition (ES)	23-Mar-16
Triangle	North	North Antrim ESPs	4	2015/16		New addition (ES)	23-Mar-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	North	Rehabs Phase 23C (2 Ashbourne Park)	1	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	23-Mar-16
Choice	North	Neillsbrook Park, 17-19 Portglenone Road, Randalstown	13	2017/18	2015/16	Acquisition advanced and need group changed	20-Mar-16
Choice	Belfast	Knockcairn Phase 2 (2A Rusheyhill Road, Lisburn)	5	2016/17		Scheme type changed to RH and units increased to 6	20-Mar-16
Newington	Belfast	Newington Rehab Acquisitions Phase 2 (DPF)	2	2015/16		New addition (RH)	20-Mar-16
Choice	Belfast	5,7 & 9 Beechmount Avenue, Belfast	3	2015/16		New addition (ES)	20-Mar-16
Clanmil	North	1-6 College Gardens, Magherafelt	6	2015/16		New addition (ES)	20-Mar-16
Triangle	North	Carnlough & Ballycastle ESPs	4	2015/16		New addition (ES)	18-Mar-16
Clanmil	North	Charlotte Street, Ballymoney	8	2015/16		Need group changed and completion slipped	18-Mar-16
Clanmil	Belfast	Durham Street, Belfast	23	2015/16		Scheme type changed and completion slipped	18-Mar-16
Apex Housing	North	Iniscarn, Rathcoole (T)	6	2015/16		Need group changed	18-Mar-16
Clanmil	South	66 Main Street, Greyabbey	10	2015/16		Completion slipped from 2016/17 to 2017/18	18-Mar-16
Triangle	North	Ahoghill/Cullybackey ESPs	2	2015/16		New addition (ES)	18-Mar-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Triangle	South	45 Killyman Street, Moy	1	2015/16		New addition (ES)	18-Mar-16
Clanmil	South	Beechfield, Donaghadee (T)	10	2015/16		Units increased from 10 to 14	18-Mar-16
Habinteg	Belfast	Millburn Close Extension	6	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	18-Mar-16
Connswater	Belfast	2-12 Tonagh Ave, Lisburn (T)	6	2016/17	2015/16	Completion advanced from 2016/17 to 2015/16	18-Mar-16
Apex Housing	North	Skeoge Deisgn & Build	49	2016/17		New addition (NB)	16-Mar-16
Choice	North	5 Masareene Gardens, Antrim	1	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	16-Mar-16
Habinteg	South	Woodlands, Gilford (T)	1	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	15-Mar-16
Rural	North	Crumlin ESPs	7	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	15-Mar-16
Helm Housing	Belfast	192-196 Cavehill Road, Belfast	11	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	15-Mar-16
Choice	Belfast	263-285 Beersbridge Road, Belfast (T) (DPF)	9	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	15-Mar-16
Apex Housing	Belfast	St Bernadette's Primary School, Belfast	27	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	15-Mar-16
Apex Housing	North	Glen Court/Cedar Court, Londonderry	81	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	15-Mar-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	Belfast	West Belfast Existing Satisfactory Purchases	3	2015/16		Scheme abandoned	15-Mar-16
Apex Housing	Belfast	Upper New Lodge Phase 1 (T)	35	2015/16		Units reduced to 31 and need group changed	15-Mar-16
Triangle	Belfast	Hollywood Road/Station Road, Belfast	22	2015/16		Completion slipped from 2015/16 to 2016/17	15-Mar-16
Triangle	South	Ballinderry Bridge Road, Cookstown (T)	5	2015/16		Completion slipped from 2015/16 to 2016/17	15-Mar-16
Triangle	North	Briar Hill, Greysteel (DPF)	2	2015/16		Completion slipped from 2015/16 to 2016/17	15-Mar-16
Triangle	North	Drummond Manor, Limavady	4	2015/16		Completion slipped from 2015/16 to 2016/17	15-Mar-16
Clanmil	South	South Street, Newtownards	48	2016/17		Scheme abandoned	13-Mar-16
Clanmil	Belfast	50 Salisbury Avenue, Belfast	6	2016/17		Scheme abandoned	13-Mar-16
Clanmil	South	Corner of Faulkner Road/Clandeboyne Road, Bangor	57	2016/17		Units increased from 57 to 58	13-Mar-16
Choice	North	St Mary's Primary School, Larne Road, Ballymena	74	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	10-Mar-16
Fold	North	Royal Court, Gracehill, Ballymena	20	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	10-Mar-16
Habinteg	South	Carnagat Road, Newry	44	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	10-Mar-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
North Belfast	Belfast	5 Ballymoney Street, Belfast	1	2015/16		New addition (ES)	09-Mar-16
Habinteg	South	Iniscarn (T)	11	2015/16		Need group changed and scheme slipped from 2015/16 to 2016/17	09-Mar-16
Rural	South	31 The Moorings, Killyleagh	1	2015/16		New addition (ES)	09-Mar-16
Habinteg	Belfast	15 Laganville Park, Lisburn (DPF)	1	2015/16		New addition (ES)	09-Mar-16
Apex Housing	North	2 Ashbourne Park, Coleraine	1	2015/16		New addition (RH)	09-Mar-16
North Belfast	Belfast	North Belfast Acquisitions Phase 3	9	2015/16		New addition (ES)	09-Mar-16
Fold	South	Railway Lane, Comber	12	2015/16		New addition (OS)	09-Mar-16
Triangle	Belfast	Belvoir ESPs	2	2015/16		New addition (ES)	09-Mar-16
Choice	Belfast	Knockcairn Phase 2	5	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	09-Mar-16
Clanmil	Belfast	336-344 Oldpark Road, Belfast	22	2015/16		New addition (NB)	09-Mar-16
Clanmil	Belfast	12-16 Graham Gardens, Lisburn	36	2015/16		Completion slipped from 2017/18 to 2018/19	09-Mar-16
Clanmil	South	20-22 Crawfordsburn Road, Newtownards	16	2015/16		New addition (NB)	08-Mar-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Ark	North	Templemoyle, Kells (T)	9	2015/16		Need group changed and completion slipped	08-Mar-16
South Ulster	South	38 North Street, Lurgan	15	2015/16		New addition (NB)	08-Mar-16
Triangle	North	Trostan Avenue, Ballymena	21	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	08-Mar-16
Choice	North	Fahan Street, Londonderry (T)	11	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	08-Mar-16
Apex Housing	Belfast	Rehab Phase 23D (8 Rock Grove, Belfast)	1	2015/16		Completion slipped from 2015/16 to 2016/17	08-Mar-16
Clanmil	Belfast	Lisnasharragh High School	34	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	03-Mar-16
Choice	North	Braehead Road, Nixons Corner (T)	8	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	02-Mar-16
Choice	Belfast	Dympna House, 14a Glen Road, Belfast	13	2015/16		Units reduced from 13 to 12	02-Mar-16
TBC	Belfast	Antrim House Female	4	2015/16		Name changed to Knockairn Phase 2, units increased to 5 and HA now Choice	29-Feb-16
Choice	South	Edward Street, Portadown	15	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	29-Feb-16
Clanmil	South	5 Church Grove, Kircubbin	6	2015/16	2016/17	Completion slipped from 2015/16 to 2016/17	26-Feb-16
Clanmil	North	8A & 10 Clooney Terrace, Londonderry	6	2015/16	2016/17	Completion slipped from 2015/16 to 2016/17	26-Feb-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Clanmil	South	30-34 Dromore Street, Ballynahinch	28	2015/16	2016/17	Completion slipped from 2015/16 to 2016/17	26-Feb-16
Clanmil	South	Upper Greenwell Street, Newtownards	5	2015/16	2016/17	Completion slipped from 2015/16 to 2016/17	26-Feb-16
Clanmil	South	Comber Road/Jubilee Road, Newtownards	56	2015/16	2016/17	Completion slipped from 2015/16 to 2016/17	26-Feb-16
Clanmil	North	5 Roguery Road, Toome	5	2015/16	2016/17	Completion slipped from 2015/16 to 2016/17	26-Feb-16
Clanmil	Belfast	137/141 Ormeau Road, Belfast	15	2015/16	2016/17	Completion slipped from 2015/16 to 2016/17	26-Feb-16
Clanmil	South	Beechvale Road, Kilinchy	5	2016/17	2015/16	Completion advanced from 2016/17 to 2015/16	26-Feb-16
TBC	North	Corrody Road, Londonderry	100	2018/19		Scheme abandoned	25-Feb-16
North Belfast	Belfast	North Belfast ESPs Phase 1	2	2015/16		Completion slipped from 2015/16 to 2016/17	25-Feb-16
NIHE	North	Fairhill Street, Ballycastle (T)	3	2016/17		Scheme abandoned	25-Feb-16
Choice	North	Nelson Drive, Phase 2 (T)	20	2015/16		Need group changed	25-Feb-16
Newington	Belfast	Parkside Phase 2 (T)	16	2015/16		Need group changed	25-Feb-16
South Ulster	South	South Ulster ESPs Phase 2	4	2015/16		New addition (ES)	25-Feb-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	South	Parkhead Crescent, Newry	1	2015/16		New addition (NB)	23-Feb-16
Hearth	South	Craigowen Gate Lodge	1	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	23-Feb-16
Hearth	Belfast	Rosetta Cottages, Belfast	2	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	23-Feb-16
Triangle	South	St Brigid's Park, Culloville (T)	5	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	23-Feb-16
Fold	Belfast	St Marks, Twinbrook	40	2018/19		Scheme abandoned	19-Feb-16
Fold	North	The Cedars, Riverside, Antrim	25	2016/17		Scheme abandoned	19-Feb-16
Fold	North	Metropole	26	2016/17		Scheme abandoned	19-Feb-16
Fold	Belfast	Rosepark, Belfast	60	2016/17		Scheme abandoned	19-Feb-16
Habinteg	South	85 Newcastle Road, Castlewellan	8	2016/17		Units increased from 8 to 18	19-Feb-16
Clanmil	North	Branch Road/Nortland Road, Londonderry	16	2015/16		Scheme abandoned	19-Feb-16
Helm Housing	South	1-4 Ringbuoy Close, Cloughey	4	2015/16		New addition (OS)	19-Feb-16
Apex Housing	Belfast	Lenadoon Flats Phase 2 (T)	14	2015/16		Completion advanced from 2017/18 to 2016/17	19-Feb-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Choice	Belfast	Fortwilliam Parade, Belfast (T)	9	2015/16		Need group changed, completion slipped from 2016/17 to 2017/18	18-Feb-16
Habinteg	South	1 The Cloisters, Killyman Road, Dungannon (DPF)	1	2015/16		New addition (ES)	18-Feb-16
Habinteg	North	30 Farland Way, Londonderry (DPF)	1	2015/16		New addition (ES)	18-Feb-16
Choice	North	St Mary's Primary School, Larne Road, Ballymena	74	2015/16		Completion slipped from 2017/18 to 2018/19	18-Feb-16
Fold	North	Skeoge Link Road	18	2018/19		Scheme abandoned	16-Feb-16
Clanmil	North	Lower Galliagh Road	17	2017/18		Scheme abandoned	16-Feb-16
Habinteg	Belfast	Knockbracken	6	2015/16		Name changed to Knockbracken (Millburn Close Extension)	16-Feb-16
Clanmil	South	136 Scrabo Road, Newtownards	23	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	16-Feb-16
Clanmil	South	Corner of Faulkner Road/Clandeboyne Road, Bangor	51	2015/16	2016/17	Units increased from 51 to 57, scheme slipped from 2015/16 to 2016/17	16-Feb-16
Clanmil	North	8-10 Victoria Road, Londonderry	39	2015/16	2016/17	Onsite slipped from 2015/16 to 2016/17	16-Feb-16
Habinteg	South	34-36 Bangor Road, Holywood	7	2015/16		Units reduced from 7 to 6	16-Feb-16
Apex Housing	North	Lower Galliagh Road Phase 2	180	2016/17	2015/16	Units increased from 180 to 203, ALP in 2015/16	11-Feb-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Habinteg	North	8 Hendra Park, Coleraine (DPF)	1	2015/16		New addition (ES)	11-Feb-16
Clanmil	North	Galliaugh	170	2017/18		Scheme abandoned	11-Feb-16
Clanmil	North	Galliaugh	217	2016/17		Scheme abandoned	11-Feb-16
Choice	Belfast	Apartment 3, The Anderson Building, Ross Mill Avenue, Belfast	1	2015/16		New addition (ES)	11-Feb-16
Choice	Belfast	Apartment 1, The Hazeldon Building, Ross Mill Avenue, Belfast	1	2015/16		New addition (ES)	11-Feb-16
Fold	South	Rathgill Phase 2 (T)	77	2016/17	2015/16	Scheme advanced from 2016/17 to 2015/16	08-Feb-16
Helm Housing	South	Lands at 25 Greenpark Road, Rostrevor	9	2016/17		Scheme abandoned	08-Feb-16
Triangle	South	Dungannon 1 ESPs	10	2017/18		Name changed to Dungannon Phase 2 ESPs	08-Feb-16
Fold	North	19-21 Royal Court, Gracehill, Ballymena	20	2016/17	2015/16	Scheme advanced from 2016/17 to 2015/16	05-Feb-16
North Belfast	Belfast	North Belfast ESPs Phase 2	10	2015/16		Units reduced from 10 to 6	05-Feb-16
Apex Housing	Belfast	Brooklands Grange, Upper Dunmurry Lane	60	2018/19		Scheme abandoned	05-Feb-16
Helm Housing	Belfast	79-81 Stockmans Lane, Belfast	8	2017/18		Housing Association now Habinteg	05-Feb-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	Belfast	Bryson Street, Belfast	11	2015/16		Need group changed and completion slipped	05-Feb-16
Helm Housing	South	Land adjacent to Donaghmore Primary School, Pomeroy Road, Dungannon	14	2016/17		Units increased from 14 to 15	03-Feb-16
Choice	South	Derrymore Road, Bessbrook	16	2016/17		Scheme abandoned	03-Feb-16
TBC	North	Rathmullan Drive, Rathcoole (T)	20	2016/17		New addition (NB)	03-Feb-16
Choice	North	19-22 Riverside, Antrim	3	2016/17		Scheme abandoned	03-Feb-16
Apex Housing	North	2 Shore Road, Greenisland	5	2016/17		New addition (NB)	03-Feb-16
Apex Housing	North	Former Tesco Site, Carnmoney Road, Glengormley	40	2016/17	2016/17	Scheme now Clanmil	03-Feb-16
South Ulster	Belfast	College Court Central	14	2016/17		Scheme abandoned	03-Feb-16
Helm Housing	Belfast	Altan Gardens, Belfast	11	2016/17		New addition (NB)	03-Feb-16
Apex Housing	Belfast	Halliday's Road, Belfast (T)	6	2016/17		New addition (NB)	03-Feb-16
Apex Housing	Belfast	10-12a Parkgate Avenue, Belfast	8	2016/17		New addition (NB)	03-Feb-16
South Ulster	South	16-32a Canal Street, Newry	15	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	03-Feb-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
South Ulster	Belfast	College Court Central	28	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	03-Feb-16
Fold	North	19-21 Royal Court, Gracehill, Ballymena	20	2016/17	2015/16	Scheme advanced from 2016/17 to 2015/16	03-Feb-16
Clanmil	Belfast	Coleshill Gardens, Belfast (T)	7	2015/16		Need group changed	31-Jan-16
Clanmil	Belfast	49-57 Fitzroy Avenue, Belfast	15	2015/16		New addition (NB)	31-Jan-16
Choice	Belfast	263-385 Beersbridge Road, Belfast	9	2015/16		Scheme now DPF and completion slipped to 2017/18	31-Jan-16
Habinteg	Belfast	Apartment 6, Mooreland House, Belfast (DPF)	1	2015/16		New addition (ES/DPF)	31-Jan-16
Choice	North	15-18 Essex Street, Carrickfergus	11	2015/16		New addition (RI)	31-Jan-16
Helm Housing	Belfast	16 Linen Lofts, Belfast	1	2015/16		New addition (ES)	31-Jan-16
Choice	Belfast	Ballybeen Square (T)	21	2015/16		Need group changed	31-Jan-16
Apex Housing	Belfast	Rehab Phase 23D (8 Rock Grove, Belfast)	1	2015/16		New addition (RH)	31-Jan-16
Apex Housing	North	Roskeen Park, Moygashel (T)	3	2016/17		Units increased from 3 to 8	31-Jan-16
Apex Housing	North	Immaculate Conception College, Trench Road, Londonderry	79	2016/17		Units reduced from 79 to 78	31-Jan-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Apex Housing	North	Omagh Homeless/Care Leavers	8	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	31-Jan-16
Apex Housing	Belfast	Grays Lane, Shore Road, Belfast (T)	6	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	29-Jan-16
Helm Housing	North	Castle Street, Ballymena	19	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	29-Jan-16
Helm Housing	Belfast	54 & 56 Broom Park, Lisburn	11	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	29-Jan-16
Choice	North	Londonderry Addictions	20	2016/17		Scheme abandoned	29-Jan-16
Choice	South	Beechland Way, Lisburn	21	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	29-Jan-16
Choice	North	Irish Quarter West	22	2015/16		Units increased from 22 to 24	29-Jan-16
Choice	North	52-59 Main Street, Glenavy	16	2016/17		New addition (NB)	29-Jan-16
Habinteg	Belfast	Ormeau Centre, Belfast	33	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	29-Jan-16
Habinteg	North	84 Bridge Street, Strabane	4	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	29-Jan-16
Habinteg	North	Foyle Road, Londonderry	23	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	29-Jan-16
Habinteg	North	Mews Lane, Londonderry	16	2015/16	2016/17	Scheme slipped from 2015/16 to 2016/17	29-Jan-16

Programme Amendments 2016/17 Last Updated 31st March 2017

ASSOCIATION	REGION	LOCATION	UNITS	YEAR	REPROGRAMMED	COMMENTS	DATE
Helm Housing	Belfast	12 Lagmore View, Belfast	1	2015/16		Scheme no longer DPF	27-Jan-16
New Social Housing Development Programme 2016/17 to 2018/19 Published 22nd January 2016							