

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Alpha (Radius)	Belfast	Belfast	2018/19	Barnetts Road, Belfast	14	Year-End Slippage to 2019/20	31-Mar-19
Apex Housing	North	Derry & Strabane	2018/19	Bishop Street, Londonderry (Womens Aid)	9	Year-End Slippage to 2019/20	31-Mar-19
Ark	South	Newry, Mourne & Down	2018/19	Rourke's Link, Ballyhornan	13	Year-End Slippage to 2019/20	31-Mar-19
Ark	Belfast	Belfast	2018/19	1-3 Evelyn Avenue, Belfast	6	Year-End Slippage to 2019/20	31-Mar-19
Choice	Belfast	Belfast	2018/19	East Belfast Existing Satisfactory Purchases	5	Abandoned at Year-End 2018/19	31-Mar-19
Choice	Belfast	Belfast	2018/19	West Belfast Existing Satisfactory Purchases	5	Abandoned at Year-End 2018/19	31-Mar-19
Clanmil	North	Derry & Strabane	2018/19	Waterloo Street, Derry	19	Year-End Slippage to 2019/20	31-Mar-19
Clanmil	Belfast	Belfast	2018/19	St Gemma's High School Site, Belfast	53	Year-End Slippage to 2019/20	31-Mar-19
Connswater	North	Antrim & Newtownabbey	2018/19	Newtownabbey Existing Satisfactory Purchases	7	Abandoned at Year-End 2018/19	31-Mar-19
Habinteg	Belfast	Belfast	2018/19	Buy Backs (Belfast/Greater Belfast)	5	Abandoned at Year-End 2018/19	31-Mar-19
Habinteg	Belfast	Belfast	2018/19	Buy Backs (North West)	5	Abandoned at Year-End 2018/19	31-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
North Belfast HA	Belfast	Belfast	2018/19	35 Colinbrook Crescent, Belfast	1	Year-End Slippage to 2019/20	31-Mar-19
North Belfast HA	Belfast	Belfast	2018/19	29 Norglen Road, Belfast	1	Year-End Slippage to 2019/20	31-Mar-19
North Belfast HA	Belfast	Belfast	2018/19	Existing Satisfactory Purchases Phase 4	10	Abandoned at Year-End 2018/19 (Marker)	31-Mar-19
Rural	South	Mid Ulster	2018/19	30 & 32 Moyola Avenue, Castledawson	2	Year-End Slippage to 2019/20	31-Mar-19
Rural	North	Derry & Strabane	2018/19	Strathfoyle Existing Satisfactory Purchases	5	Abandoned at Year-End 2018/19 (Marker)	31-Mar-19
Rural	South	Newry, Mourne & Down	2018/19	Camlough/Bessbrook Existing Satisfactory Purchases	7	Abandoned at Year-End 2018/19 (Marker)	31-Mar-19
South Ulster	South	Ards & North Down	2018/19	Existing Satisfactory Purchases Comber	12	Abandoned at Year-End 2018/19 (Marker)	31-Mar-19
South Ulster	South	Newry, Mourne & Down	2018/19	Existing Satisfactory Purchases Newry	12	Abandoned at Year-End 2018/19 (Marker)	31-Mar-19
South Ulster	Belfast	Belfast	2018/19	Palmerston Road, Belfast	6	Abandoned at Year-End 2018/19	31-Mar-19
Triangle	North	Mid & East Antrim	2018/19	Ballymena ESPs	9	Abandoned at Year-End 2018/19 (Marker)	31-Mar-19
North Belfast HA	Belfast	Belfast	2018/19	9 Portnamona Court, Belfast	1	Completion slipped from 2018/19 to 2019/20	31-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
North Belfast HA	South	Ards & North Down	2018/19	Ballycullen Halt, Newtownards	5	Completion slipped from 2018/19 to 2019/20	31-Mar-19
North Belfast HA	Belfast	Belfast	2018/19	42 Clonfadden Crescent, Belfast	1	Completion slipped from 2018/19 to 2019/20	31-Mar-19
North Belfast HA	Belfast	Belfast	2018/19	12 Westrock Court, Belfast (ph38 Rehabs)	1	Completion slipped from 2018/19 to 2019/20	31-Mar-19
North Belfast HA	Belfast	Belfast	2018/19	30 Ballymoney Street (North Belfast Rehabs ph37)	1	Completion slipped from 2018/19 to 2019/20	31-Mar-19
Triangle	North	Mid & East Antrim	2016/17	Mill House Re-provision	21	Completion slipped from 2018/19 to 2019/20	31-Mar-19
Triangle	North	Causeway Coast & Glens	2017/18	8 Thornlea Drive, Coleraine	1	Completion slipped from 2018/19 to 2019/20	31-Mar-19
Triangle	North	Derry & Strabane	2016/17	Derry & Strabane ESPs Phase 1	3	Completion slipped from 2018/19 to 2019/20	31-Mar-19
Triangle	North	Antrim & Newtownabbey	2016/17	Antrim & Newtonabbey Phase 1	1	Completion slipped from 2018/19 to 2019/20	31-Mar-19
Triangle	North	Causeway Coast & Glens	2016/17	Causeway Coast & Glens ESPs Phase 3	3	Completion slipped from 2018/19 to 2019/20	31-Mar-19
Triangle	North	Causeway Coast & Glens	2016/17	Causeway Coast & Glens ESPs Phase 2	7	Completion slipped from 2018/19 to 2019/20	31-Mar-19
Triangle	North	Mid & East Antrim	2016/18	9 Dickson's Hill, Ballymena	1	Completion slipped from 2018/19 to 2019/20	31-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Clanmil	Belfast	Lisburn & Castlereagh	2017/18	105 Mountview Drive, Lisburn	1	Completion slipped from 2018/19 to 2019/20	31-Mar-19
Clanmil	Belfast	Belfast	2017/18	North Belfast Rehabs Phase 2	10	Completion slipped from 2018/19 to 2019/20	31-Mar-19
Clanmil	Belfast	Belfast	2016/17	North Belfast Rehabs Phase 1	4	Completion slipped from 2018/19 to 2019/20	31-Mar-19
Clanmil	Belfast	Belfast	2016/17	39-41 Falls Road, Belfast	11	Completion slipped from 2018/19 to 2019/20	31-Mar-19
Clanmil	Belfast	Belfast	2016/17	The Port Building, Annadale Embankment	55	Completion slipped from 2018/19 to 2019/20	31-Mar-19
Connswater	North	Antrim & Newtownabbey	2018/19	Abbeyville Place Phase 6, Newtownabbey	4	Completion advanced from 2019/20 to 2018/19	31-Mar-19
Choice	South	Newry Mourne & Down	2018/19	30 Seaview, Killough, Downpatrick	1	Completion advanced from 2019/20 to 2018/19	30-Mar-19
Triangle	North	Mid & East Antrim	2018/19	1-8 Westbourne Gardens, Ballymena	8	Completion slipped from 2018/19 to 2019/20	30-Mar-19
Triangle	North	Mid & East Antrim	2018/19	Carnwood, Carniny Road, Ballymena	5	Completion slipped from 2018/19 to 2019/20	30-Mar-19
Triangle	South	Newry Mourne & Down	2018/19	1-5 Carrickananny Close, Belleeks	5	Completion slipped from 2018/19 to 2019/20	30-Mar-19
Triangle	North	Mid & East Antrim	2018/19	Adair Manor Phase 6, Ballymena	4	Completion slipped from 2018/19 to 2019/20	30-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
South Ulster	South	Lisburn & Castlereagh	2018/19	2&4 Glen Road, Glenavy	23	Completion slipped from 2019/20 to 2020/21	30-Mar-19
South Ulster	Belfast	Lisburn & Castlereagh	2018/19	Causeway End Road, Lisburn	14	Completion advanced from 2020/21 to 2019/20	30-Mar-19
South Ulster	South	Ards & North Down	2018/19	Belfast Road, Comber	8	Completion slipped from 2018/19 to 2019/20	30-Mar-19
Habinteg	South	Armagh, Banbridge & Craigavon	2018/19	Oak Lodge, Banbridge	4	Completion slipped from 2018/19 to 2019/20	30-Mar-19
Habinteg	North	Causeway Coast & Glens	2018/19	45 Girona Avenue, Portrush	10	Completion slipped from 2019/20 to 2020/21	30-Mar-19
Habinteg	South	Ards & North Down	2018/19	The Spencer, Church View, Hollywood	30	Completion slipped from 2018/19 to 2019/20	30-Mar-19
Radius	South	Mid Ulster	2018/19	Ballygawley Road, Dungannon	12	Completion slipped from 2019/20 to 2020/21	30-Mar-19
Ark	Belfast	Lisburn & Castlereagh	2018/19	Lisburn Existing Satisfactory Purchases Phase 2	2	Completion slipped from 2018/19 to 2019/20	30-Mar-19
Apex Housing	North	Derry & Strabane	2018/19	H1B Lands/Beragh Hill	263	Completion slipped from 2021/22 to 2022/23	30-Mar-19
Apex Housing	North	Derry & Strabane	2018/19	Galliagh Phase 4, Derry	149	Units reduced from 149 to 146	30-Mar-19
Apex Housing	North	Derry & Strabane	2017/18	Galliagh Phase 2, Derry	188	Completion slipped from 2020/21 to 2021/22	30-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Choice	North	Derry & Strabane	2018/19	Bishop Street, Derry	64	Completion slipped from 2020/21 to 2021/22	29-Mar-19
Habinteg	North	Derry & Strabane	2018/19	66 Duke Street, Derry	42	Completion slipped from 2020/21 to 2021/22	29-Mar-19
Rural	North	Derry & Strabane	2018/19	47 Brook Manor, Magheramason	1	Completion advanced from 2019/20 to 2018/19	29-Mar-19
Radius	Belfast	Belfast	2018/19	16 Cairnshill Court, Belfast	1	Completion advanced from 2019/20 to 2018/19	29-Mar-19
Radius	South	Ards & North Down	2018/19	12 Fold Mews, Bangor	1	Completion advanced from 2019/20 to 2018/19	29-Mar-19
North Belfast HA	North	Mid and East Antrim	2018/19	Tullygarley Road, Ballymena	8	Completion slipped from 2018/19 to 2019/20	29-Mar-19
North Belfast HA	South	Mid Ulster	2018/19	Millview Meadows, Coalisland	9	Completion slipped from 2018/19 to 2019/20	29-Mar-19
Choice	Belfast	Belfast	2018/19	Altigarron Court, Belfast	14	New addition (NB)	29-Mar-19
Triangle	North	Derry & Strabane	2018/19	6-7 Patrick Street, Derry	28	New addition (CD&B)	29-Mar-19
Triangle	North	Mid and East Antrim	2018/19	Broadway Avenue, Ballymena	27	New addition (CD&B)	29-Mar-19
Triangle	North	Derry & Strabane	2018/19	59 & 60 Gortin Meadows, Derry	2	New addition (OS)	29-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Habinteg	North	Derry & Strabane	2018/19	4 Conar's Court, Londonderry	1	Completion slipped from 2018/19 to 2019/20	29-Mar-19
Habinteg	Belfast	Belfast	2018/19	1C Moorelands House, Belfast	1	Completion slipped from 2018/19 to 2019/20	29-Mar-19
Habinteg	North	Derry & Strabane	2017/18	2 Conars Court, Londonderry	1	Completion slipped from 2018/19 to 2019/20	29-Mar-19
Habinteg	Belfast	Belfast	2017/18	23 North Howard Walk, Belfast	1	Completion slipped from 2018/19 to 2019/20	29-Mar-19
Habinteg	Belfast	Lisburn & Castlereagh	2017/18	29 Laganville Park, Lisburn	1	Completion slipped from 2018/19 to 2019/20	29-Mar-19
Habinteg	South	Newry Mourne & Down	2017/18	12A Clanrye Avenue, Newry	1	Completion slipped from 2018/19 to 2019/20	29-Mar-19
Habinteg	South	Armagh, Banbridge & Craigavon	2018/19	Oak Lodge, Banbridge	4	New addition (OS)	28-Mar-19
Connswater	North	Mid & East Antrim	2018/18	24 Glen Mews, Ballyclare	1	New addition (ES)	28-Mar-19
Triangle	North	Mid & East Antrim	2018/19	33-35 Galgorm Road, Ballymena	26	Completion slipped from 2019/20 to 2020/21	28-Mar-19
Apex Housing	North	Derry & Strabane	2018/19	Galliagh Phase 4, Derry	149	Completion slipped from 2021/22 to 2022/23	28-Mar-19
Triangle	North	Mid and East Antrim	2018/19	1-8 Westbourne Gardens, Ballymena	8	New addition (OS)	28-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Clanmil	Belfast	Lisburn & Castlereagh	2018/19	Mountview Drive & Skyline Drive, Lisburn	59	Units reduced from 59 to 30	28-Mar-19
Clanmil	Belfast	Belfast	2018/19	62 & 136 University Street, Belfast	5	Scheme split into two separate schemes	28-Mar-19
Rural	North	Causeway Coast & Glens	2018/19	50 Carn-Neil Park, Waterfoot	1	Completion slipped from 2018/19 to 2019/20	28-Mar-19
Apex Housing	North	Derry & Strabane	2017/18	Eglinton Competitive Design & Build	14	Completion slipped from 2018/19 to 2019/20	27-Mar-19
Apex Housing	North	Derry & Strabane	2018/19	Springtown Road, Londonderry	53	Completion slipped from 2018/19 to 2019/20	27-Mar-19
Apex Housing	North	Derry & Strabane	2018/19	Immaculate Conception College Trench Road, Derry	78	Completion slipped from 2018/19 to 2019/20	27-Mar-19
South Ulster	South	Newry Mourne & Down	2018/19	Kings Lane, Warrenpoint	6	Completion slipped from 2018/19 to 2019/20	27-Mar-19
Connswater	North	Antrim & Newtownabbey	2018/19	ESPs Phase 24	2	Completion slipped from 2018/19 to 2019/20	27-Mar-19
Triangle	Belfast	Belfast	2018/19	98 Hollywood Road, Belfast	27	Completion slipped from 2019/20 to 2020/21	27-Mar-19
Apex Housing	South	Newry Mourne & Down	2019/20	Craigmore Way, Newry	261	Acquisition advanced to 2018/19; completion advanced from 23/24 to 22/23	27-Mar-19
Triangle	North	Causeway Coast & Glens	2018/19	Harpurs Hill, Phase 2 (T)	7	Scheme slipped from 2018/19 to 2019/20	27-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Triangle	Belfast	Belfast	2018/19	Doury Road, Ballymena (T)	11	Scheme slipped from 2018/19 to 2019/20	27-Mar-19
Connswater	South	Ards & North Down	2018/19	Rathmullan Drive, Newtownards (T)	9	Scheme slipped from 2018/19 to 2019/20	27-Mar-19
Choice	North	Mid and East Antrim	2018/19	Lands to the rear of 37 Victoria Street, Carrickfergus	21	Scheme slipped from 2018/19 to 2019/20	27-Mar-19
Choice	Belfast	Belfast	2019/20	Beersbridge Road, Belfast	18	Scheme advanced from 2019/20 to 2018/19	26-Mar-19
Clanmil	Belfast	Lisburn & Castlereagh	2019/20	Redwoods Phase 6	24	Scheme advanced from 2019/20 to 2018/19; need group changed to CAT 1	26-Mar-19
South Ulster	Belfast	Lisburn & Castlereagh	2018/19	2&4 Glen Road, Glenavy	23	New addition (CD&B)	26-Mar-19
Habinteg	South	Ards & North Down	2018/19	The Spencer, Church View, Holywood	30	New addition (OS)	26-Mar-19
Radius	Belfast	Lisburn & Castlereagh	2018/19	16 Cairnshill Court, Belfast	1	New addition (ES/DPF)	26-Mar-19
Habinteg	North	Derry & Strabane	2018/19	Site adjacent to 66 Duke Street, Derry	42	New addition (CD&B)	26-Mar-19
Clanmil	Belfast	Belfast	2018/19	St Gemma's High School Site, Belfast	53	New addition (CD&B)	26-Mar-19
Clanmil	South	North Down & Ards	2018/19	10 Saltwater Close, Ballywalter	1	New addition (ES)	26-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Triangle	North	Mid and East Antrim	2018/19	Adair Manor, Phase 6	4	New addition (OS)	26-Mar-19
Clanmil	South	Ards & North Down	2019/20	375 Old Hollywood Road, Hollywood	14	Scheme advanced from 2019/20 to 2018/19	26-Mar-19
Ark	South	Ards & North Down	2018/19	1-11 The Old Crow Building	11	New addition (OS)	26-Mar-19
Rural	North	Causeway Coast & Glens	2018/19	Site adjacent to 299 Foreglen Road, Foreglen	3	Scheme slipped from 2018/19 to 2019/20	24-Mar-19
South Ulster	South	Armagh, Banbridge & Craigavon	2020/21	Derrymacash	24	Scheme abandoned	24-Mar-19
Choice	South	Ards & North Down	2018/19	35B Dufferin Avenue, Bangor	1	Scheme slipped from 2018/19 to 2019/20	24-Mar-19
Choice	South	Newry Mourne & Down	2018/19	49 Bearna Park, Meigh	1	Completion slipped from 2018/19 to 2019/20	24-Mar-19
Choice	North	Mid & East Antrim	2017/18	Sallagh Park, Larne (T)	2	Completion slipped from 2018/19 to 2019/20	24-Mar-19
Choice	South	Armagh, Banbridge & Craigavon	2016/17	Edward Street, Portadown	15	Completion slipped from 2018/19 to 2019/20	24-Mar-19
Choice	North	Mid & East Antrim	2016/17	The Square, Ballyclare	39	Completion slipped from 2018/19 to 2019/20	24-Mar-19
Choice	North	Mid & East Antrim	2016/17	St Mary's, Larne Road, Ballymena	74	Completion slipped from 2018/19 to 2019/20	24-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Choice	South	Ards & North Down	2014/15	North Down Young People Leaving Care	12	Completion slipped from 2018/19 to 2019/20	24-Mar-19
Radius	North	Mid & East Antrim	2018/19	Hugomont Mews, Ballymena	14	Completion slipped from 2018/19 to 2019/20	24-Mar-19
Choice	North	Mid & East Antrim	2018/19	129-131 Broughshane Street, Ballymena	15	Completion slipped from 2019/20 to 2020/21	22-Mar-19
Triangle	Belfast	Belfast	2018/19	98 Holywood Road, Belfast	27	Need group changed to include two wheelchair units	22-Mar-19
Choice	Belfast	Lisburn & Castlereagh	2018/19	Ballybeen Square Phase 2 (T)	28	Need group changed to include two wheelchair units	22-Mar-19
Triangle	North	Mid & East Antrim	2018/19	Carnwood, Carniny Road, Ballymena	5	New addition (OS)	22-Mar-19
Rural	South	Mid Ulster	2018/19	30 & 32 Moyola Avenue, Castledawson	2	New addition (ES)	21-Mar-19
Radius	South	Ards & North Down	2018/19	12 Fold Mews, Bangor	1	New addition (ES/DPF)	21-Mar-19
South Ulster	Belfast	Lisburn & Castlereagh	2018/19	Causeway End Road, Lisburn	14	Completion slipped from 2019/20 to 2020/21	21-Mar-19
North Belfast HA	Belfast	Belfast	2018/19	Forthriver Road Phase 2	6	Completion slipped from 2019/20 to 2020/21	21-Mar-19
Radius	South	Newry Mourne & Down	2018/19	Ardmore Road, Newry	45	New addition per approval	20-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Clanmil	South	Newry Mourne & Down	2018/19	Pound Lane, Downpatrick	68	Scheme slipped from 2018/19 to 2019/20	19-Mar-19
Apex Housing	North/South	Derry & Strabane	2018/19	Rehabs Phase 25B (6nr Derry & Strabane & 3nr Mid Ulster)	9	New addition per approval	15-Mar-19
Clanmil	North	Antrim & Newtownabbey	2018/19	Glenwhirry Court, Newtownabbey	36	New addition per approval	15-Mar-19
North Belfast HA	Belfast	Belfast	2018/19	North Belfast Rehabs Phase 52 (29 Norglen Road)	1	New addition per approval	14-Mar-19
South Ulster	Belfast	Lisburn & Castlereagh	2018/19	Causeway End Road, Lisburn	14	New addition per approval	14-Mar-19
Ark	Belfast	Belfast	2018/19	1-3 Evelyn Avenue, Belfast	6	New addition per approval	14-Mar-19
Rural	South	Fermanagh & Omagh	2018/19	3, 4 & 5 Railway Court, Maguiresbridge	3	New addition per approval	14-Mar-19
Choice	Belfast	Belfast	2021/22	Corrib Flats Regeneration (T)	19	New addition	13-Mar-19
Radius	Belfast	Belfast	2018/19	92 Wilgar and 26 Florida Street, Belfast	2	Scheme abandoned	12-Mar-19
Radius	North	Causeway Coast & Glens	2018/19	Coleraine Road, Portstewart	73	Scheme slipped from 2018/19 to 2019/20	12-Mar-19
North Belfast HA	Belfast	Belfast	2018/19	119a Forthriver Road, Belfast	6	New addition	12-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Habinteg	South	Newry Mourne & Down	2017/18	Carnagat Road, Newry	44	Completion slipped from 2019/20 to 2020/21	12-Mar-19
North Belfast HA	Belfast	Belfast	2018/19	115 Glenkeen, Belfast	1	Scheme abandoned	12-Mar-19
Clanmil	Belfast	Lisburn & Castlereagh	2019/20	Redwoods Phase 6	33	Units reduced from 33 to 24	10-Mar-19
Choice	Belfast	Belfast	2018/19	Kilwee, Upper Dunmurry Lane	90	Scheme slipped from 2018/19 to 2019/20	07-Mar-19
North Belfast HA	South	Mid Ulster	2018/19	Millview Meadows, Coalisland	9	New addition (OS)	07-Mar-19
North Belfast HA	Belfast	Belfast	2018/19	34 Glasvey Close, Belfast	1	New Addition (RH)	07-Mar-19
Radius	North	Mid and East Antrim	2018/19	Hugomont Mews, Ballymena	14	New addition (OS)	07-Mar-19
Clanmil	Belfast	Belfast	2018/19	430 Antrim Road, Belfast	6	New Addition (RH)	07-Mar-19
Triangle	North	Mid and East Antrim	2018/19	Adair Manor, Ballymena Phase 5	4	New addition (OS)	07-Mar-19
North Belfast HA	North	Mid and East Antrim	2018/19	Tullygarley Road, Ballymena	8	New addition (OS)	07-Mar-19
Clanmil	North	Derry & Strabane	2018/19	125-139 Strand Road, Derry	26	Scheme slipped from 2018/19 to 2019/20	07-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Apex Housing	South	Mid Ulster	2019/20	Land at Dungannon	40	Name changed to Sycamore Drive, Killymeal Road, Dungannon. Units increased from 40 to 42. Scheme advanced from 2019/20 to 2018/19.	07-Mar-19
Choice	Belfast	Belfast	2020/21	184 Lower Braniel Road, Belfast	10	Scheme abandoned per HA	07-Mar-19
Clanmil	Belfast	Lisburn & Castlereagh	2020/21	Brokerstown, Lisburn	135	Units reduced from 135 to 119	05-Mar-19
Connswater	South	Fermanagh & Omagh	2019/20	80-86 Forthill Street, Enniskillen	24	Scheme type changed from NB to CD&B	05-Mar-19
Choice	North	Mid and East Antrim	2019/20	15 Grove Road, Ballymena	6	Scheme type changed from NB to CD&B	05-Mar-19
Choice	North	Mid and East Antrim	2019/20	5-17 George Street, Ballymena	21	Scheme type changed from NB to CD&B	05-Mar-19
Clanmil	South	Ards & North Down	2019/20	375 Old Hollywood Road, Hollywood	18	Units reduced from 18 to 14 in Planning	05-Mar-19
Triangle	North	Mid and East Antrim	2018/19	33-35 Galgorm Road, Ballymena	26	Scheme type changed from NB to CD&B	05-Mar-19
Choice	North	Mid and East Antrim	2018/19	Lands to the rear of 37 Victoria Street, Carrickfergus	21	Scheme type changed from NB to CD&B	05-Mar-19
Alpha	Belfast	Belfast	2018/19	Barnetts Road, Belfast	18	Scheme type changed to CD&B. Unit numbers reduced from 18 to 14.	05-Mar-19
Apex Housing	North	Derry & Strabane	2018/19	Beragh Hill Road (Skeoge Link H1B Lands)	263	Scheme type changed from NB to CD&B	05-Mar-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Apex Housing	South	Newry Mourne & Down	2020/21	Lands at Lisbeg Park, Crossmaglen	24	Scheme type changed from NB to CD&B	05-Mar-19
North Belfast HA	Belfast	Belfast	2018/19	1 Elmfield Street, Belfast	1	Scheme abandoned per HA	04-Mar-19
Choice	South	Ards & North Down	2018/19	1-11 Old Crow Building, Glen Road, Comber	11	Scheme abandoned per HA	04-Mar-19
TBC	North	Derry & Strabane	2018/19	Foyle Women's Aid, Londonderry	14	Scheme name changed to Bishop Street. HA updated to Apex. Unit numbers reduced from 14 to 9.	04-Mar-19
Connswater	Belfast	Lisburn & Castlereagh	2018/19	Graham Street, Lisburn	15	Completion slipped from 2019/20 to 2020/21	28-Feb-19
Clanmil	South	Newry Mourne & Down	2017/18	Pound Lane, Downpatrick	37	Completion slipped from 2019/20 to 2020/21	28-Feb-19
Clanmil	North	Antrim & Newtownabbey	2017/18	42-70 Carnmoney Road, Glengormley	48	Completion advanced from 2020/21 to 2019/20	28-Feb-19
Connswater	North	Antrim & Newtownabbey	2018/19	Abbeyville Phase 7, Newtownabbey	6	Completion advanced from 2019/20 to 2018/19	25-Feb-19
North Belfast HA	Belfast	Belfast	2020/21	76 Summerhill Drive, Belfast	12	Scheme abandoned as per HA	22-Feb-19
North Belfast HA	Belfast	Belfast	2018/19	1 Ballycarry Street, Belfast	1	New addition per approval (RH)	22-Feb-19
Connswater	North	Antrim & Newtownabbey	2018/19	Connswater ESPs Phase 24 (49 Cashel Drive, 26 Glen Mews)	2	New addition per approval (ES)	22-Feb-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
South Ulster	Belfast	Lisburn & Castlereagh	2018/19	136 Ballynahinch Road, Lisburn	6	New addition per approval (OS)	22-Feb-19
Rural	South	Newry Mourne & Down	2018/19	17 & 58 The Moorings, Killyleagh	2	New addition (ES)	21-Feb-19
North Belfast HA	South	Ards & North Down	2018/19	Baytree Lane, Ballygowan	5	Completion slipped from 2018/19 to 2019/20	21-Feb-19
North Belfast HA	Belfast	Belfast	2020/21	St Gemmas, Belfast	60	Scheme abandoned per HA	20-Feb-19
Clanmil	Belfast	Belfast	2018/19	Mountview Drive & Skyline Drive, Lisburn	59	Completion slipped from 2019/20 to 2020/21	19-Feb-19
Clanmil	South	Newry Mourne & Down	2018/19	1-6 Carquillan Court, Hilltown	6	Completion slipped from 2018/19 to 2019/20	19-Feb-19
Clanmil	Belfast	Belfast	2017/18	North Belfast Rehabs Phase 3	16	Completion slipped from 2018/19 to 2019/20	19-Feb-19
Clanmil	Belfast	Belfast	2017/18	North Belfast Rehabs Phase 2	10	Completion advanced from 2019/20 to 2018/19	19-Feb-19
Clanmil	South	Ards & North Down	2016/17	66a-78 Bloomfield Road, Bangor	56	Completion slipped from 2018/19 to 2019/20	19-Feb-19
Apex Housing	Belfast	Belfast	2017/18	35a-41 Glenbank Place, Belfast	5	Completion slipped from 2018/19 to 2019/20	17-Feb-19
Connswater	Belfast	Various	2017/18	Connswater ESPs Phase 21	4	Completion slipped from 2018/19 to 2019/20 (1nr Lisburn & Castlereagh / 1nr Antrim & Newtownabbey / 1nr Belfast)	17-Feb-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Clanmil	North	Derry & Strabane	2018/19	8-10 Victoria Road, Londonderry	39	Onsite slipped from 2018/19 to 2019/20	17-Feb-19
Clanmil	North	Derry & Strabane	2018/19	Foxhill, Londonderry	15	Onsite slipped from 2018/19 to 2019/20	17-Feb-19
South Ulster	South	Various	2018/19	Various Existing Satisfactory Purchases Phase 16 (Comber / Kilkeel / Lurgan)	3	New addition (ES)	15-Feb-19
Triangle	South	Newry Mourne & Down	2018/19	1-5 Carrickananny Close, Belleeks	5	New addition (OS)	15-Feb-19
Choice	Belfast	Lisburn & Castlereagh	2018/19	204 Killowen Grange, Lisburn	1	Completion slipped from 2018/19 to 2019/20	15-Feb-19
Choice	Belfast	Belfast	2018/19	1 Rogers Place, Newtownbreda	1	Completion slipped from 2018/19 to 2019/20	15-Feb-19
Choice	Belfast	Belfast	2018/19	Apt 68, 252C Whitewell Road, Belfast	1	Completion slipped from 2018/19 to 2019/20	15-Feb-19
Choice	Belfast	Belfast	2018/19	West Belfast Existing Satisfactory Purchases	5	Completion slipped from 2018/19 to 2019/20	15-Feb-19
Choice	Belfast	Belfast	2018/19	East Belfast Existing Satisfactory Purchases	5	Completion slipped from 2018/19 to 2019/20	15-Feb-19
Choice	Belfast	Belfast	2017/18	81-85 Channing Street, Belfast	6	Completion slipped from 2018/19 to 2019/20	14-Feb-19
Choice	South	Newry Mourne & Down	2018/19	30 Seaview, Killough, Downpatrick	1	Completion slipped from 2018/19 to 2019/20	13-Feb-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
South Ulster	Belfast	Lisburn & Castlereagh	2018/19	Various ESPs Phase 15 (Lisburn)	2	Completion slipped from 2018/19 to 2019/20	13-Feb-19
Triangle	North	Mid & East Antrim	2018/19	105-107 Broughshane Street, Ballymena	15	Scheme slipped from 2018/19 to 2019/20	13-Feb-19
Apex Housing	South	Ards & North Down	2018/19	Newtownards Road, Comber	43	Completion advanced from 2020/21 to 2019/20	13-Feb-19
Apex Housing	North	Derry & Strabane	2017/18	Eglinton Competitive Design & Build	14	Completion advanced from 2019/20 to 2018/19	12-Feb-19
Apex Housing	Belfast	Belfast	2016/17	Upper New Lodge Phase 2 (T)	57	Completion slipped from 2018/19 to 2019/20	12-Feb-19
Triangle	North	Mid & East Antrim	2018/19	Apartment 4, Carndale Meadows, Ballymena	1	Completion slipped from 2018/19 to 2019/20	12-Feb-19
Triangle	Belfast	Belfast	2016/17	Belfast ESPs 16/17	5	Completion slipped from 2018/19 to 2019/20	12-Feb-19
Connswater	North	Antrim & Newtownabbey	2018/19	Abbeyville Place Phase 6, Newtownabbey	4	Completion slipped from 2018/19 to 2019/20	12-Feb-19
Choice	South	Ards & North Down	2018/19	35B Dufferin Avenue, Bangor	1	New addition (ES)	12-Feb-19
North Belfast HA	Belfast	Belfast	2018/19	1 Elmfield Street, Belfast	1	Completion slipped from 2018/19 to 2019/20	11-Feb-19
North Belfast HA	Belfast	Belfast	2018/19	115 Glenkeen, Belfast	1	Completion slipped from 2018/19 to 2019/20	11-Feb-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
North Belfast HA	Belfast	Belfast	2018/19	North Belfast Acquisitions Phase 4	3	Completion slipped from 2018/19 to 2019/20	11-Feb-19
North Belfast HA	North	Mid & East Antrim	2018/19	87 Hawthorn Avenue, Carrickfergus	1	Completion slipped from 2018/19 to 2019/20	10-Feb-19
Radius	North	Antrim & Newtownabbey	2018/19	5,7,9 Riverside, Antrim	16	Scheme slipped from 2018/19 to 2019/20	10-Feb-19
Radius	Belfast	Belfast	2018/19	288 Beersbridge Road, Belfast	22	Completion slipped from 2019/20 to 2020/21	08-Feb-19
Choice	North	Derry & Strabane	2018/19	44-52 John Street, Londonderry	40	Scheme type changed from NB to CD&B	08-Feb-19
Choice	North	Causeway Coast & Glens	2018/19	24-26 Abbey Street, Coleraine	16	Scheme type changed from NB to CD&B	08-Feb-19
Choice	South	Armagh, Banbridge & Craigavon	2019/20	Scarva Street, Banbridge	10	Scheme type changed from NIHE Transfer to Surplus Site	08-Feb-19
Ark	South	Newry Mourne & Down	2018/19	50,54,56,58 & 68 Brooklands Grove, Newcastle	5	New addition (OS)	07-Feb-19
Ark	South	Armagh, Banbridge & Craigavon	2019/20	Derrytrasna	8	Units increased from 8 to 10; name changed to Derrytrasna Road	07-Feb-19
Apex Housing	North	Causeway Coast & Glens	2019/20	Rathmoyle Frail Elderly	28	Need group changed	07-Feb-19
Triangle	North	Causeway Coast & Glens	2019/20	Ballycastle Road, Coleraine	3	Name changed to 32 Ballycastle Road, Coleraine	06-Feb-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Triangle	North	Mid & East Antrim	2018/19	33-35 Galgorm Road, Ballymena	25	Units increased from 25 to 26	06-Feb-19
Triangle	North	Derry & Strabane	2019/20	Bayview Terrace, Londonderry	8	Scheme type changed	06-Feb-19
Triangle	Belfast	Belfast	2018/19	98 Holywood Road, Belfast	27	Scheme advanced from 2019/20 to 2018/19	06-Feb-19
Ark	Belfast	Lisburn & Castlereagh	2018/19	Lisburn Existing Satisfactory Purchases Phase 2	2	New addition (ES)	06-Feb-19
Choice	South	Newry, Mourne & Down	2018/19	49 Bearna Park, Meigh	1	New addition (ES)	06-Feb-19
Radius	North	Antrim & Newtownabbey	2018/19	5,7,9 Riverside, Antrim	19	Units reduced from 19 to 16	05-Feb-19
North Belfast HA	Belfast	Belfast	2018/19	2 Ardmonagh Parade, Belfast	1	Completion slipped from 2018/19 to 2019/20	05-Feb-19
Choice	Belfast	Lisburn & Castlereagh	2018/19	15 Rathfriland Road, Dromara	9	Scheme abandoned	05-Feb-19
Choice	North	Antrim & Newtonabbey	2018/19	19a Glengormley Park, Newtownabbey	30	Scheme slipped from 2018/19 to 2019/20	05-Feb-19
Choice	Belfast	Belfast	2018/19	Gardenmore Road, Dunmurry (Former St Mark's PS)	48	New addition (CD&B)	31-Jan-19
North Belfast HA	Belfast	Belfast	2018/19	11 Mill Valley North, Belfast	1	Completion slipped from 2018/19 to 2019/20	31-Jan-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
North Belfast HA	Belfast	Belfast	2018/19	105a & 105b Colinvale, Belfast	2	Scheme abandoned	31-Jan-19
Choice	South	Ards & North Down	2018/19	12 Exchange Mews, Donaghadee	1	New addition (ES)	31-Jan-19
Apex Housing	South	Fermanagh & Omagh	2018/19	Fermanagh Women's Aid	4	Scheme slipped from 2018/19 to 2019/20	30-Jan-19
Choice	Belfast	Belfast	2018/19	Kilwee, Upper Dunmurry Lane	100	Units reduced from 100 to 90	30-Jan-19
Choice	North	Derry & Strabane	2018/19	Bishop Street, Derry	64	Need Group changed	30-Jan-19
Apex Housing	North	Derry & Strabane	2018/19	Galliagh Phase 4, Derry	149	Need Group changed	30-Jan-19
Clanmil	South	Newry, Mourne & Down	2018/19	Pound Lane, Downpatrick	68	Need Group changed	30-Jan-19
Apex Housing	South	Newry, Mourne & Down	2019/20	Craigmore Way, Newry	261	Need Group changed	30-Jan-19
Choice	North	Mid & East Antrim	2018/19	15 Grove Road, Ballymena	6	Scheme slipped from 2018/19 to 2019/20	29-Jan-19
North Belfast HA	Belfast	Belfast	2018/19	10 Oldpark Avenue, Belfast (Rehabs Phase 46)	1	Completion slipped from 2018/19 to 2019/20	29-Jan-19
St Matthews	Belfast	Belfast	2018/19	50 Harper Street, Belfast	1	Completion slipped from 2018/19 to 2019/20	29-Jan-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
North Belfast HA	Belfast	Belfast	2018/19	2 Lisfadden Crescent, Belfast	1	Completion slipped from 2018/19 to 2019/20	29-Jan-19
Habinteg	North	Derry & Strabane	2018/19	Foyle Road (Letterkenny Road), Londonderry	24	Onsite slipped from 2018/19 to 2019/20	27-Jan-19
Apex Housing	North	Causeway Coast & Glens	2018/19	Hass Road, Dungiven Ph 3 (T)	22	Scheme slipped from 2018/19 to 2019/20	27-Jan-19
North Belfast HA	Belfast	Belfast	2018/19	Belfast Rehabs Phase 40	2	Completion slipped from 2018/19 to 2019/20	25-Jan-19
Radius	North	Causeway Coast & Glens	2018/19	Coleraine Road, Portstewart	77	Units reduced from 77 to 73	25-Jan-19
Choice	North	Derry & Strabane	2020/21	Mimosa Court, Londonderry	22	Scheme abandoned	25-Jan-19
Choice	Belfast	Belfast	2019/20	Knightsbridge Manor, Stranmillis	31	New addition Post Programme Approval	25-Jan-19
North Belfast HA	Belfast	Belfast	2018/19	25 Glasvey Close, Belfast	1	Completion slipped from 2018/19 to 2019/20	25-Jan-19
Radius	North	Mid & East Antrim	2019/20	Dans Road, Ballymena	15	Scheme abandoned	24-Jan-19
Apex Housing	South	Newry Mourne & Down	2019/20	Tullymacreevie Road, Mullaghbawn	12	Scheme abandoned	24-Jan-19
Ark	North	Antrim & Newtownabbey	2019/20	53 Mill Road, Crumlin	11	Scheme advanced from 2019/20 to 2018/19	24-Jan-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Connswater	Belfast	Antrim & Newtownabbey / Lisburn & Castlereagh	2018/19	Connswater ESPs Phase 22	5	Completion slipped from 2018/19 to 2019/20	24-Jan-19
Choice	North	Derry & Strabane	2020/21	26 Lenamore Road, Derry	40	Scheme abandoned as per HA	24-Jan-19
Choice	North	Derry & Strabane	2019/20	Northland Road, Derry	24	Scheme abandoned as per HA	24-Jan-19
South Ulster	Belfast	Belfast	2019/20	Gibson Street, Belfast	5	Need group changed to CAT1 Elderly & General Needs. Scheme advanced from 2019/20 to 2018/19	24-Jan-19
Radius	Belfast	Belfast	2019/20	Summerhill Drive, Twinbrook	6	Scheme abandoned per HA	23-Jan-19
North Belfast HA	Belfast	Belfast	2021/22	93-95 Falls Road, Belfast	12	Scheme abandoned per HA	22-Jan-19
Triangle	North	Derry & Strabane	2018/19	Bayview Terrace, Londonderry	8	Scheme slipped from 2018/19 to 2019/20	22-Jan-19
Choice	North	Mid and East Antrim	2018/19	5-17 George Street, Ballymena	21	Scheme slipped from 2018/19 to 2019/20	22-Jan-19
Choice	North	Mid and East Antrim	2018/19	5-17 George Street, Ballymena	22	Units reduced from 22 to 21 due to planning	22-Jan-19
Choice	South	Newry Mourne & Down	2018/19	Parkhead Crescent, Newry	10	Scheme slipped from 2018/19 to 2019/20	22-Jan-19
North Belfast HA	North	Mid & East Antrim	2018/19	Rehabs Phase 49 (Carrickfergus)	2	New addition per approval (RH)	18-Jan-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Choice	Belfast	Belfast	2019/20	163 Ormeau Road, Belfast (H&J Martin Site)	42	Scheme advanced from 2019/20 to 2018/19	18-Jan-19
Rural	North	Antrim & Newtownabbey	2018/19	Main Street, Doagh	6	Scheme slipped from 2018/19 to 2019/20	18-Jan-19
Choice	South	Mid Ulster	2018/19	Leckagh Cottages, Magherafelt	9	Scheme slipped from 2018/19 to 2019/20	18-Jan-19
North Belfast HA	Belfast	Belfast	2020/21	Summerhill Road, Twinbrook	12	Scheme name changed from Summerhill Road to 76 Summerhill Drive	18-Jan-19
South Ulster	Belfast	Belfast	2019/20	Palmerston Road, Belfast	6	Scheme advanced from 2019/20 to 2018/19	17-Jan-19
South Ulster	Belfast	Belfast	2019/20	Redcar Street, Belfast	12	Scheme advanced from 2019/20 to 2018/19	17-Jan-19
South Ulster	South	Ards & North Down	2018/19	Apt 1-8, 42 Belfast Road, Comber	8	New addition per approval (OS)	17-Jan-19
North Belfast HA	Belfast	Belfast	2018/19	Rehabs Phase 47 (2 Ardmonagh Parade, Belfast)	1	New addition per approval (RH)	17-Jan-19
North Belfast HA	Belfast	Belfast	2018/19	35 Colinbrook Crescent, Belfast (Rehabs ph 48)	1	New addition per approval (RH)	16-Jan-19
Apex Housing	South	Mid Ulster	2018/19	Site 18 Salters Meadow, Magherafelt	1	New addition per approval (OS)	16-Jan-19
Connswater	North/Belfast	Antrim & Newtownabbey/ Lisburn & Castlereagh	2018/19	Connswater ESPs Phase 23	4	Completion slipped from 18/19 to 19/20	16-Jan-19

Programme Amendments Last Updated 4th April 2019

ASSOCIATION	REGION	COUNCIL	ONSITE YEAR	LOCATION	UNITS	AMENDMENT DETAILS	DATE
Apex Housing	North	Derry & Strabane	2019/20	Ballygudden Road, Eglinton	14	Units reduced from 14 to 13	15-Jan-19
Connswater	North/Belfast	Antrim & Newtownabbey	2018/19	Connswater ESPs Phase 23	4	New addition per approval (ES)	15-Jan-19
South Ulster	South	Newry, Mourne & Down	2018/19	Kings Lane, Warrenpoint	6	New addition per approval (OS)	14-Jan-19
Post Programme Publication 11/01/19							